

Grantee: State of Arkansas

Grant: B-08-DI-05-0001

October 1, 2011 thru December 31, 2011 Performance Report



Grant Number:

B-08-DI-05-0001

Obligation Date:**Award Date:****Grantee Name:**

State of Arkansas

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Amount:

\$90,475,898.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$90,475,898.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

FEMA Disaster #1758 On May 20, 2008, President Bush issued a Presidential Disaster Declaration for Arkansas counties damaged by tornadoes and flooding from storms that hit the state beginning May 2nd. The following 12 counties were included in the disaster declaration: Arkansas, Benton, Cleburne, Conway, Crittenden, Grant, Lonoke, Mississippi, Phillips, Pulaski, Saline and Van Buren. Ongoing Damage Assessment Assessing the total financial needs of the state resulting from the disasters is a difficult and ongoing process. To determine the extent of damages in each county, the Arkansas Economic Development Commission (AEDC) received from the Arkansas Department of Emergency Management (ADEM) FEMA data, estimating the extent of public damages in each county by disaster. In addition, the AEDC solicited community and county damage information from each of the state's eight Planning and Economic Development Districts ("Districts"). In estimating the need for CDBG assistance in the affected counties, the AEDC will rely upon information supplied by FEMA, ADEM, and the mayors and county judges of Arkansas in conjunction with each district. Since the full extent of the state's needs cannot be determined at this time, the initial Action Plan will only outline the major categories for funding with estimated dollar amounts set aside for each District.

Recovery Needs:

Methodology Used to Distribute Funds A. Allocation Formula To insure that local needs are addressed in a timely and equitable manner, the state will rely on assistance from the eight Districts in the state. Because Arkansas's Districts have toured areas affected by the disasters and have maintained ongoing dialogue with every unit of local government affected by the 2008 disasters, they are therefore well qualified to inform the AEDC of local recovery needs. On February 5, 2009 the state held a meeting of key stakeholders to assist in the development of an equitable method to distribute CDBG supplemental appropriations. Attendees included representatives from each District, as well as representatives from the Arkansas Community Development Association (ACDA), the organization of Arkansas entitlement cities. Also in attendance were representatives from the IEA and ADFA. As a result of this meeting, a task force was established to assist in the development of a distribution method. The task force recommended that a formula be developed that would set aside funds for Districts to distribute to cities and counties within their geographic area. The proposed formula would use the following variables to determine the amount of money to set aside for each District. 1. The amount of Public Assistance (PA) damage assessed in each county by FEMA for disaster FEMA #1758 (50% of the scoring). 2. The percentage of low-to-moderate income (LMI) persons residing in each county as documented by the 2000 Census (25% of the scoring). 3. The number of LMI families residing in each county as documented by the 2000 Census (25% of the scoring). Based upon preliminary calculations* funding for all disasters would be distributed among Districts as follows: • Central Arkansas Planning & Development (Six counties) - \$953,765 • East Arkansas Planning & Development (Twelve counties) - \$1,250,328 • Northwest Arkansas Economic Development District (Nine counties) - \$293,763 • Southeast Arkansas Economic Development District (Ten counties) - \$915,606 • West Central Arkansas Planning & Development (Ten counties) - \$374,867 • White River Planning & Development District (Ten counties) - \$722,078 Southwest Arkansas Planning and Development District and Western Arkansas Planning and Development District would receive no funding because none of their counties were included in the defined disaster area declared by FEMA #1758. *Note: These amounts exclude 5 percent of the allocations for administration costs. Adjustments to these amounts may be made should more reliable damage information become available. Pre-Application Process The task force also reviewed and approved a one-page pre-application form developed by AEDC that cities and counties would be required to complete to request disaster funding. To expedite the pre-application review process, the task force agreed with an AEDC recommendation that the Districts assist in the initial screening of projects for general compliance, eligibility and need. The pre-applications will then be forwarded to AEDC for scoring. The highest scoring applicants within each District will be invited by the AEDC to submit a full application for funding. The task force is currently developing scoring criteria based upon the following variables including, but not limited to: 1. Urgency of need, as defined by the degree of threat to the health, safety and welfare of the community 2. Percentage of persons in the project area who are of low to moderate income 3. Extent of loss of housing units in the neighborhood community or county, especially those units affordable to low and moderate income persons 4. Time frame



for completion of the project 5. Number of declared disasters affecting the county in 2008 6. Amount of total dollar damage affecting the applicant area Final variables and exact weighting of each variable will be determined by the task force at a later time, prior to initiation of the pre-application process. Counties and cities, including entitlement cities are eligible to submit pre-applications for funding consideration. All projects must meet a national objective and provide disaster relief, long-term recovery, or restore infrastructure. Any funds not used in any District may be transferred to another District at the discretion of the AEDC. Under no circumstances may funds duplicate other benefits.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$48,980,573.70
Total Budget	\$2,433,348.00	\$48,980,573.70
Total Obligated	\$11,378,253.00	\$48,980,573.70
Total Funds Drawdown	\$3,491,327.88	\$5,716,165.52
Program Funds Drawdown	\$3,491,327.88	\$5,716,165.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		74.68%
Overall Benefit Percentage (Actual)		74.22%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$13,571,384.70	\$0.00
Limit on Admin/Planning	\$0.00	\$433,603.92
Limit on State Admin	\$4,523,794.90	\$313,945.17

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing (KRW and Ike Grants)	\$10,133,300.58	\$0.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$45,237,949.00	\$33,801,037.60

Overall Progress Narrative:

As of December 31, 2011, the grants written total \$71,386,063.92. AEDC has executed \$41,931,869.10, in which the project activities are underway. AEDC has \$9,588,382.00 in commitments, in which we are waiting for an Executed Grant Agreement before activities can begin. AEDC has closed \$83,850.60 in grants, in which the activities have been completed and all compliance issues resolved. As of December 2011, a second round of awards were made for \$16,735,019.22 which were committed as following: \$7,546,123.03 for Public Facilities; \$5,652,280.60 for Drainage/Flood Control Projects; and \$4,630,567.00 for improvements to Existing Water and Sewer Systems. AEDC has committed, awarded or executed 90% of the total B-08-DI-05-0001 grant.



Total draws made during the quarter equal \$2,806,114.82 for a total percentage of 3%.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
794-IKE ADMIN, IKE DISASTER ADMIN	\$56,470.83	\$3,296,943.00	\$295,544.62
79400001, HERMITAGE	\$0.00	\$46,140.00	\$44,092.00
79400002, ETOWAH	\$0.00	\$83,850.60	\$83,850.60
79400003, MINERAL SPRINGS	\$312.00	\$38,120.00	\$36,020.00
79400004, ASH FLAT	\$0.00	\$54,000.00	\$52,900.00
79400005, INDEPENDENCE COUNTY	\$9,000.00	\$320,715.00	\$9,000.00
79400006, CLINTON	\$0.00	\$237,600.00	\$0.00
79400007, WALNUT RIDGE	\$0.00	\$103,008.00	\$101,758.30
79400008, MANILA	\$0.00	\$86,574.10	\$86,074.10
79400009, IZARD COUNTY	\$0.00	\$48,000.00	\$41,600.00
79400010, MOUNTAIN VIEW	\$220,400.00	\$224,625.00	\$220,400.00
79400011, Dermott	\$0.00	\$46,800.00	\$44,389.00
79400012, BUCKNER	\$29,615.00	\$29,755.00	\$29,615.00
79400013, FAULKNER COUNTY	\$108,467.00	\$125,532.00	\$110,761.65
79400014, STAMPS	\$34,509.00	\$35,809.00	\$34,509.00
79400015, MCGEHEE	\$0.00	\$115,000.00	\$0.00
79400016, KNOXVILLE	\$0.00	\$39,000.00	\$29,955.10
79400017, BRADLEY	\$23,070.00	\$23,070.00	\$23,070.00
79400018, DARDANELLE	\$0.00	\$51,100.00	\$38,814.58
79400019, FULTON COUNTY	\$0.00	\$69,850.00	\$52,200.00
79400020, SMACKOVER	\$0.00	\$22,602.00	\$0.00
79400021, DANVILLE	\$61,806.70	\$228,220.00	\$226,964.20
79400022, STONE COUNTY	\$3,300.00	\$57,200.00	\$3,300.00
79400023, Montrose	\$0.00	\$20,640.00	\$0.00
79400024, JACKSON COUNTY	\$19,100.00	\$85,850.00	\$20,300.00
79400025, Pine Bluff	\$0.00	\$72,550.00	\$0.00
79400026, CLEVELAND COUNTY	\$0.00	\$203,580.00	\$194,760.50
79400027, AUGUSTA	\$0.00	\$202,485.00	\$4,800.00
79400028, Wilmar	\$0.00	\$148,578.00	\$0.00
79400029, FORT SMITH	\$129,686.62	\$258,404.00	\$159,078.49
79400030, LINCOLN COUNTY	\$132,730.57	\$596,605.00	\$304,155.82
79400031, White Hall	\$0.00	\$134,368.00	\$0.00
79400032, MONTGOMERY COUNTY	\$41,995.10	\$45,100.00	\$43,105.30
79400033, ST. FRANCIS COUNTY	\$15,550.00	\$31,500.00	\$31,152.50
79400034, FOREMAN	\$0.00	\$49,300.00	\$0.00



79400035, HASKELL	\$0.00	\$179,800.00	\$0.00
79400036, RANDOLPH COUNTY	\$0.00	\$563,435.00	\$0.00
79400037, GRUBBS	\$19,400.00	\$181,045.00	\$19,400.00
79400038, LAWRENCE COUNTY	\$80,121.50	\$109,090.00	\$80,121.50
79400039, WASHINGTON COUNTY	\$84,300.00	\$136,500.00	\$84,300.00
79400040, CONWAY COUNTY	\$0.00	\$161,400.00	\$4,050.08
79400041, Kingsland	\$0.00	\$27,190.00	\$0.00
79400042, GREENE COUNTY	\$90,574.94	\$110,000.00	\$94,768.19
79400043, ALMA	\$23,700.00	\$28,000.00	\$23,700.00
79400044, DEVALLS BLUFF	\$0.00	\$44,853.00	\$1,350.00
79400045, HAMPTON	\$207.00	\$43,470.00	\$39,170.00
79400046, IZARD COUNTY	\$0.00	\$153,109.00	\$0.00
79400047, Norman	\$28,115.85	\$694,794.00	\$59,902.26
79400048, BEEDEVILLE	\$7,200.00	\$75,865.00	\$7,200.00
79400049, SCOTT COUNTY	\$0.00	\$52,616.00	\$0.00
79400050, MINERAL SPRINGS	\$0.00	\$157,500.00	\$0.00
79400051, DUMAS	\$0.00	\$31,217.00	\$0.00
79400052, Ashley County	\$0.00	\$88,280.00	\$0.00
79400053, HAMBURG	\$2,988.00	\$79,500.00	\$11,213.00
79400054, UNION COUNTY	\$0.00	\$141,750.00	\$0.00
79400055, DALLAS COUNTY	\$237,032.95	\$274,200.00	\$237,032.95
79400056, HOWARD COUNTY	\$0.00	\$182,700.00	\$0.00
79400057, RISON	\$0.00	\$61,140.00	\$0.00
79400058, OZARK	\$2,400.00	\$34,107.00	\$2,400.00
79400059, SALINE COUNTY	\$100,430.00	\$377,963.00	\$106,635.00
79400060, FORREST CITY	\$31,377.00	\$33,877.00	\$31,377.00
79400061, Searcy County	\$13,300.00	\$175,692.00	\$18,200.00
79400062, PARIS	\$0.00	\$33,660.00	\$0.00
79400064, LOGAN COUNTY	\$53,861.57	\$65,818.00	\$53,861.57
79400065, GEORGETOWN	\$13,600.00	\$221,050.00	\$16,900.00
79400066, PIGGOTT	\$0.00	\$300,000.00	\$0.00
79400067, VAN BUREN	\$5,000.00	\$50,000.00	\$46,000.00
79400068, Black Rock	\$27,861.91	\$54,000.00	\$27,861.91
79400069, Texarkana	\$0.00	\$253,585.00	\$0.00
79400070, SEBASTIAN COUNTY	\$47,300.00	\$157,873.00	\$47,300.00
79400071, BOONEVILLE	\$0.00	\$32,660.00	\$0.00
79400072, JACKSONVILLE	\$0.00	\$132,196.00	\$0.00
79400073, CRAWFORD COUNTY	\$0.00	\$92,655.00	\$76,600.00
79400074, WOODRUFF COUNTY	\$8,400.00	\$148,245.00	\$8,400.00
79400075, HUTTIG	\$3,422.75	\$62,415.00	\$3,422.75

79400076, Marianna	\$0.00	\$707,980.00	\$10,000.00
79400077, WALDRON	\$0.00	\$52,616.00	\$0.00
79400078, GREEN FOREST	\$0.00	\$735,500.00	\$0.00
79400079, BRADLEY COUNTY	\$13,943.00	\$304,579.00	\$13,943.00
79400080, PRESCOTT	\$0.00	\$507,050.00	\$0.00
79400081, SPARKMAN	\$8,036.95	\$118,420.00	\$8,036.95
79400082, Bigelow	\$0.00	\$293,354.00	\$0.00
79400083, Lee County	\$13,159.60	\$81,430.00	\$13,159.60
79400084, Sharp County	\$0.00	\$259,240.00	\$0.00
79400085, Franklin County	\$0.00	\$61,000.00	\$0.00
79400086, Hope	\$0.00	\$265,000.00	\$0.00
79400087, Bonanza	\$167,400.00	\$202,364.00	\$167,400.00
79400088, HIGHFILL	\$0.00	\$524,520.00	\$0.00
79400089, Logan County	\$0.00	\$270,000.00	\$0.00
79400090, Crawford County	\$20,720.00	\$360,896.00	\$20,720.00
79400091, Branch	\$0.00	\$338,000.00	\$0.00
79400092, Mulberry	\$0.00	\$30,530.00	\$0.00
79400093, Ozark	\$0.00	\$332,960.00	\$0.00
79400094, Scott County	\$200.00	\$102,000.00	\$200.00
79400095, Hot Springs	\$0.00	\$459,570.00	\$0.00
79400096, Malvern	\$0.00	\$178,665.00	\$0.00
79400097, Mount Ida	\$8,214.90	\$139,590.00	\$21,271.60
79400098, Reed	\$0.00	\$26,250.00	\$0.00
79400099, Earle	\$0.00	\$1,726,446.00	\$0.00
79400100, Newton County	\$0.00	\$325,620.00	\$0.00
79400101, Humnoke	\$0.00	\$1,060,000.00	\$0.00
79400103, Benton	\$4,781.00	\$115,637.00	\$4,781.00
79400104, GOULD	\$3,450.00	\$822,427.00	\$37,563.64
79400105, Clarendon	\$0.00	\$802,543.00	\$0.00
79400106, Ward	\$0.00	\$363,935.00	\$0.00
79400108, WALDRON	\$0.00	\$400,000.00	\$0.00
79400109, Wheatley	\$0.00	\$43,200.00	\$0.00
79400111, Phillips County	\$0.00	\$821,640.00	\$0.00
79400112, Fort Smith	\$152,091.51	\$847,430.00	\$152,091.51
79400114, WRIGHTSVILLE	\$6,942.14	\$368,906.00	\$23,012.89
79400116, Higginson	\$0.00	\$405,530.00	\$0.00
79400118, Batesville	\$0.00	\$110,500.00	\$0.00
79400119, St Francis County	\$18,635.00	\$87,500.00	\$48,150.00
79400121, El Dorado	\$0.00	\$148,060.00	\$0.00
79400123, BENTONVILLE	\$0.00	\$812,635.00	\$0.00

79400124, Pine Bluff	\$0.00	\$27,750.00	\$0.00
79400125, Springtown	\$44,400.00	\$259,048.00	\$44,400.00
79400126, Pine Bluff	\$0.00	\$886,120.00	\$0.00
79400127, Star City	\$0.00	\$70,500.00	\$0.00
79400128, Jackson County	\$0.00	\$219,000.00	\$8,800.00
79400129, Phillips County	\$0.00	\$832,172.00	\$0.00
79400130, Jefferson County	\$0.00	\$66,000.00	\$0.00
79400131, Marion County	\$0.00	\$106,400.00	\$0.00
79400132, North Little Rock	\$29,687.50	\$1,089,760.00	\$63,487.66
79400133, Elaine	\$0.00	\$114,699.00	\$0.00
79400134, Jacksonville	\$0.00	\$193,000.00	\$0.00
79400136, Phillips County	\$0.00	\$268,620.00	\$0.00
79400136, Phillips County	\$0.00	\$268,620.00	\$0.00
79400137, Decatur	\$0.00	\$265,000.00	\$0.00
79400139, Fairfield Bay	\$0.00	\$59,886.00	\$0.00
79400140, Mammoth Springs	\$0.00	\$17,300.00	\$0.00
79400141, Cleveland County	\$0.00	\$61,945.00	\$0.00
79400143, Patterson	\$0.00	\$51,590.00	\$3,400.00
79400144, Clinton	\$0.00	\$929,229.00	\$0.00
79400145, Jonesboror	\$0.00	\$519,900.00	\$0.00
79400146, Stone County	\$14,200.00	\$502,908.00	\$14,200.00
79400147, Patterson	\$0.00	\$330,780.00	\$0.00
79400148, Oxford	\$7,500.00	\$31,670.00	\$7,500.00
79400149, Kensett	\$0.00	\$502,380.00	\$0.00
79400150, Mayflower	\$0.00	\$277,512.00	\$0.00
79400151, Bigelow	\$0.00	\$293,354.00	\$0.00
79400151, IZARD County	\$0.00	\$204,300.00	\$0.00
79400152, Alma	\$0.00	\$531,262.00	\$0.00
79400153, Mulberry	\$0.00	\$157,160.00	\$0.00
79400155, Madison County	\$14,659.70	\$380,949.00	\$14,659.70
79400156, Crossett	\$0.00	\$525,330.00	\$0.00
79400157, McGehee	\$0.00	\$192,128.00	\$0.00
79400158, Omaha	\$0.00	\$103,098.00	\$0.00
79400159, Hardy	\$600.00	\$60,500.00	\$600.00
79400160, Independence County	\$17,200.00	\$112,995.00	\$17,200.00
79400161, Sharp County	\$0.00	\$135,407.00	\$0.00
79400162, Dell	\$0.00	\$434,950.00	\$0.00
79400163, Omaha	\$0.00	\$49,427.00	\$0.00
79400165, Bull Shoals	\$0.00	\$361,192.00	\$0.00
79400166, Augusta	\$0.00	\$200,390.00	\$0.00

79400167, Saline County	\$0.00	\$1,761,200.00	\$0.00
79400168, Randolph County	\$0.00	\$107,015.00	\$0.00
79400171, Nevada County	\$88,506.25	\$108,000.00	\$88,506.25
79400172, Independence County	\$0.00	\$388,840.00	\$0.00
79400173, Marion County	\$0.00	\$406,684.00	\$0.00
79400174, Chicot County	\$0.00	\$324,175.00	\$0.00
79400177, Dardanelle	\$0.00	\$538,450.00	\$0.00
79400178, Heber Springs	\$0.00	\$102,990.00	\$0.00
79400181, McRae	\$0.00	\$357,951.00	\$0.00
79400182, Fulton County	\$0.00	\$561,635.00	\$0.00
79400183, Randolph County	\$0.00	\$704,835.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
CDBG ADMIN, CDBG-Admin (ADFA)	\$4,802.94	\$506,704.00	\$18,400.55
CDBG Acq/Rehab, CDBG Acquisition-Rehabilitation	\$0.00	\$900,000.00	\$0.00
CDBG RNC, CDBG Rental New Construction	\$1,085,591.10	\$8,727,394.00	\$1,491,344.20



Activities

Grantee Activity Number: 794-IKE ADMIN
Activity Title: IKE DISASTER ADMIN

Activity Category:

Administration

Project Number:

794-IKE ADMIN

Projected Start Date:

11/05/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

IKE DISASTER ADMIN

Projected End Date:

11/05/2014

Completed Activity Actual End Date:

Responsible Organization:

ARKANSAS ECONOMIC DEVELOPMENT COMMISSION

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2011

N/A

To Date

\$3,046,943.00

Total Budget

\$0.00

\$3,046,943.00

Total Obligated

\$0.00

\$3,046,943.00

Total Funds Drawdown

\$56,470.83

\$295,544.62

Program Funds Drawdown

\$56,470.83

\$295,544.62

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

FEMA #1744, 1751, 1793 & 1804

Location Description:

IKE DISASTER ADMIN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400003

Activity Title: MINERAL SPRINGS

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400003

Project Title:

MINERAL SPRINGS

Projected Start Date:

09/02/2010

Projected End Date:

01/04/2011

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

MINERAL SPRINGS

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$38,120.00
Total Budget	\$0.00	\$38,120.00
Total Obligated	\$0.00	\$38,120.00
Total Funds Drawdown	\$312.00	\$36,020.00
Program Funds Drawdown	\$312.00	\$36,020.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASE AND INSTALLATION OF A TD80 ENGINE DRIVEN GENERATOR SET FOR THE AREA WATER SYSTEM THAT WILL MEET A NEED THAT IS POSING A SERIOUS AND IMMEDIATE THREAT TO THE HEALTH AND WELFARE OF THE COMMUNITY

Location Description:

MINERAL SPRINGS, ARKANSAS, EAST NORTH STREET

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



Grantee Activity Number: 79400005

Activity Title: INDEPENDENCE COUNTY

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400005

Projected Start Date:

08/31/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INDEPENDENCE COUNTY

Projected End Date:

05/20/2011

Completed Activity Actual End Date:

Responsible Organization:

INDEPENDENCE COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$320,715.00
Total Budget	\$0.00	\$320,715.00
Total Obligated	\$0.00	\$320,715.00
Total Funds Drawdown	\$9,000.00	\$9,000.00
Program Funds Drawdown	\$9,000.00	\$9,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CONSTRUCTION OF A NEW BRIDGE TO REPLACE THE EXISTING LOW WATER BRIDGE IN UNION HILL COMMUNITY WHICH SERVES APPROX. 267 PERSONS OF WHICH 221 ARE LMI PERSONS.

Location Description:

INDEPENDENCE COUNTY, ARKANSAS, UNION HILL COMMUNITY

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey Method		
	Low	Mod	Total Low/Mod%
	23	198	267 82.77



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400010

Activity Title: MOUNTAIN VIEW

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

79400010

Projected Start Date:

11/22/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

MOUNTAIN VIEW

Projected End Date:

08/04/2011

Completed Activity Actual End Date:

Responsible Organization:

MOUNTAIN VIEW

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$224,625.00
Total Budget	\$0.00	\$224,625.00
Total Obligated	\$0.00	\$224,625.00
Total Funds Drawdown	\$220,400.00	\$220,400.00
Program Funds Drawdown	\$220,400.00	\$220,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASING A 350 kw DIESEL GENERATOR TO BE LOCATED AT THE WATER TREATMENT PLANT AND A 300 kw GENERATOR AND ELEVATED PLATFORM TO BE LOCATED AT THE RIVER INTAKE. THIS PROJECT WILL SERVE 15,538 PERSONS AND MEET A NEED THAT IS POSING A SERIOUS AND IMMEDIATE THREAT TO THE HEALTH OR WELFARE OF THE COMMUNITY.

Location Description:

MOUNTAIN VIEW WATER PLANT, 571 RUDDLE ROAD, STONE COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

Low Mod Total Low/Mod%



of Persons

2317

5405

15538

49.70

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400012

Activity Title: BUCKNER

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400012

Project Title:

BUCKNER

Projected Start Date:

10/07/2010

Projected End Date:

03/28/2011

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

BUCKNER

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$29,755.00
Total Budget	\$0.00	\$29,755.00
Total Obligated	\$0.00	\$29,755.00
Total Funds Drawdown	\$29,615.00	\$29,615.00
Program Funds Drawdown	\$29,615.00	\$29,615.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASE OF A TAYLOR TD80 ENGINE GENERATOR SET FOR BUCKNER WATERWORKS LOCATED ON NORTH BAY STREET IN BUCKNER.

Location Description:

TOWN OF BUCKNER, NORTH BAY STREET, LAFAYETTE COUNTY, ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/26	0/194	0/396	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400013

Activity Title: FAULKNER COUNTY

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

79400013

Project Title:

FAULKNER COUNTY

Projected Start Date:

10/01/2010

Projected End Date:

03/12/2011

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

FAULKNER COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$125,532.00
Total Budget	\$0.00	\$125,532.00
Total Obligated	\$0.00	\$125,532.00
Total Funds Drawdown	\$108,467.00	\$110,761.65
Program Funds Drawdown	\$108,467.00	\$110,761.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASE AND INSTALLATION OF TWO 250 kW GENERATORS FOR THE COUNTY'S WATER AND WASTEWATER PUMPS. THESE PUMPS ARE VERY CRITICAL TO THE COUNTY'S WATER SOURCE IN TIMES WHEN PWOER HAS BEEN LOST. THIS SITUATION CAUSES AN IMMINENT HEALTH AND WELFARE THREAT TO THE RESIDENCES IN THIS AREA.

Location Description:

FAULKNER COUNTY, CITY OF CONWAY, ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400014

Activity Title: STAMPS

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400014

Projected Start Date:

09/30/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

STAMPS

Projected End Date:

03/12/2011

Completed Activity Actual End Date:

Responsible Organization:

STAMPS

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$35,809.00
Total Budget	\$0.00	\$35,809.00
Total Obligated	\$0.00	\$35,809.00
Total Funds Drawdown	\$34,509.00	\$34,509.00
Program Funds Drawdown	\$34,509.00	\$34,509.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASING AND INSTALLING A 125 kw GENERATOR FOR STAMP’S WATER SYSTEM WHICH SERVES 2,952 RESIDENTS OF WHICH 1,591 ARE LMI RESIDENTANCES.

Location Description:

AT EAST ANTIGO AND COUNTY ROAD 38, LAFAYETTE COUNTY, STAMPS, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/541	0/1050	0/2952	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400017

Activity Title: BRADLEY

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

79400017

Projected Start Date:

11/24/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

BRADLEY

Projected End Date:

04/11/2011

Completed Activity Actual End Date:

Responsible Organization:

BRADLEY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$23,070.00
Total Budget	\$0.00	\$23,070.00
Total Obligated	\$0.00	\$23,070.00
Total Funds Drawdown	\$23,070.00	\$23,070.00
Program Funds Drawdown	\$23,070.00	\$23,070.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASE A TAYLOR TD55 ENGINE GENERATOR SET FOR THE CITY OF BRADLEY'S WATERWORKS WHICH PROVIDES SERVICE TO 563 PERSONS, 397 OF THOSE ARE LOW TO MODERATE INCOME RESULTING IN A 70.5% LOW TO MODERATE INCOME BENEFIT.

Location Description:

BRADLEY WATERWORKS, 410 PULLMAN STREET, BRADLEY, LAFAYETTE COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



of Persons 0 0 0 0/119 0/278 0/563 0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	79400021
Activity Title:	DANVILLE

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400021

Project Title:

DANVILLE

Projected Start Date:

09/23/2010

Projected End Date:

06/10/2011

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

DANVILLE

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$228,220.00
Total Budget	\$0.00	\$228,220.00
Total Obligated	\$0.00	\$228,220.00
Total Funds Drawdown	\$61,806.70	\$226,964.20
Program Funds Drawdown	\$61,806.70	\$226,964.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of approx. 3,400 linear feet of 10" sewer line which will lit into existing lateral lines and will also demolish the old man holes in the project area.

Location Description:

City of Danville, McCargo area

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/182
# of Multifamily Units	0	0/145
# of Singlefamily Units	0	0/37



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	182	252	505	85.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400022

Activity Title: STONE COUNTY

Activity Category:

Rehabilitation/reconstruction of public facilities

Activity Status:

Under Way

Project Number:

79400022

Project Title:

STONE COUNTY

Projected Start Date:

11/16/2010

Projected End Date:

08/04/2011

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

STONE COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$57,200.00
Total Budget	\$0.00	\$57,200.00
Total Obligated	\$0.00	\$57,200.00
Total Funds Drawdown	\$3,300.00	\$3,300.00
Program Funds Drawdown	\$3,300.00	\$3,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASING A GENERATOR AND WALK-IN FREEZER FOR STONE COUNTY SENIOR CITIZEN CENTER IN MOUNTAIN VIEW, ARKANSAS TO BENEFIT 324 LMI SENIORS. (100% LMI)

Location Description:

210 SCHOOL AVENUE, MOUNTAIN VIEW, STONE COUNTY, ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/324	0/0	0/324	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400024

Activity Title: JACKSON COUNTY

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400024

Project Title:

JACKSON COUNTY

Projected Start Date:

10/07/2010

Projected End Date:

03/12/2011

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

JACKSON COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$85,850.00
Total Budget	\$0.00	\$85,850.00
Total Obligated	\$0.00	\$85,850.00
Total Funds Drawdown	\$19,100.00	\$20,300.00
Program Funds Drawdown	\$19,100.00	\$20,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASE AND INSTALLATION OF A 180 KW GENERATOR AND TRANSFER SWITCH FOR THE BRECKENRIDGE-UNION WATER ASSOCIATION WHICH PROVIDES WATER OF APPROX. 600 PERSONS. THE LOSE OF POWER COULD CAUSE AN IMMINENT THREAT TO THE HEALTH AND WELFARE OF THE COMMUNITY.

Location Description:

JACKSON COUNTY, ARKANSAS, BRECKENRIDGE-UNION WATER ASSOCIATION ON STATE HWY 17.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400029

Activity Title: FORT SMITH

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

79400029

Project Title:

FORT SMITH

Projected Start Date:

10/26/2010

Projected End Date:

11/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

FORT SMITH

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$258,404.00
Total Budget	\$0.00	\$258,404.00
Total Obligated	\$0.00	\$258,404.00
Total Funds Drawdown	\$129,686.62	\$159,078.49
Program Funds Drawdown	\$129,686.62	\$159,078.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

EMERGENCY HOUSING ASSISTANCE FOR THE EXTERIOR REPAIR OF 29 OWNER-OCCUPIED SINGLE FAMILY HOMES WHICH ARE 100% LMI.

Location Description:

FORT SMITH, ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/29
# of Singlefamily Units	0	0/29



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/9	0/29	0
# Owner Households	0	0	0	0/20	0/9	0/29	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 79400030

Activity Title: LINCOLN COUNTY

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400030

Projected Start Date:

10/14/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

LINCOLN COUNTY

Projected End Date:

03/01/2011

Completed Activity Actual End Date:

Responsible Organization:

LINCOLN COUNTY

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$596,605.00
Total Budget	\$0.00	\$596,605.00
Total Obligated	\$329,500.00	\$596,605.00
Total Funds Drawdown	\$132,730.57	\$304,155.82
Program Funds Drawdown	\$132,730.57	\$304,155.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

MODIFY LATERAL AND MAIN DRAINAGE DITCHES IN THE GOULD-GRADY WATERSHED DISTRICT WHICH SERVES APPROX 1,035 PERSONS OF WHICH 633 ARE LMI PERSONS.

Location Description:

LINCOLN COUNTY, ARKANSAS, GOULD-GRADY WATERSHED DISTRICT

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod%
# of Persons	120	511	1035	60.97



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400032

Activity Title: MONTGOMERY COUNTY

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400032

Project Title:

MONTGOMERY COUNTY

Projected Start Date:

11/29/2010

Projected End Date:

08/04/2011

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

MONTGOMERY COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$45,100.00
Total Budget	\$0.00	\$45,100.00
Total Obligated	\$0.00	\$45,100.00
Total Funds Drawdown	\$41,995.10	\$43,105.30
Program Funds Drawdown	\$41,995.10	\$43,105.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE PROJECT CONSISTES OF PURCHASING A BALDOR 200 KW/250KVA GENERATOR FOR THE REGION WATER SYSTEM PUMPS. THE GENERATOR WILL PROVIDE SERVICE TO 1,500 PERSONS AND WILL MEET A NEED THAT IS POSING A SERIOUS AND IMMEDIATE THREAT TO THE HEALTH OR WELFARE TO THE COMMUNITY.

Location Description:

MONTGOMERY COUNTY REGIONAL, 135 SCOTT STREET, MT IDA, MONTGOMERY COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



Grantee Activity Number: 79400033

Activity Title: ST. FRANCIS COUNTY

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

79400033

Project Title:

ST. FRANCIS COUNTY

Projected Start Date:

12/06/2010

Projected End Date:

08/04/2011

Benefit Type:

Area Benefit

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

ST.FRANCIS COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$31,500.00
Total Budget	\$0.00	\$31,500.00
Total Obligated	\$0.00	\$31,500.00
Total Funds Drawdown	\$15,550.00	\$31,152.50
Program Funds Drawdown	\$15,550.00	\$31,152.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DEVELOP AN EMERGENCY OPERATIONS PLAN WHICH WILL MEET A NEED THAT IS POSING SERIOUS AND IMMEDIATE THREAT TO THE WELFARE OF THE COUNTY WHICH WILL BENEFIT APPROX. 26,255 PERSONS.

Location Description:

ST. FRANCIS COUNTY. ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400037

Activity Title: GRUBBS

Activity Category:

Construction/reconstruction of streets

Project Number:

79400037

Projected Start Date:

01/14/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

GRUBBS

Projected End Date:

08/12/2011

Completed Activity Actual End Date:

Responsible Organization:

GRUBBS

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$181,045.00
Total Budget	\$0.00	\$181,045.00
Total Obligated	\$0.00	\$181,045.00
Total Funds Drawdown	\$19,400.00	\$19,400.00
Program Funds Drawdown	\$19,400.00	\$19,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

RECONSTRUCTION AND REPAVING OF FOUR CITY STREETS DUE TO DETERIORATION AND DRAINAGE ISSUES. THESE ARE THE MOST HEAVILY TRAVELED STREETS AND ARE IN THE WORST CONDITION. THIS PROJECT WILL SERVE APPROXIMATELY 438 PERSON, OF WHOM 407 PERSONS OR 78.4% ARE LMI.

Location Description:

SOUTH ELM, WEST BARNWELL, NORTH GUM AND SOUTH GUM STREETS IN GRUBBS, JACKSON COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



Grantee Activity Number: 79400038

Activity Title: LAWRENCE COUNTY

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400038

Project Title:

LAWRENCE COUNTY

Projected Start Date:

10/25/2010

Projected End Date:

03/18/2011

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

LAWRENCE COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$109,090.00
Total Budget	\$0.00	\$109,090.00
Total Obligated	\$0.00	\$109,090.00
Total Funds Drawdown	\$80,121.50	\$80,121.50
Program Funds Drawdown	\$80,121.50	\$80,121.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

TO PURCHASE AND INSTALL A 150KW GENERATOR FOR THE LAWRENCE COUNTY REGIONAL WATER DISTRICT'S MANSKER CREEK PUMPING STATION AND A 50KW GENERATOR FOR THE ATTICA WELL LOCATION. THE LAWRENCE COUNTY REGIONAL WATER DISTRICT SERVES 2,900 RESIDENTS. THE CITY LOST POWER DURING THE STORMS IN 2008 SHUTTING DOWN THE PUMPING STATIONS CAUSING A THREAT TO THE HEALTH AND WELFARE OF THE AREA RESIDENTS.

Location Description:

LAWRENCE COUNTY WATER DISTRICT'S MANSKER CREEK PUMPING STATION AND ATTICE WELL LOCATION, LAWRENCE COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	359	836	2900	41.21

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400039

Activity Title: WASHINGTON COUNTY

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400039

Project Title:

WASHINGTON COUNTY

Projected Start Date:

12/02/2010

Projected End Date:

03/31/2011

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

WASHINGTON COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$136,500.00
Total Budget	\$0.00	\$136,500.00
Total Obligated	\$0.00	\$136,500.00
Total Funds Drawdown	\$84,300.00	\$84,300.00
Program Funds Drawdown	\$84,300.00	\$84,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THIS PROJECT CONSISTS OF PURCHASING AND INSTALLING TWO 150 KW GENERATORS FOR THE WASHINGTON COUNTY WATER AUTHORITY. THE WASHINGTON COUNTY WATER SYSTEM SERVES 4,500 RESIDENTS, OF WHICH 63% ARE LMI.

Location Description:

WASHINGTON COUNTY WATER AUTHORITY, PUMPS 6 & 7, WASHINGTON COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	1077	1757	4500	62.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400042

Activity Title: GREENE COUNTY

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400042

Project Title:

GREENE COUNTY

Projected Start Date:

12/07/2010

Projected End Date:

05/11/2011

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

GREENE COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$110,000.00
Total Budget	\$0.00	\$110,000.00
Total Obligated	\$0.00	\$110,000.00
Total Funds Drawdown	\$90,574.94	\$94,768.19
Program Funds Drawdown	\$90,574.94	\$94,768.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

TO PURCHASE AND INSTALL A 60KW, 105KW AND 20KW GENERATORS FOR ST FRANCIS RIVER REGIONAL WATER DISTRICT'S PUMP AND CONTROL SYSTEMS. THE REGIONAL WATER DISTRICT PRESENTLY SERVES 950 RESIDENTS. ST FRANCIS RIVER REGIONAL WATER DISTRICT IN GREENE COUNTY SUFFERED SEVERAL POWER INTERRUPTIONS IN 2008 FROM STORMS CAUSING THE COUNTY'S WATER SYSTEM TO SHUT DOWN. THIS IN TURN CAUSES A THREAT TO THE HEALTH AND WELFARE OF THE AREA RESIDENTS.

Location Description:

ST FRANCIS RIVER REGIONAL WATER, GREENE COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	950	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400043

Activity Title: ALMA

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400043

Projected Start Date:

12/08/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

ALMA

Projected End Date:

05/11/2011

Completed Activity Actual End Date:

Responsible Organization:

ALMA

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$28,000.00
Total Budget	\$0.00	\$28,000.00
Total Obligated	\$0.00	\$28,000.00
Total Funds Drawdown	\$23,700.00	\$23,700.00
Program Funds Drawdown	\$23,700.00	\$23,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHSING A 500 KW PERMANENTLY INSTALLED GENERATOR OF THE CITY OF ALMA FOR THE WATER TREATMENT FACILITY. THE CITY OF ALMA EXPERIENCED SEVERAL POWER OUTAGES IN 2008. THE CITY DOES NOT HAVE ACCESS TO ADDITIONAL SUPPLIES OF WATER FROM NEIGHBORING COMMUNITIES AND THEREFORE RELIES SOLEY ON ITS OWN FACILITIES. WITHOUT EMERGENCY POWER THE COMMUNITY WOULD HAVE TO RELY ON TRANSPORTED POTABLE WATER FROM AN OUTSIDE SOURCE IN THE EVENT OF AN EXTENDED POWER OUTAGE AT THE WATER PLANT. THIS COULD CAUSE AN IMMINENT THREAT FOR THE HEALTH AND WELFARE OF THE RESIDENTS.

Location Description:

ALMA, CRAWFORD COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	79400045
Activity Title:	HAMPTON

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400045

Project Title:

HAMPTON

Projected Start Date:

01/10/2011

Projected End Date:

05/01/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

HAMPTON

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$43,470.00
Total Budget	\$0.00	\$43,470.00
Total Obligated	\$0.00	\$43,470.00
Total Funds Drawdown	\$207.00	\$39,170.00
Program Funds Drawdown	\$207.00	\$39,170.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

THE PROJECT CONSISTS OF A GRANT TO REPLACE THE CULVERTS AND HEADWALLS ALONG 1ST STREET, BETWEEN ELM AND ARCHER STREETS, WHICH WERE IRREPARABLY DAMAGED AS A RESULT OF THE FLOODING IN MARCH,2008.

Location Description:

1ST STREET BETWEEN ELM AND ARCHER STREETS IN HAMPTON, CALHOUN COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



Grantee Activity Number: 79400047

Activity Title: Norman

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400047

Projected Start Date:

01/18/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Norman

Projected End Date:

06/20/2011

Completed Activity Actual End Date:

Responsible Organization:

Norman

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$694,794.00
Total Budget	\$0.00	\$694,794.00
Total Obligated	\$0.00	\$694,794.00
Total Funds Drawdown	\$28,115.85	\$59,902.26
Program Funds Drawdown	\$28,115.85	\$59,902.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will consist of replacing 13,456 linear feet of 2", 4" and 6" water mains throughout the city of Norman. High Street - 1180 linear feet of 4"; North Main - 2880 linear feet of 4"; Robbins Avenue - 1700 linear feet of 2"; Cedar Street - 1650 linear feet 2"; York Street - 326 linear feet of 2"; Central Avenue - 1800 linear feet of 2"; West Main - 2940 of linear feet of 6" and Golf Course Road - 980 linear feet of 6". The condition of the water mains listed has deteriorated to a point that the city is experiencing severe water loss.

Location Description:

High Street, North Main, Robbins Avenue, Cedar Street, York Street, Central Avenue, West Main and Golf Course Road, Norman, Montgomery County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/77	0/180	0/423	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 79400048
Activity Title: BEEDEVILLE

Activity Category:
 Dike/dam/stream-river bank repairs

Activity Status:
 Under Way

Project Number:
 79400048

Project Title:
 BEEDEVILLE

Projected Start Date:
 11/23/2010

Projected End Date:
 05/24/2011

Benefit Type:
 Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 BEEDEVILLE

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$75,865.00
Total Budget	\$0.00	\$75,865.00
Total Obligated	\$0.00	\$75,865.00
Total Funds Drawdown	\$7,200.00	\$7,200.00
Program Funds Drawdown	\$7,200.00	\$7,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REGRADE AND CLEANING OF CITY DITCHES AND REPLACING STREET AND DRIVEWAY CULVERTS FOR THE CITY OF BEEDEVILLE, WHICH WILL BENEFIT 131 PERSONS, OF WHICH 84 ARE LOW TO MODERATE INCOME.

Location Description:

CITY STREETS, BEEDEVILLE, JACKSON COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod%
# of Persons	25	59	131	64.12



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400053
Activity Title: HAMBURG

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400053

Project Title:
 HAMBURG

Projected Start Date:
 01/24/2011

Projected End Date:
 05/23/2011

Benefit Type:
 Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 HAMBURG

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$79,500.00
Total Budget	\$0.00	\$79,500.00
Total Obligated	\$0.00	\$79,500.00
Total Funds Drawdown	\$2,988.00	\$11,213.00
Program Funds Drawdown	\$2,988.00	\$11,213.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE PROJECT CONSIST OF REMOVING AND REPLACING A WOODEN BRIDGE WITH A 6" X 9' X 24' CONCRETE CULVERT ON LINCOLN AVENUE.

Location Description:

ON WEST LINCOLN STREET BETWEEN NORTH PINE AND NORTH ELM STREETS, HAMBURG, ASHLEY COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/3039	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400055
Activity Title: DALLAS COUNTY

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400055

Project Title:
 DALLAS COUNTY

Projected Start Date:
 12/10/2010

Projected End Date:
 07/28/2011

Benefit Type:
 Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 DALLAS COUNTY

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$274,200.00
Total Budget	\$0.00	\$274,200.00
Total Obligated	\$0.00	\$274,200.00
Total Funds Drawdown	\$237,032.95	\$237,032.95
Program Funds Drawdown	\$237,032.95	\$237,032.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REPAIRING A BRIDGE AND ROAD FOR DALLAS COUNTY, WHICH WILL REQUIRE FLOW LINE WORK AND STRENGTHENING OF BOTH HEAD WALL AND WING WALLS FOR THE BRIDGE ON COUNTY ROAD 409 aka LITTLE TEXAS ROAD. ALSO, REPAIRING 1.5 MILES OF COUNTY ROAD 208. THE PROJECT WILL BENEFIT 9,210 PERSONS AND WILL MEET A NEED THAT IS POSING A SERIOUS AND IMMEDIATE THREAT TO THE HEALTH OR WELFARE TO THE COMMUNIOTY.

Location Description:

BRIDGE ON COUNTY ROAD 409 aka LITTLE TEXAS ROAD AND COUNTY ROAD 208, IN DALLAS COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/9210	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 79400058

Activity Title: OZARK

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400058

Projected Start Date:

12/02/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

OZARK

Projected End Date:

09/20/2011

Completed Activity Actual End Date:

Responsible Organization:

OZARK

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$34,107.00
Total Budget	\$0.00	\$34,107.00
Total Obligated	\$0.00	\$34,107.00
Total Funds Drawdown	\$2,400.00	\$2,400.00
Program Funds Drawdown	\$2,400.00	\$2,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

TO CORRECT FLOOD AND DRAINAGE PROBLEMS BY GRADING AND EXCAVATING ROADSIDE DITCHES AND INSTALLING NEW INLET BOXES, JUNCTION BOXES, HEADWALLS AND REINFORCED CONCRETE PIPING. THE TEN HOUSEHOLDS ALONG THE 400 TO 700 BLOCKS OF ALSTON STREET, SIX OF WHICH ARE LMI (60%), HAVE BEEN AFFECTED BY REPEATED FLOODING OF THE STREET IN FRONT OF THEIR HOUSES, THEIR YARDS AND, FOR SOME, THEIR HOMES. THE PROBLEM BECAME MOST APPARENT AND ACUTE DURNING AN EXTREME FLOOD EVENT IN THE SPRING OF 2008.

Location Description:

400 TO 700 BLOCK OF ALSTON STREET IN OZARK, FRANKLIN COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/10



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	6	0	10	60.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400059
Activity Title: SALINE COUNTY

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400059

Project Title:
 SALINE COUNTY

Projected Start Date:
 11/22/2010

Projected End Date:
 05/26/2011

Benefit Type:
 Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 SALINE COUNTY

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$377,963.00
Total Budget	\$0.00	\$377,963.00
Total Obligated	\$0.00	\$377,963.00
Total Funds Drawdown	\$100,430.00	\$106,635.00
Program Funds Drawdown	\$100,430.00	\$106,635.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE PROJECT WILL CONSIST OF ROAD IMPROVEMENTS TO PORTIONS OF RUSHING ROAD AND COL. GLENN ROAD IN SALINE COUNTY. IMPROVEMENTS WILL INCLUDE 5 CULVERT UPGRADES ON RUSHING ROAD AND 3 CULVERT UPGRADES ON COL. GLENN ROAD. IT WAS DETERMINED THAT THERE ARE 95 RESIDENTS AFFECTED BY THE REOCCURRING FLOODING AT THE STREAM CROSSINGS. OF THESE, 64% ARE CONSIDERED TO BE OF LOW TO MODERATE INCOME.

Location Description:

RUSHING ROAD AND COLONEL GLENN ROAD, SALINE COUNTY, ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/43	0/102	0/164	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	79400060
Activity Title:	FORREST CITY

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

79400060

Project Title:

FORREST CITY

Projected Start Date:

12/10/2010

Projected End Date:

03/15/2011

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

FORREST CITY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$33,877.00
Total Budget	\$0.00	\$33,877.00
Total Obligated	\$0.00	\$33,877.00
Total Funds Drawdown	\$31,377.00	\$31,377.00
Program Funds Drawdown	\$31,377.00	\$31,377.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

TO PURCHASE AND INSTALL 3" CONDUIT 3538 FEET; # 4/0-3 ALUMINUM UNDER GROUND ELECTRICAL CONDUCTOR 3538 FEET; 27 4 POSITION CONNECTORS; TRENCH EXPENSE FOR 3538 FEET AND MATERIAL HANDLING AND DOCK EXPENSE FOR THE WALKING TRAIL AT THE SENIOR CITIZENS' CENTER.

Location Description:

THE WALKING TRAIL STARTS AT THE SENIOR CITIZEN CENTER AT 2550 SOUTH WASHINGTON STREET, FORREST CITY IN ST. FRANCIS COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



of Persons 0 0 0 0/293 0/682 0/1864 0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	79400061
Activity Title:	Searcy County

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Under Way

Project Number:
79400061

Project Title:
Searcy County

Projected Start Date:
12/06/2010

Projected End Date:
11/12/2011

Benefit Type:
Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Searcy County

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$87,846.00
Total Budget	\$0.00	\$87,846.00
Total Obligated	\$0.00	\$87,846.00
Total Funds Drawdown	\$13,300.00	\$18,200.00
Program Funds Drawdown	\$13,300.00	\$18,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

The project consists of correcting drainage problems that causes the Searcy County Health Unit building to flood during heavy rain events. Larger concrete drainage ditches, culverts and embankments will be used to re-route storm water flow away from the building. This problem originated when improvements made at the Searcy County Airport in 2007 diverted water towards the existing health unit building. This work will remedy all damage related to the flooding of 2008 as well as system deficiencies to help minimize any damage associated with future wet weather events. The project is expected to serve approximately 8,261 persons, of which 4,270 are low to moderate income, for an LMI percentage of 51.8%.

Location Description:

Searcy County Health Unit, 742 Airport Road, Marshall, Searcy County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	1281	2989	8261	51.69

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400064

Activity Title: LOGAN COUNTY

Activity Category:

Construction/reconstruction of streets

Project Number:

79400064

Projected Start Date:

12/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

LOGAN COUNTY

Projected End Date:

04/28/2011

Completed Activity Actual End Date:

Responsible Organization:

LOGAN COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$65,818.00
Total Budget	\$0.00	\$65,818.00
Total Obligated	\$0.00	\$65,818.00
Total Funds Drawdown	\$53,861.57	\$53,861.57
Program Funds Drawdown	\$53,861.57	\$53,861.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE PROJECT WILL CONSIST OF ROAD IMPROVEMENTS THROUGH CULVERT UPGRADES AND GRAVEL WORK .

Location Description:

IN THE PETIT JEAN TOWNSHIP IN THE SOUTHWEST CORNOR OF THE COUNTY (SPECIFICALLY, CENSUS BLOCKGROUP 950600-1) AND IN THE SHORT MOUNTAIN TOWNSHIP IN THE CENTRAL PART OF THE COUNTY JUST SOUTH OF PARIS (SPECIFICALLY, CENSUS BLOCKGROUP 950200-3), LOGAN COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400065
Activity Title: GEORGETOWN

Activity Category:
 Rehabilitation/reconstruction of public facilities

Activity Status:
 Under Way

Project Number:
 79400065

Project Title:
 GEORGETOWN

Projected Start Date:
 12/06/2010

Projected End Date:
 07/15/2011

Benefit Type:
 Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 GEORGETOWN

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$221,050.00
Total Budget	\$0.00	\$221,050.00
Total Obligated	\$0.00	\$221,050.00
Total Funds Drawdown	\$13,600.00	\$16,900.00
Program Funds Drawdown	\$13,600.00	\$16,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROVIDE FOR THE EXPANSION AND RENOVATION OF THE EXISTING COMMUNITY CENTER/FIRE STATION TO PROVIDE EMERGENCY SHELTER WITH RESTROOM AND SHOWERS WHICH WILL SERVE APPROX. 126 PERSONS OF WHICH 97 ARE LMI PERSONS. ALSO INCLUDED IS THE INSTALLATION OF A GENERATOR CAPABLE OF PROVIDING 200 AMPS OF SERVICE TO THE FACILITY.

Location Description:

CITY OF GEORGETOWN, WHITE COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	29	68	126	76.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	79400067
Activity Title:	VAN BUREN

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Under Way

Project Number:
79400067

Project Title:
VAN BUREN

Projected Start Date:
01/04/2011

Projected End Date:
01/12/2012

Benefit Type:
Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
VAN BUREN

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$5,000.00	\$46,000.00
Program Funds Drawdown	\$5,000.00	\$46,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CONSISTS OF DRAINAGE IMPROVEMENTS FOR THE CITY OF VAN BUREN BY INSTALLING DRAINING AND JUNCTION BOXES ON JORDAN STREET. THE PROJECT WILL BENEFIT 70 PERSONS, OF WHICH 49 ARE LOW TO MODERATE INCOME, THUS HAVING A LMI OF 70%.

Location Description:

JORDAN STREET IN THE CITY OF VAN BUREN, CRAWFORD COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



Grantee Activity Number:	79400068
Activity Title:	Black Rock

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Under Way

Project Number:
79400068

Project Title:
Black Rock

Projected Start Date:
01/13/2011

Projected End Date:
09/13/2011

Benefit Type:
Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Black Rock

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$54,000.00
Total Budget	\$0.00	\$54,000.00
Total Obligated	\$0.00	\$54,000.00
Total Funds Drawdown	\$27,861.91	\$27,861.91
Program Funds Drawdown	\$27,861.91	\$27,861.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

In order to prevent the total failure of the levee, it is proposed to re-grade the levee and place rip rap along the inside slope to protect against erosion from wave action.

Location Description:

Black Rock sewer treatment pond off of Lagoon Road, Black Rock, Lawrence County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/28	0/66	0/199	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400070
Activity Title: SEBASTIAN COUNTY

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400070

Project Title:
 SEBASTIAN COUNTY

Projected Start Date:
 01/04/2011

Projected End Date:
 03/22/2012

Benefit Type:
 Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 SEBASTIAN COUNTY

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$157,873.00
Total Budget	\$0.00	\$157,873.00
Total Obligated	\$0.00	\$157,873.00
Total Funds Drawdown	\$47,300.00	\$47,300.00
Program Funds Drawdown	\$47,300.00	\$47,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROJECT WILL REMOVE AND RELOCATE A COUNTY BRIDGE ON SLAYTONVILLE ROAD THAT IS LOCATED IN AND SERVES A PREDOMINANTLY LMI UNINCORPORATED AREA OF SOUTHERN SEBASTIAN COUNTY. THE BRIDGE'S CONDITION WAS UNCOVERED AND HIGHLIGHTED BY THE EXTREME FLOODING IN THE SPRING OF 2008 THAT WAS ASSOCIATED WITH FEMA DISASTER DECLARATION #1751.

Location Description:

COUNTY BRIDGE ON SLAYTONVILLE ROAD THAT IS LOCATED IN SOUTHERN SEBASTIAN COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Persons	0	0	0	0/55	0/127	0/351	0
--------------	---	---	---	------	-------	-------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400074

Activity Title: WOODRUFF COUNTY

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400074

Projected Start Date:

12/16/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

WOODRUFF COUNTY

Projected End Date:

08/05/2011

Completed Activity Actual End Date:

Responsible Organization:

WOODRUFF COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$148,245.00
Total Budget	\$0.00	\$148,245.00
Total Obligated	\$0.00	\$148,245.00
Total Funds Drawdown	\$8,400.00	\$8,400.00
Program Funds Drawdown	\$8,400.00	\$8,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CLEANING OUT AREAS OF BUFFALO CREEK AND SOME TRIBUTARIES, ADDING DITCHES WITH FIELD DRAINS AND REPLACING RUSTED CULVERTS IN TWO AREAS NORTH OF THE COTTON PLANT. APPROXIMATELY 6.85 MILES OF DITCHES AND TRIBUTARIES WILL BE CLEANED UP AND/OR REPLACED. IN 2008, BOTH AREAS EXPERIENCED FLOODING OF HOMES AND ROADS IN THE AREA WERE IMPASSABLE. THE PROJECT WILL SERVE APPROXIMATELY 4,458 PERSONS OF WHOM 2,274 PERSONS ARE LMI.

Location Description:

BUFFALO CREEK, WOODRUFF COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	682	1592	4458	51.01

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400075

Activity Title: HUTTIG

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400075

Projected Start Date:

01/21/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

HUTTIG

Projected End Date:

07/20/2012

Completed Activity Actual End Date:

Responsible Organization:

HUTTIG

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$62,415.00
Total Budget	\$0.00	\$62,415.00
Total Obligated	\$0.00	\$62,415.00
Total Funds Drawdown	\$3,422.75	\$3,422.75
Program Funds Drawdown	\$3,422.75	\$3,422.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE PROJECT CONSISTS OF A DRAINAGE DITCH BEING INCREASED IN SIZE TO PROVIDE MORE CAPACITY, DREDGING THE DITCH TO THE PROPER FALL, AND THE INSTALLATION OF A CULVERT ON THE GRAVELED NORTH ROAD TO DIVERT STORM WATER INTO THE EXISTING CREEK. THE EXISTING DRAINAGE INFRASTRUCTURE NORTHWARD FROM THE INTERSECTION OF 14TH STREET AND OLIN AVENUE HAS BEEN IRREPARABLY DAMAGED AND DOES NOT FUNCTION. THE CONSTANT FLOODING THAT OCCURS CREATES A THREAT TO THE HEALTH AND WELFARE OF THE AREA RESIDENTS.

Location Description:

INTERSECTION OF 14TH STREET AND OLIN AVENUE, HUTTIG, UNION COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3000



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/109	0/255	0/731	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 79400079
Activity Title: Bradley County

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400079

Project Title:
 BRADLEY COUNTY

Projected Start Date:
 01/24/2011

Projected End Date:
 01/20/2012

Benefit Type:
 Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 BRADLEY COUNTY

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$304,579.00
Total Budget	\$0.00	\$304,579.00
Total Obligated	\$0.00	\$304,579.00
Total Funds Drawdown	\$13,943.00	\$13,943.00
Program Funds Drawdown	\$13,943.00	\$13,943.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of replacing three wooden bridges located on County Roads #1, #8 North, and #53 in Bradley County. This project will lengthen and widen the new bridges for added safety. They will also be raise two to three feet to keep the bridges from flooding during heavy rains. These bridges were damaged and had to be closed during the heavy rains causing traffic to be re-routed and hardships on the area residents. The bridges are on heavily traveled county roads and their condition poses a threat to the health and welfare of the area residents.

Location Description:

County Roads #1, #8 North and #53 in Bradley County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/1712	0/3996	0/12600	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	79400080
Activity Title:	PRESCOTT

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400080

Projected Start Date:

01/21/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

PRESCOTT

Projected End Date:

01/30/2012

Completed Activity Actual End Date:

Responsible Organization:

PRESCOTT

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$507,050.00
Total Budget	\$0.00	\$507,050.00
Total Obligated	\$250,050.00	\$507,050.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE PROJECT WILL CONSIST OF RECONSTRUCTING THE DRAINAGE DITCHES AND IMPROVING THE DRAINAGE INFRASTRUCTURE IN THE WEST PINE AND 3RD STREETS; MCRAE PARK AND LAUREL; AND 1ST STREET AREAS OF THE CITY. AS A DIRECT CONSEQUENCE OF THE SEVERE STORMS AND FLOODING ASSOCIATED WITH THE 2008 DISASTER, THE DRAINAGE DITCHES ALONG SOME OF THESE STREETS HAVE COLLAPSED. THE PROJECT IS EXPECTED TO SERVE APPROXIMATELY 1,583 PERSONS, OF WHICH 991 OR 62.6% ARE LMI ACCORDING TO CENSUS TRACT.

Location Description:

WEST PINE AND 3RD STREETS, MCRAE PARK, AND LAUREL AND 1ST STREETS, PRESCOTT, NEVADA COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	475	1108	1583	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400081
Activity Title: SPARKMAN

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400081

Projected Start Date:

01/26/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

SPARKMAN

Projected End Date:

08/22/2011

Completed Activity Actual End Date:

Responsible Organization:

SPARKMAN

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$118,420.00
Total Budget	\$0.00	\$118,420.00
Total Obligated	\$0.00	\$118,420.00
Total Funds Drawdown	\$8,036.95	\$8,036.95
Program Funds Drawdown	\$8,036.95	\$8,036.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE PROJECT WILL CONSIST OF CLEARING, RESHAPING OF DITCHES, HYDRO-SEEDING AND MULCHING WHICH WILL BE DONE IN THREE AREAS. AREA A - MAIN DITCH ALONG OLD ABANDONED RAILROAD BEGINNING 300' SOUTH OF HIGHWAY 128 AND RUNNING 9,800 LF SOUTH TO BRUSHY CREEK. AREA B - MINOR DITCH EXTENDING FROM MAIN DITCH EAST FOR 2000' APPROXIMATELY 300' SOUTH OF HIGHWAY 128. AREA C - SPOT DITCH CLEANING AND REPLACEMENT OF SOME CULVERTS ALONG STATE AND PINE STREETS.

Location Description:

SPECIAL FLOOD HAZARD AREA EAST OF RAILROAD AVENUE AND SOUTH OF PINE STREET IN THE CITY OF SPARKMAN IN DALLAS COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	78	181	506	51.19

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400083
Activity Title: Lee County

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400083

Project Title:
 Lee County

Projected Start Date:
 04/12/2011

Projected End Date:
 11/21/2011

Benefit Type:
 Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Lee County

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$81,430.00
Total Budget	\$0.00	\$81,430.00
Total Obligated	\$0.00	\$81,430.00
Total Funds Drawdown	\$13,159.60	\$13,159.60
Program Funds Drawdown	\$13,159.60	\$13,159.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of repairing Lee County Road #405 which is located in the Browns Addition of Lee County. Half of this street was paved in the late 1980's and the other half is dirt or/and gravel. During the rains of 2008 the road was flooded, leaving it nearly impossible for the families to get in and out of their homes, thus creating a hazardous situation for the families as well as emergency vehicles. Repairs consist of a 2" thick asphalt overlay beginning at the intersection of County Road 407. The project will benefit approximately 100 persons, of which all are low to moderate income, thus having an LMI of 100%.

Location Description:

Lee County Road, Lee County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/30	0/70	0/100	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 79400087

Activity Title: Bonanza

Activity Category:

Construction/reconstruction of streets

Project Number:

79400087

Projected Start Date:

05/12/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Bonanza

Projected End Date:

12/15/2011

Completed Activity Actual End Date:

Responsible Organization:

Bonanza

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$202,364.00
Total Budget	\$0.00	\$202,364.00
Total Obligated	\$13,464.00	\$202,364.00
Total Funds Drawdown	\$167,400.00	\$167,400.00
Program Funds Drawdown	\$167,400.00	\$167,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of reconstruction of two storm-damaged streets, First Street and Oak Street in the City of Bonanza, Sebastian County, Arkansas. The heavy rains that occurred in 2008 moved swiftly over the roadway surface and washed out the edges of the broken surfacing to a width of up to two feet along most of the roadways and washed out the surfacing across the entire width of roadway in some places

Location Description:

First Street and Oak Street in the City of Bonanza, Sebastian County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



Grantee Activity Number: 79400090
Activity Title: Crawford County

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400090

Project Title:
 Crawford County

Projected Start Date:
 04/27/2011

Projected End Date:
 03/01/2012

Benefit Type:
 Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 CRAWFORD COUNTY

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$360,896.00
Total Budget	\$0.00	\$360,896.00
Total Obligated	\$0.00	\$360,896.00
Total Funds Drawdown	\$20,720.00	\$20,720.00
Program Funds Drawdown	\$20,720.00	\$20,720.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of replacing the sixty foot Little Weber Creek Bridge on Shiloh Road and making associated improvements to a one and a half mile portion of Shiloh Road. Because of the Bridge's poor structural condition, the County Road Department has posted the bridge for light vehicular traffic only. Of the 103 households along Shiloh Road that are affected by the bridge and road, three-fourths (75.6%) are LMI and 45.6% are low-income

Location Description:

Little Weber Creek Bridge on Shiloh Road, Crawford County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Persons	0	0	0	0/14	0/34	0/142	0
--------------	---	---	---	------	------	-------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	79400094
Activity Title:	Scott County

Activity Category:

Construction/reconstruction of streets

Project Number:

79400094

Projected Start Date:

05/13/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Scott County

Projected End Date:

06/22/2012

Completed Activity Actual End Date:

Responsible Organization:

SCOTT COUNTY

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$102,000.00
Total Budget	\$0.00	\$102,000.00
Total Obligated	\$0.00	\$102,000.00
Total Funds Drawdown	\$200.00	\$200.00
Program Funds Drawdown	\$200.00	\$200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement of 4 unsafe bridges with new and better designed and well-constructed bridges that can withstand the heavy loads that travel the roads &ndash such as local farm and ranch traffic, poultry and timber products and, when needed, fire trucks &ndash and withstand the torrential flood waters that occasionally occur.

Location Description:

2 bridges are on Weeks Road and 2 bridges are on Walker Mountain Road, Scott County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



Grantee Activity Number: 79400095
Activity Title: Hot Springs

Activity Category:
 Dike/dam/stream-river bank repairs

Project Number:
 79400095

Projected Start Date:
 10/17/2011

Benefit Type:
 Area Benefit (Survey)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 Hot Springs

Projected End Date:
 12/30/2012

Completed Activity Actual End Date:

Responsible Organization:
 Hot Springs

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$459,570.00
Total Budget	\$0.00	\$459,570.00
Total Obligated	\$459,570.00	\$459,570.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of repairs to failed drainage infrastructure in the city of Hot Springs, located in Garland County. Hot Springs Creek Tunnel runs from Whittington Avenue along and under Central Avenue and opens up again near the Transportation Depot on Broadway Street. The tunnel was originally constructed of stone in the early 1900’s and it the only means of conveying storm water from the large drainage basin north of town. After the FEMA declared disasters of 2008, the tunnel was inspected and recommendations were made for the renovations and improvements that are needed to restore the structural integrity and capacity of the tunnel. The City of Hot Springs as a whole has an LMI of 48%, however the block groups where the project is being performed has a combined LMI of 63%.

Location Description:

Hot Springs Creek Tunnel from Whittington Avenue along and under Central Avenue, Hot Springs, Garland County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	6756	25025	35750	88.90

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400097

Activity Title: Mount Ida

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

79400097

Project Title:

Mount Ida

Projected Start Date:

05/18/2011

Projected End Date:

01/06/2012

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Mount Ida

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$139,590.00
Total Budget	\$0.00	\$139,590.00
Total Obligated	\$0.00	\$139,590.00
Total Funds Drawdown	\$8,214.90	\$21,271.60
Program Funds Drawdown	\$8,214.90	\$21,271.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacing the Elm Street Bridge in the City of Mount Ida. The project will provide service to 125 persons, all of which are low to moderate income resulting in a 100% low to moderate income benefit.

Location Description:

Elm Street, Mount Ida, Montgomery County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/30	0/70	0/100	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400098

Activity Title: Reed

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400098

Projected Start Date:

05/19/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Reed

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Reed

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$26,250.00
Total Budget	\$0.00	\$26,250.00
Total Obligated	\$26,250.00	\$26,250.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the purchase of 40 KW, 240 volt, 3-phase self-contained diesel driven generator. The generator will provide power for the sewer pumping station during power outages. With only one pumping station to service the entire city, it is crucial to maintain the station when normal power is not available. During the storms of 2008, the city of Reed was without power on numerous occasions resulting in the sewer pump station being manually operated. This caused wastewater to back up into homes and businesses, in the low lying area, greatly increasing the possibility of contamination and disease. With the new generator the City will have the capacity to maintain its pumping requirements during recurring outages, thus preventing the sewer system from discharging waste and polluting the surrounding areas. The sewer plant in Reed serves approximately 275 persons, of which 204 or 74% are LMI.

Location Description:

Reed Sewer Plant, Reed, Desha County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/61	0/143	0/275	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 79400099

Activity Title: Earle

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400099

Project Title:

Earle

Projected Start Date:

09/27/2011

Projected End Date:

04/01/2013

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Earle

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,726,446.00
Total Budget	\$0.00	\$1,726,446.00
Total Obligated	\$1,726,446.00	\$1,726,446.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of water system improvements. During the FEMA declared disaster of 2008, there was direct damage to the water lines due to uprooted trees and in many cases due to trees and debris literally pulling services lines in water hammering the lines. This caused numerous leaks and water loss in the tornado damaged area. The project is excepted to serve approximately 727 persons, of which 560 are LMI for an LMI% of 77%.

Location Description:

City of Earle, Crittenden County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Persons	0	0	0	0/0	0/0	0/727	0
--------------	---	---	---	-----	-----	-------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400101

Activity Title: Humnoke

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400101

Projected Start Date:

07/13/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Humnoke

Projected End Date:

01/15/2012

Completed Activity Actual End Date:

Responsible Organization:

Humnoke

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,060,000.00
Total Budget	\$0.00	\$1,060,000.00
Total Obligated	\$1,060,000.00	\$1,060,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of a \$1,060,000 grant to the City of Humnoke for the construction of a Floodwater Storage Reservoir. The proposed project will occur along Highway 65 and benefit 189 individuals, 100% of which are low to moderate income. The project includes modification of existing drainage outlet structures, removal of vegetation and debris from existing ditches, and replacement of existing driveway and culverts which will mitigate flooding in the City.

Location Description:

Highway 189, Humnoke, Lonoke County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

Low Mod Total Low/Mod%



of Persons

57

132

189

100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400103

Activity Title: Benton

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

79400103

Projected Start Date:

06/27/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Benton

Projected End Date:

12/21/2011

Completed Activity Actual End Date:

Responsible Organization:

Benton

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$115,637.00
Total Budget	\$0.00	\$115,637.00
Total Obligated	\$0.00	\$115,637.00
Total Funds Drawdown	\$4,781.00	\$4,781.00
Program Funds Drawdown	\$4,781.00	\$4,781.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the purchase and installation of a generator (a 500 kw fixed) at the Saline Memorial Hospital located in Benton, AR. As a result of multiple power outages and damages caused by Hurricane Ike and Gustav in 2008, the Saline Memorial Hospital needs to install a permanently mounted generator to service the Hospital in time of power outages.

Location Description:

1 Medical Park Drive, Benton, Saline County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Persons	0	0	0	0/8250	0/19250	0/50000	0
--------------	---	---	---	--------	---------	---------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400104

Activity Title: Gould

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400104

Projected Start Date:

05/19/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

GOULD

Projected End Date:

03/23/2012

Completed Activity Actual End Date:

Responsible Organization:

GOULD

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$822,427.00
Total Budget	\$0.00	\$822,427.00
Total Obligated	\$0.00	\$822,427.00
Total Funds Drawdown	\$3,450.00	\$37,563.64
Program Funds Drawdown	\$3,450.00	\$37,563.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consist of replacing both the east and west side pump stations, and adding a new force main from the new pump stations to the treatment plant. Sewer manholes will have rim elevations at least a foot above the flood plain and will be feted with water tight covers. Sewer pump stations will have sensitive control equipment located at least one foot above the flood plain. The force mains, buried pipelines, will be constructed of plastic pressure pipe buried at least 30; below grade and are water filled at all times. Force mains will not be susceptible to damage by normal flood events.

Location Description:

City of Gould, Lincoln, County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/279	0/652	0/1305	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 79400106

Activity Title: Ward

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

79400106

Projected Start Date:

05/22/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Ward

Projected End Date:

09/27/2011

Completed Activity Actual End Date:

Responsible Organization:

Ward

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$363,935.00
Total Budget	\$0.00	\$363,935.00
Total Obligated	\$363,935.00	\$363,935.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of installing natural gas powered emergency generators at nine different lift stations in the City of Ward. The project will benefit 297 persons, of which 243 are low to moderate income, thus having a LMI of 81%.

Location Description:

Nine different lift stations in Ward, Lonoke County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod%
# of Persons	73	170	297	81.82



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400112

Activity Title: Fort Smith

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

79400112

Project Title:

Fort Smith

Projected Start Date:

06/16/2011

Projected End Date:

08/01/2013

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

FORT SMITH

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$847,430.00
Total Budget	\$0.00	\$847,430.00
Total Obligated	\$0.00	\$847,430.00
Total Funds Drawdown	\$152,091.51	\$152,091.51
Program Funds Drawdown	\$152,091.51	\$152,091.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the neighborhood revitalization of 14 specific Census Block Groups in the city of Fort smith. Construction will consist of the demolition of any structures on the existing properties, and the preparation of the sites for new construction. This project will serve 20 LMI families and approximately 50 LMI persons will an overall LMI percentage being 67%. Many of these properties on the north side on Fort Smith have been in decline for a long time. This decline has presented a threat to the health and welfare of the area with the increase on squatters, drifters and drug traffickers. The April 2008 hailstorm exacerbated the problem and Sebastian County was a Presidentially Declared Disaster Area in 2008. For this project, no less than 20 vacant blighted properties will be acquired in order to be cleared and the site prepared for new home construction, at an estimated cost of \$41,000 per lot.

Location Description:

North Side of Fort Smith, Sebastian County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/15	0/35	0/50	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 79400114

Activity Title: WRIGHTSVILLE

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400114

Projected Start Date:

06/28/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

WRIGHTSVILLE

Projected End Date:

05/15/2012

Completed Activity Actual End Date:

Responsible Organization:

WRIGHTSVILLE

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$368,906.00
Total Budget	\$0.00	\$368,906.00
Total Obligated	\$0.00	\$368,906.00
Total Funds Drawdown	\$6,942.14	\$23,012.89
Program Funds Drawdown	\$6,942.14	\$23,012.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CLEANING OUT DITCHES, INSTALLING CULVERTS AND CONSTRUCTING CONCRETE LINED DITCHES ON ASHER STREET WHICH WILL BENEFIT 1,509 RESIDENTS OF WHICH 861 ARE LOW TO MODERATE INCOME RESIDENCES.

Location Description:

ASHER STREET, HIGHWAY 365, PULASKI COUNTY, ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey Method		
	Low	Mod	Total Low/Mod%
	215	646	1509 57.06



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400118

Activity Title: Batesville

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400118

Projected Start Date:

06/16/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Batesville

Projected End Date:

03/15/2012

Completed Activity Actual End Date:

Responsible Organization:

Batesville

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$110,500.00
Total Budget	\$110,500.00	\$110,500.00
Total Obligated	\$110,500.00	\$110,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of replacing the old sidewalk and to improve drainage issues on West Pine Street in west Batesville. This particular street leads to West Side Elementary School. The project is expected to serve approximately 41 persons, of which 31 are LMI for an LMI% of 78.4%.

Location Description:

West Pine Street in west Batesville, Independence County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

Low Mod Total Low/Mod%



of Persons

12

29

43

95.35

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	79400119
Activity Title:	St Francis County

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
79400119

Project Title:
St Francis County

Projected Start Date:
06/29/2011

Projected End Date:
12/15/2012

Benefit Type:
Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
ST.FRANCIS COUNTY

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$87,500.00
Total Budget	\$0.00	\$87,500.00
Total Obligated	\$0.00	\$87,500.00
Total Funds Drawdown	\$18,635.00	\$48,150.00
Program Funds Drawdown	\$18,635.00	\$48,150.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of removing and replacing the floors and roof as well as minor painting of a 3,9000 square feet Boys and Girls Club of St. Francis County for youth between the ages of 5 and 18, located at 2505 Sycamore Drive in Forrest City, Arkansas. The project will provide service to 250 youth, which results in a 100% low to moderate income benefit.

Location Description:

2505 Sycamore Drive in Forrest City, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Persons	0	0	0	0/75	0/175	0/250	0
--------------	---	---	---	------	-------	-------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400125
Activity Title: Springtown

Activity Category:
 Construction/reconstruction of streets

Project Number:
 79400125

Projected Start Date:
 07/01/2011

Benefit Type:
 Direct Benefit (Persons)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 Springtown

Projected End Date:
 06/15/2012

Completed Activity Actual End Date:

Responsible Organization:
 Springtown

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$259,048.00
Total Budget	\$0.00	\$259,048.00
Total Obligated	\$0.00	\$259,048.00
Total Funds Drawdown	\$44,400.00	\$44,400.00
Program Funds Drawdown	\$44,400.00	\$44,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the replacement of the Aubrey Long Road low water bridge at the Flint Creek crossing, due to the flooding in 2008, the steel culverts underneath the bridge were washed out eliminating support beneath the bridge. The new bridge will be raised ten feet from the creek bed to the bottom of the deck. this will provide better flow management to reduce localized flooding and provide protection from future flooding events. this project will serve 67 persons of which 41 or 63% are LMI.

Location Description:

Aubrey Long Road, Springtown, Benton County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/8	0/19	0/27	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 79400127

Activity Title: Star City

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400127

Projected Start Date:

08/04/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Star City

Projected End Date:

01/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Star City

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$70,500.00
Total Budget	\$0.00	\$70,500.00
Total Obligated	\$70,500.00	\$70,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the purchase and installation of a generator to support Star City's primary well pump. Well number four is located off Arkansas Highway 114. The well was constructed in 1996 and is rated at 600 gpm, and pulls water from the Sparta aquifer at a total depth of 975 feet. The well is powered by a 100 horsepower, 3 phase 460 volt 60 cycle motor. The addition of another generator at well four would provide the maximum amount of water for customers and fire protection especially during ice storms or other disasters that cause power outages. The well provides water to 2,417 persons of whom 885 are low to moderate income 35.8%.

Location Description:

Well number four is located off Arkansas Highway 114, Star City, Lincoln County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/266	0/619	0/2471	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	79400130
Activity Title:	Jefferson County

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Activity Status:
Under Way

Project Number:
79400130

Project Title:
Jefferson County

Projected Start Date:
10/20/2011

Projected End Date:
03/27/2012

Benefit Type:
Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Jefferson County

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$66,000.00
Total Budget	\$66,000.00	\$66,000.00
Total Obligated	\$66,000.00	\$66,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the purchase and installation of an emergency generator. The lack of a generator on a water supply well is considered to be a serious and imminent threat upon the health and welfare to the 6,125 persons who are customers buy the Watson Chapel Water Association in Jefferson County.

Location Description:

Watson Chapel Water Association in Jefferson County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



# of Persons	0	0	0	0/808	0/1885	0/23897	0
--------------	---	---	---	-------	--------	---------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400131
Activity Title: Marion County

Activity Category:
 Rehabilitation/reconstruction of public facilities

Activity Status:
 Under Way

Project Number:
 79400131

Project Title:
 Marion County

Projected Start Date:
 10/24/2011

Projected End Date:
 09/15/2012

Benefit Type:
 Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 Marion County

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$106,400.00
Total Budget	\$0.00	\$106,400.00
Total Obligated	\$106,400.00	\$106,400.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of rehabilitating an existing Community Building at the Marion County Fairgrounds for use as an Emergency Shelter. The fairgrounds location has been identified as an Emergency Shelter for temporarily displaced persons. It is located near existing facilities which will shelter animals and act as a temporarily command Center. This project meets the Urgent Need/ Imminent Threat requirement since lack of a usable Emergency Shelter constitutes a Public Health Threat.

Location Description:

Fairgrounds, Summitt, Marion County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/2247	0/5243	0/16346	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 79400132

Activity Title: North Little Rock

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400132

Projected Start Date:

08/02/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

North Little Rock

Projected End Date:

06/15/2012

Completed Activity Actual End Date:

Responsible Organization:

NORTH LITTLE ROCK

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,089,760.00
Total Budget	\$0.00	\$1,089,760.00
Total Obligated	\$0.00	\$1,089,760.00
Total Funds Drawdown	\$29,687.50	\$63,487.66
Program Funds Drawdown	\$29,687.50	\$63,487.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of drainage, street and sidewalk improvements on 7th Street between Main and Cypress Streets in the Historic Downtown Argenta District of North Little Rock. This area was flooded during the storms of 2008 causing further damage to the aging infrastructure in the area. The project will serve approximately 1,115 area residents, 751 or 65% who are low to moderate income persons. Construction will consist of the installation of 18 and 24 inch drain pipes as well as drop inlets and the repair of curbs, gutters, sidewalks and streets in the project area.

Location Description:

7th Street between Main and Cypress Streets in the Historic Downtown Argenta District of North Little Rock, Pulaski County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	225	526	1155	65.02

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400133

Activity Title: Elaine

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400133

Projected Start Date:

07/25/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Elaine

Projected End Date:

02/10/2012

Completed Activity Actual End Date:

Responsible Organization:

Elaine

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$114,699.00
Total Budget	\$114,699.00	\$114,699.00
Total Obligated	\$114,699.00	\$114,699.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

The project consists of replacement of a large diameter culvert under Elm Street, repairing the broken sewer main and the adjacent water and storm water mains, removing and replacing existing drainage ditches. The drainage and sewer improvements will meet a need that is posing a serious and immediate threat to the health and safety to the community. The city of Elaine is 57% LMI.

Location Description:

Elm Street, City of Elaine, Phillips County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

Low Mod Total Low/Mod%



of Persons

148

345

865

56.99

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400145

Activity Title: Jonesboro

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

79400145

Projected Start Date:

09/28/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Jonesboror

Projected End Date:

05/11/2012

Completed Activity Actual End Date:

Responsible Organization:

Jonesboro

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$519,900.00
Total Budget	\$0.00	\$519,900.00
Total Obligated	\$519,900.00	\$519,900.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the reconstruction and repair to an existing bathroom facility at a community shelter in the City of Jonesboro and the purchase of three emergency power generators at three different community shelters in the Jonesboro area. The lack of emergency power generators is considered to be a serious and imminent threat upon the health and welfare to the 30,000 persons served.

Location Description:

1212 S. Church Street, Jonesboro, Craighead County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected		
Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Persons	0	0	0	0/3726	0/8694	0/30000	0
--------------	---	---	---	--------	--------	---------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400146
Activity Title: Stone County

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400146

Project Title:
 Stone County

Projected Start Date:
 08/01/2011

Projected End Date:
 05/01/2012

Benefit Type:
 Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Stone County

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$502,908.00
Total Budget	\$0.00	\$502,908.00
Total Obligated	\$0.00	\$502,908.00
Total Funds Drawdown	\$14,200.00	\$14,200.00
Program Funds Drawdown	\$14,200.00	\$14,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the construction of a bridge and relocation of an access road from the bridge to the Meadow Creek area in southwestern Stone County. The existing access is a gravel road supported by drainage tiles which the County replaced eight times since 2008. County Judge Avey has had to write the local school district documenting why school children missed so many days of school due to high water in the area. The area of Stone County that this project is in has a population of 99 persons, 80% of whom (80) are LMI.

Location Description:

Access road from the bridge to the Meadow Creek area in southwestern Stone County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/24	0/55	0/99	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 79400148

Activity Title: Oxford

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400148

Projected Start Date:

08/04/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Oxford

Projected End Date:

05/15/2012

Completed Activity Actual End Date:

Responsible Organization:

Oxford

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$31,670.00
Total Budget	\$0.00	\$31,670.00
Total Obligated	\$0.00	\$31,670.00
Total Funds Drawdown	\$7,500.00	\$7,500.00
Program Funds Drawdown	\$7,500.00	\$7,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the purchase of a generator for the City of Oxford's water service. During the past disasters the City has had several power failures, lasting from 3 to 13 days. The equipment will consist of the purchase of a generator, which will be fixed about one mile south of town on Well #2, where the majority of the customers reside and an automatic transfer switch will be installed, making for an easy power transition. The City will operate and maintain the generator through the City's general funds. the grant will benefit 642 persons, 360 of whom are LMI (56%).

Location Description:

About one mile south of town on Well #2 of the City of Oxford's water service, Oxford, IZARD County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/108	0/252	0/642	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 79400150

Activity Title: Mayflower

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400150

Projected Start Date:

08/10/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Mayflower

Projected End Date:

06/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Mayflower

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$277,512.00
Total Budget	\$0.00	\$277,512.00
Total Obligated	\$0.00	\$277,512.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of drainage improvements and repairs of a dike breach located adjacent to Jackson Circle and a drainage swale located at Northside Drive and Fredrick Circle. These two drainage facilities continue to erode during rain events and are now negatively impacting many homes as well as a drainage ditch. The project is considered to be a serious and imminent threat to the welfare and safety of 2,257 residents of Mayflower due to the continued damage the flooding could cause to the area.

Location Description:

Jackson Circle, Northside Drive and Fredrick Circle, Mayflower, Faulkner County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	297	694	2257	43.91

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400155

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400155

Project Title:

Madison County

Projected Start Date:

09/26/2011

Projected End Date:

06/27/2012

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Madison County

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$380,949.00
Total Budget	\$380,949.00	\$380,949.00
Total Obligated	\$380,949.00	\$380,949.00
Total Funds Drawdown	\$14,659.70	\$14,659.70
Program Funds Drawdown	\$14,659.70	\$14,659.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of relocating an existing " water main to prevent additional damage from erosion due to the realignment of Hock Creek in Madison County. The relocation will help prevent interruption water services for approximately 300 customers of the Madison County Water Facilities Board. A lack of a primary source for water is considered to be an imminent threat to the health and welfare of the citizens in Madison County.

Location Description:

North side of Highway 74 in Madison County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Persons	0	0	0	0/1743	0/4068	0/14243	0
--------------	---	---	---	--------	--------	---------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400156

Activity Title: Crossett

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400156

Projected Start Date:

09/08/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Crossett

Projected End Date:

06/07/2012

Completed Activity Actual End Date:

Responsible Organization:

Crossett

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$525,330.00
Total Budget	\$0.00	\$525,330.00
Total Obligated	\$525,330.00	\$525,330.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of removing and replacing a drainage culvert from Waterwell and 13th Street between Elm and Cedar Streets in the city of Crossett. The drainage culvert has become overwhelmed from the amount of flooding and caused breeches and erosion in the drainage system. These breeches have caused sink holes which is affecting the underground utilities around the drainage site due to a loss of structure function and could ultimately cause an interruptions in power and sewer services. A lack of these services is considered to be an imminent health and welfare threat to the 6,097 residents in the City of Crossett.

Location Description:

Waterwell and 13th Street between Elm and Cedar Streets in the city of Crossett, Ashley County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/666	0/1553	0/6097	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 79400159

Activity Title: Hardy

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400159

Projected Start Date:

09/02/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Hardy

Projected End Date:

05/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Hardy

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$60,500.00
Total Budget	\$0.00	\$60,500.00
Total Obligated	\$0.00	\$60,500.00
Total Funds Drawdown	\$600.00	\$600.00
Program Funds Drawdown	\$600.00	\$600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the installation of a generator for the City of Hardy's water system. The City of Hardy provides service to approximately 450 customers. During the 2008 FEMA declared disaster, several weather events left the City without power for significant periods of time. During these outages, the City was unable to provide its citizens with clean water due to a lack of power to the pumps in the wells and the other booster stations. Several severe weather events in the past two years, including two major floods, a tornado, the remnants of Hurricane Ike and a severe ice storm have left the City without power for significant periods of time, ranging from 3 to 9 days. This type of extensive loss of power is a health threat to the citizens of Hardy. This project will be serving 578 persons, 59% of whom (339) are LMI

Location Description:

Wilson Well Road, Hardy, Sharp County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/102	0/237	0/558	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 79400160

Activity Title: Independence County

Activity Category:

Construction/reconstruction of streets

Project Number:

79400160

Projected Start Date:

08/29/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Independence County

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

INDEPENDENCE COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$112,995.00
Total Budget	\$0.00	\$112,995.00
Total Obligated	\$0.00	\$112,995.00
Total Funds Drawdown	\$17,200.00	\$17,200.00
Program Funds Drawdown	\$17,200.00	\$17,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the construction of a pre-cast concrete bridge on Dog Lick Cutoff Road in Independence County. During the FEMA declared disasters, 1744 and 1751 all residences were isolated due to high water. Due to the flooding, all emergency services, school buses, and mail routes were all but unavailable for these homes until the waters receded. In extreme cases emergency vehicles must travel an alternate route adding extra mileage to their response time. Like most of the rural counties, gravel roads are the life blood of the communities. The low water bridges are an intricate part of accessibility for rural existence. A total of 53 persons will benefit from this project, 98% (52) of whom are LMI.

Location Description:

Dog Lick Cutoff Road in Independence County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/11	0/27	0/53	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 79400167
Activity Title: Saline County

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

79400167

Projected Start Date:

12/05/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Saline County

Projected End Date:

12/05/2018

Completed Activity Actual End Date:

Responsible Organization:

SALINE COUNTY

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,761,200.00
Total Budget	\$1,761,200.00	\$1,761,200.00
Total Obligated	\$1,761,200.00	\$1,761,200.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Company intends to employ approximately 140 but no less than 120 new, permanent, full-time positions paying an average hourly wage of at least \$18.00 at the Saline County location within two years from the date the grant in signed (12/5/2011) and funds are available for eligible uses for the project. The Company also agrees that at least 51% of all new, permanent full-time positions created at the Saline County location will be made available to person of low to moderate income at the time of hire.

Location Description:

6400 Cyanamid Road, Bryant, Saline County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



# of Permanent Jobs Created	0	0	0	0/19	0/43	0/120	0
-----------------------------	---	---	---	------	------	-------	---

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/19	0/43	0/120	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 79400171

Activity Title: Nevada County

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

79400171

Project Title:

Nevada County

Projected Start Date:

09/22/2011

Projected End Date:

04/02/2012

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Nevada County

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$108,000.00
Total Budget	\$0.00	\$108,000.00
Total Obligated	\$108,000.00	\$108,000.00
Total Funds Drawdown	\$88,506.25	\$88,506.25
Program Funds Drawdown	\$88,506.25	\$88,506.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project, sponsored by Nevada County consists of the development of a Regional Strategic Plan for the Southwest Arkansas Regional Intermodal Authority (SARIA). SARIA is an organization with five member counties Nevada County, Clark County, Pike County, Dallas County and Montgomery County and eight member cities: Caddo Valley, Gurdon, Arkadelphia, Fordyce, Glenwood, Murfreesboro, Prescott and Amity. This project consists of creating a Regional Strategic Plan in two phases. The first phase will consist of a regional assessment through initial research, surveys, and input from a consulting firm. The second phase will involve a business sector assessment. The end product will consist of practical recommendations for implementing, communicating and presenting a regional plan for Southwest Arkansas Regional Intermodal Authority communities.

Location Description:

Nevada County, Clark County, Pike County, Dallas County and Montgomery County and eight member cities: Caddo Valley, Gurdon, Arkadelphia, Fordyce, Glenwood, Murfreesboro, Prescott and Amity.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400172

Activity Title: Independence County

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400172

Projected Start Date:

10/03/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Independence County

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

INDEPENDENCE COUNTY

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$388,840.00
Total Budget	\$0.00	\$388,840.00
Total Obligated	\$388,840.00	\$388,840.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of bank stabilization in the bank of the White River in Independence County. The flooding events that occurred in the spring of 2008 caused severe damage and erosion to the south bank of the White River, which is adjacent to the Southside Public Water Authority's raw water intake structure, raw water transmission line, underground power cables, and the water treatment plant. Bank failure is occurring in the outer bend of the river where the thalweg (a line following the lowest part of a valley, whether under water or not) is located near the base of the right bank. This has resulted in a near vertical upper bank slope. This along with the loss of vegetation and a slumped mass of soil at the base of the bank, all point to toe erosion. The loss of water service would be catastrophic situation of unimaginable proportions. Without this project, the safety and welfare of the southern part of Independence County will be in jeopardy.

Location Description:

South bank of the White River in Independence County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	1022	2386	8875	38.40

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400173

Activity Title: Marion County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400173

Project Title:

Marion County

Projected Start Date:

09/27/2011

Projected End Date:

03/15/2012

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Marion County

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$406,684.00
Total Budget	\$0.00	\$406,684.00
Total Obligated	\$406,684.00	\$406,684.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the purchase of two generators for Marion County Regional Water District (MCRWD), which serves approximately 7,000 customers throughout Marion County in the Cities of Bull Shoals, Flippin, Yellville and Summit. During an extended power outage, all of these customers are affected by any loss of MCRWD water service. Marion County is requesting grant funds under the national objective of "Imminent Threat".

Location Description:

Marion County Regional Water District, Marion County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



Grantee Activity Number: 79400174
Activity Title: Chicot County

Activity Category:
 Dike/dam/stream-river bank repairs

Project Number:
 79400174

Projected Start Date:
 10/13/2011

Benefit Type:
 Area Benefit (Survey)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 Chicot County

Projected End Date:
 05/15/2012

Completed Activity Actual End Date:

Responsible Organization:
 Chicot County

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$324,175.00
Total Budget	\$0.00	\$324,175.00
Total Obligated	\$324,175.00	\$324,175.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the restoration and stabilization of Beouff River bank. The portion of the bank that is in need of stabilization is located at the bridge on Portland-Jennie Road. Due to the heavy rains in 2008, large amounts of silt was deposited under the pilings of the bridge. This caused the water to go around the middle of the bridge producing severe deterioration of the bank. Geotextile fabric and rip-rap will be added to deter recurring erosion. This project will serve 14,117 persons, of which 7,341 or 52% are LMI.

Location Description:

Banks of Beouff River at Portland-Jennie Road in Chicot County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	2202	5139	14117	52.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400177
Activity Title: Dardanelle

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400177

Projected Start Date:

10/03/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Dardanelle

Projected End Date:

02/15/2013

Completed Activity Actual End Date:

Responsible Organization:

DARDANELLE

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$538,450.00
Total Budget	\$0.00	\$538,450.00
Total Obligated	\$538,450.00	\$538,450.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of repairs to failed drainage infrastructure in the City of Dardanelle, located in Yell County. In 2008 a major disaster declaration was warranted due to the damage resulting from severe storms, tornadoes and flooding in certain areas of the state. The drainage infrastructure along the north side of town was unable to handle the heavy rains. A particular area of concern is the area around the Dardanelle Elementary School at the intersection of 4th and Cedar and 4th and West Streets. This area experienced significant flooding. The school is for small children in grades kindergarten through 2nd grade and the flood waters could have easily overwhelmed a small child. The infrastructure which is mainly surface ditches in the area was not able to handle the rainfall events experienced and large area of deep flowing water pooled the drop off area for the students. The City of Dardanelle is requesting funds under the National Objective of "Imminent Threat".

Location Description:

The project consists of repairs to failed drainage infrastructure in the City of Dardanelle, located in Yell County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	586	1367	4228	46.19

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400178

Activity Title: Heber Springs

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400178

Project Title:

Heber Springs

Projected Start Date:

10/05/2011

Projected End Date:

01/01/2013

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Heber Springs

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$102,990.00
Total Budget	\$0.00	\$102,990.00
Total Obligated	\$102,990.00	\$102,990.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of providing two generators to the City of Heber Springs; one for the water plant and one at the water intake structure. The City was declared a federal disaster in 2008 due to power outages and extensive flooding. The 3rd Street sewer main had to be replaced. The sewer backed up into homes and drained into the street floodwaters. Power was lost approximately twelve hours severely depleting the water department's back-up storage. If the City depletes its storage, emergency services would come to a halt. The Baptist Health Hospital, nursing home, health department and twelve rural fire departments, as well as the private and economic sectors, would be devastated with no water supply. The city has requested funding for these generators which are essential to the long-term economic recovery of the city. The project will benefit the Heber Springs Water Department which serves 10,829 people, which is almost half the county's population. The citizens of Heber Springs are under an Imminent Health & Welfare threat without these two generators.

Location Description:

City of Heber Springs; one for the water plant and one at the water intake structure, Cleburne County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/1235	0/2880	0/10829	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400181

Activity Title: MeRae

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400181

Project Title:

McRae

Projected Start Date:

10/04/2011

Projected End Date:

10/15/2012

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

McRae

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$357,951.00
Total Budget	\$0.00	\$357,951.00
Total Obligated	\$357,951.00	\$357,951.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of rehabilitation of McRae's wastewater system. ADEQ has completed an inspection of the wastewater facilities and advised McRae that upgrades and repairs must be completed. McRae applies for a \$400,000 partial grant/partial loan from the USDA to repair the Wastewater system which will be used in combination with the AEDC grant. McRae's current population is 661, of whom 57.5 are LMI.

Location Description:

McRae's wastewater system, McRae, White County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Persons	0	0	0	0/114	0/266	0/661	0
--------------	---	---	---	-------	-------	-------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400182
Activity Title: Fulton County

Activity Category:
 Rehabilitation/reconstruction of a public improvement

Activity Status:
 Under Way

Project Number:
 79400182

Project Title:
 Fulton County

Projected Start Date:
 10/19/2011

Projected End Date:
 09/30/2012

Benefit Type:
 Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 FULTON COUNTY

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$561,635.00
Total Budget	\$0.00	\$561,635.00
Total Obligated	\$561,635.00	\$561,635.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of reconstructing four miles of road in Fulton County that were damaged by flood waters of 2008. These roads include Pickren Hall Road, Fairview Road and Squirrel Road. Due to the large amount of water, the road beds were weakened causing large areas of the road to fall in. Additionally, shoulders of the road were eroded away by the flood waters and undermined some areas. Large fall-ins and holes in the road have made sections of the road hazardous. The condition of the roads has slowed emergency response times in the areas served by these roads. The flood of 2008 caused over one million dollars in damage to Fulton County's road system. Fulton county received \$1,500 from FEMA to help with repairing a washed out area of pavement on Pickren Hall Road. Fulton County had to spend the budgeted funds just to keep the roads open. More permanent repairs are urgently needed to save the roads. Since Fulton County used its state aided monies to replace a bridge that was washed away during the flood, the County does not have the additional funds needed to repair the roads. The citizens of Fulton county are under an Imminent Health and Welfare threat without the funding to repair the severely damaged roads.

Location Description:

Pickren Hall Road, Fairview Road and Squirrel Hill Road, in Fulton County, Arkansas.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/95	0/223	0/730	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 79400183
Activity Title: Randolph County

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400183

Projected Start Date:

10/14/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Randolph County

Projected End Date:

06/15/2012

Completed Activity Actual End Date:

Responsible Organization:

RANDOLPH COUNTY

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$704,835.00
Total Budget	\$0.00	\$704,835.00
Total Obligated	\$704,835.00	\$704,835.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of repairs to the Running Lake Drainage District in Randolph County. The District is bounded by Current River on the east, the Ozark foothills on the west, State Highway 328 on the north and the south line of Sections 16, 17 & 18 on the south and contains approximately 21,720 acres. The area drains by gravity into the Fourche River approximately 28 miles from its confluence with the Black River. The District's drainage facilities consists of approximately two miles of open ditches and 35 structures. Rapid runoff from the adjacent Ozark foothills causes chronic field and road flooding. Unusually heavy rains associated with the 2008 disaster washed fields and silted the ditches, reducing their capacity and causing severe field flooding. Excess water resulting from poor drainage, restricts the timing of planning, tillage, harvesting and the efficient utilization of labor and equipment. Several county roads are also frequently flooded and made impassible.

Location Description:

Running Lake Drainage District in Randolph County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	2243	5235	18195	41.10

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: CDBG 1
Activity Title: CDBG - Admin (ADFA)

Activity Category:

Administration

Project Number:

CDBG ADMIN

Projected Start Date:

03/13/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

CDBG-Admin (ADFA)

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

ADFA

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$506,704.00
Total Budget	\$0.00	\$506,704.00
Total Obligated	\$0.00	\$506,704.00
Total Funds Drawdown	\$4,802.94	\$18,400.55
Program Funds Drawdown	\$4,802.94	\$18,400.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CDBG 2-RNC-Cottages I
Activity Title:	Cottages of Good Shepherd Phase I

Activity Category:

Construction of new housing

Project Number:

CDBG RNC

Projected Start Date:

06/30/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

CDBG Rental New Construction

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

ADFA

Overall

	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,350,000.00
Total Budget	\$0.00	\$1,350,000.00
Total Obligated	\$0.00	\$1,350,000.00
Total Funds Drawdown	\$334,693.10	\$576,356.80
Program Funds Drawdown	\$334,693.10	\$576,356.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/52
# of Multifamily Units	0	0/52

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/52	0/0	0/52	0
# Renter Households	0	0	0	0/52	0/0	0/52	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CDBG 3-RNC-Cottages II
Activity Title:	Cottages of Good Shepherd Phase II

Activity Category:
Construction of new housing

Activity Status:
Under Way

Project Number:
CDBG RNC

Project Title:
CDBG Rental New Construction

Projected Start Date:
06/30/2011

Projected End Date:
12/31/2012

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
ADFA

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,350,000.00
Total Budget	\$0.00	\$1,350,000.00
Total Obligated	\$0.00	\$1,350,000.00
Total Funds Drawdown	\$376,480.00	\$540,569.40
Program Funds Drawdown	\$376,480.00	\$540,569.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/52
# of Multifamily Units	0	0/52

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/52	0/0	0/52	0
# Renter Households	0	0	0	0/52	0/0	0/52	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: CDBG 4-RNC-BATESVILLE
Activity Title: BATESVILLE HA-WOODMONT MANOR

Activity Category:
 Construction of new housing

Activity Status:
 Under Way

Project Number:
 CDBG RNC

Project Title:
 CDBG Rental New Construction

Projected Start Date:
 02/23/2011

Projected End Date:
 02/23/2013

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 ADFA

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$968,437.00
Total Budget	\$0.00	\$968,437.00
Total Obligated	\$0.00	\$968,437.00
Total Funds Drawdown	\$374,418.00	\$374,418.00
Program Funds Drawdown	\$374,418.00	\$374,418.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NEW CONSTRUCTION OF TWENTY (20) MF UNITS DESIGNATION FOR LOW INCOME RESIDENTS AGE 62 AND OLDER

Location Description:

250 WOODMONT DRIVE, BATESVILLE, AR 72501

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/20
# of Multifamily Units	0	0/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/20	0/0	0/20	0
# Renter Households	0	0	0	0/20	0/0	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

