

Grantee: State of Arkansas

Grant: B-08-DI-05-0001

April 1, 2011 thru June 30, 2011 Performance Report

Grant Number:

B-08-DI-05-0001

Obligation Date:**Grantee Name:**

State of Arkansas

Award Date:**Grant Amount:**

\$90,475,898.00

Contract End Date:**Grant Status:**

Active

Review by HUD:

Original - In Progress

QPR Contact:

Basil Julian

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

FEMA Disaster #1758 On May 20, 2008, President Bush issued a Presidential Disaster Declaration for Arkansas counties damaged by tornadoes and flooding from storms that hit the state beginning May 2nd. The following 12 counties were included in the disaster declaration: Arkansas, Benton, Cleburne, Conway, Crittenden, Grant, Lonoke, Mississippi, Phillips, Pulaski, Saline and Van Buren. Ongoing Damage Assessment Assessing the total financial needs of the state resulting from the disasters is a difficult and ongoing process. To determine the extent of damages in each county, the Arkansas Economic Development Commission (AEDC) received from the Arkansas Department of Emergency Management (ADEM) FEMA data, estimating the extent of public damages in each county by disaster. In addition, the AEDC solicited community and county damage information from each of the state's eight Planning and Economic Development Districts ("Districts"). In estimating the need for CDBG assistance in the affected counties, the AEDC will rely upon information supplied by FEMA, ADEM, and the mayors and county judges of Arkansas in conjunction with each district. Since the full extent of the state's needs cannot be determined at this time, the initial Action Plan will only outline the major categories for funding with estimated dollar amounts set aside for each District.

Recovery Needs:

Methodology Used to Distribute Funds A. Allocation Formula To insure that local needs are addressed in a timely and equitable manner, the state will rely on assistance from the eight Districts in the state. Because Arkansas's Districts have toured areas affected by the disasters and have maintained ongoing dialogue with every unit of local government affected by the 2008 disasters, they are therefore well qualified to inform the AEDC of local recovery needs. On February 5, 2009 the state held a meeting of key stakeholders to assist in the development of an equitable method to distribute CDBG supplemental appropriations. Attendees included representatives from each District, as well as representatives from the Arkansas Community Development Association (ACDA), the organization of Arkansas entitlement cities. Also in attendance were representatives from the IEA and ADFA. As a result of this meeting, a task force was established to assist in the development of a distribution method. The task force recommended that a formula be developed that would set aside funds for Districts to distribute to cities and counties within their geographic area. The proposed formula would use the following variables to determine the amount of money to set aside for each District. 1. The amount of Public Assistance (PA) damage assessed in each county by FEMA for disaster FEMA #1758 (50% of the scoring). 2. The percentage of low-to-moderate income (LMI) persons residing in each county as documented by the 2000 Census (25% of the scoring). 3. The number of LMI families residing in each county as documented by the 2000 Census (25% of the scoring). Based upon preliminary calculations* funding for all disasters would be distributed among Districts as follows: • Central Arkansas Planning & Development (Six counties) - \$953,765 • East Arkansas Planning & Development (Twelve counties) - \$1,250,328 • Northwest Arkansas Economic Development District (Nine counties) &ndash \$293,763 • Southeast Arkansas Economic Development District (Ten counties) -\$915,606 • West Central Arkansas Planning & Development (Ten counties) - \$374,867 • White River Planning & Development District (Ten counties) - \$722,078 Southwest Arkansas Planning and Development District and Western Arkansas Planning and Development District would receive no funding because none of their counties were included in the defined disaster area declared by FEMA #1758. *Note: These amounts exclude 5 percent of the allocations for administration costs. Adjustments to these amounts may be made should more reliable damage information become available. Pre-Application Process The task force also reviewed and approved a one-page pre-application form developed by AEDC that cities and counties would be required to complete to request disaster funding. To expedite the pre-application review process, the task force agreed with an AEDC recommendation that the Districts assist in the initial screening of projects for general compliance, eligibility and need. The pre-applications will then be forwarded to AEDC for scoring. The highest scoring applicants within each District will be invited by the AEDC to submit a full application for funding. The task force is currently developing scoring criteria based upon the following variables including, but not limited to: 1. Urgency of need, as defined by the degree of threat to the health, safety and welfare of the community 2. Percentage of persons in the project area who are of low to moderate income 3. Extent of loss of housing units in the neighborhood community or county, especially those units affordable to low and moderate income persons 4. Time frame for completion of the project 5. Number of declared disasters affecting the county in 2008 6. Amount of total dollar damage affecting the applicant area Final variables and exact weighting of each variable will be determined by the task force at a later time, prior to initiation of the

pre-application process. Counties and cities, including entitlement cities are eligible to submit pre-applications for funding consideration. All projects must meet a national objective and provide disaster relief, long-term recovery, or restore infrastructure. Any funds not used in any District may be transferred to another District at the discretion of the AEDC. Under no circumstances may funds duplicate other benefits.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$19,920,711.70
Total CDBG Program Funds Budgeted	N/A	\$19,920,711.70
Program Funds Drawdown	\$458,239.00	\$826,105.46
Program Funds Obligated	\$3,412,529.70	\$17,185,491.70
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		72.74%
Overall Benefit Percentage (Actual)		47.90%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$13,571,384.70	\$0.00
Limit on Admin/Planning	\$0.00	\$198,214.86
Limit on State Admin	\$4,523,794.90	\$197,612.36

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing (KRW and Ike Grants)	\$10,133,300.58	\$0.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$45,237,949.00	\$12,250,366.60

Overall Progress Narrative:

Between April 1, 2011 and June 30, 2011 the State of Arkansas made commitments for \$3,080,443.00 in Ike 1 Disaster Funds. To date \$23,080,532.60 has been committed to Cities and Counties for approved projects. Approximately 82% of Ike 1 funds have been allocated. Projects funded include infrastructure, levee repairs, drainage, water/wastewater, debris removal and planning projects.

Ike 2 status - The State of Arkansas has made commitments for \$40,699,332.65. On February 22, 2011, ninety one Cities and Counties were sent award letters. Of the award letters sent, 57 grants have been written this quarter for a total of \$20,756,141.60. Projects funded include improvements for existing water and sewer systems; public facilities, roads, bridges and sidewalks; drainage and flood control; downtown revitalization; neighborhood revitalization; emergency shelters; economic development and planning. The affordable rental assistance line item

will be administered by the Arkansas Development Finance Authority (ADFA) under the terms of a Memorandum of Understanding (MOU) for \$10,134,098.00. As of June 30, 2011, 72% of Ike 2 funds have been committed. Total Ike commitments equal \$54,044,082.35 which is 70% of B-08-DI-05-0001 funds.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
794-IKE ADMIN, IKE DISASTER ADMIN	\$56,946.10	\$3,046,943.00	\$197,612.36
79400001, HERMITAGE	\$0.00	\$46,140.00	\$0.00
79400002, ETOWAH	\$0.00	\$83,850.60	\$83,850.60
79400003, MINERAL SPRINGS	\$0.00	\$38,120.00	\$0.00
79400004, ASH FLAT	\$51,500.00	\$54,000.00	\$51,500.00
79400005, INDEPENDENCE COUNTY	\$0.00	\$320,715.00	\$0.00
79400006, CLINTON	\$0.00	\$237,600.00	\$0.00
79400007, WALNUT RIDGE	\$46,669.18	\$103,008.00	\$61,436.08
79400008, MANILA	\$350.00	\$86,574.10	\$86,074.10
79400009, IZARD COUNTY	\$36,900.00	\$48,000.00	\$40,400.00
79400010, MOUNTAIN VIEW	\$0.00	\$224,625.00	\$0.00
79400011, Dermott	\$0.00	\$46,800.00	\$0.00
79400012, BUCKNER	\$0.00	\$29,755.00	\$0.00
79400013, FAULKNER COUNTY	\$0.00	\$125,532.00	\$2,294.65
79400014, STAMPS	\$0.00	\$35,809.00	\$0.00
79400015, MCGEHEE	\$0.00	\$115,000.00	\$0.00
79400016, KNOXVILLE	\$1,230.10	\$39,000.00	\$1,230.10
79400017, BRADLEY	\$0.00	\$23,070.00	\$0.00
79400018, DARDANELLE	\$1,385.00	\$51,100.00	\$1,385.00
79400019, FULTON COUNTY	\$0.00	\$69,850.00	\$0.00
79400020, SMACKOVER	\$0.00	\$22,602.00	\$0.00
79400021, DANVILLE	\$36,599.92	\$228,220.00	\$59,896.87
79400022, STONE COUNTY	\$0.00	\$52,500.00	\$0.00
79400023, Montrose	\$0.00	\$20,640.00	\$0.00
79400024, JACKSON COUNTY	\$0.00	\$85,850.00	\$0.00
79400025, Pine Bluff	\$0.00	\$72,550.00	\$0.00
79400026, CLEVELAND COUNTY	\$194,760.50	\$203,580.00	\$194,760.50
79400027, AUGUSTA	\$0.00	\$202,485.00	\$4,800.00
79400029, FORT SMITH	\$0.00	\$258,404.00	\$0.00
79400030, LINCOLN COUNTY	\$0.00	\$267,105.00	\$8,967.00
79400031, White Hall	\$0.00	\$134,368.00	\$0.00
79400032, MONTGOMERY COUNTY	\$956.25	\$45,100.00	\$956.25
79400033, ST. FRANCIS COUNTY	\$602.50	\$31,500.00	\$602.50
79400034, FOREMAN	\$0.00	\$49,300.00	\$0.00
79400035, HASKELL	\$0.00	\$179,800.00	\$0.00

79400036, RANDOLPH COUNTY	\$0.00	\$563,435.00	\$0.00
79400037, GRUBBS	\$0.00	\$181,045.00	\$0.00
79400038, LAWRENCE COUNTY	\$0.00	\$109,090.00	\$0.00
79400039, WASHINGTON COUNTY	\$0.00	\$136,500.00	\$0.00
79400040, CONWAY COUNTY	\$0.00	\$161,400.00	\$0.00
79400042, GREENE COUNTY	\$0.00	\$110,000.00	\$0.00
79400043, ALMA	\$0.00	\$28,000.00	\$0.00
79400044, DEVALLS BLUFF	\$0.00	\$44,853.00	\$0.00
79400045, HAMPTON	\$0.00	\$43,470.00	\$0.00
79400046, IZARD COUNTY	\$0.00	\$153,109.00	\$0.00
79400047, Norman	\$20,582.75	\$694,794.00	\$20,582.75
79400048, BEEDEVILLE	\$0.00	\$75,865.00	\$0.00
79400049, SCOTT COUNTY	\$0.00	\$52,616.00	\$0.00
79400050, MINERAL SPRINGS	\$0.00	\$157,500.00	\$0.00
79400051, DUMAS	\$0.00	\$31,217.00	\$0.00
79400052, Ashley County	\$0.00	\$88,280.00	\$0.00
79400053, HAMBURG	\$0.00	\$79,500.00	\$0.00
79400054, UNION COUNTY	\$0.00	\$141,750.00	\$0.00
79400055, DALLAS COUNTY	\$0.00	\$274,200.00	\$0.00
79400056, HOWARD COUNTY	\$0.00	\$182,700.00	\$0.00
79400057, RISON	\$0.00	\$61,140.00	\$0.00
79400058, OZARK	\$0.00	\$34,107.00	\$0.00
79400059, SALINE COUNTY	\$0.00	\$377,963.00	\$0.00
79400060, FORREST CITY	\$0.00	\$33,877.00	\$0.00
79400062, PARIS	\$0.00	\$33,660.00	\$0.00
79400064, LOGAN COUNTY	\$0.00	\$65,818.00	\$0.00
79400065, GEORGETOWN	\$0.00	\$221,050.00	\$0.00
79400066, PIGGOTT	\$0.00	\$300,000.00	\$0.00
79400067, VAN BUREN	\$0.00	\$50,000.00	\$0.00
79400068, Black Rock	\$0.00	\$54,000.00	\$0.00
79400069, Texarkana	\$0.00	\$253,585.00	\$0.00
79400070, SEBASTIAN COUNTY	\$0.00	\$157,873.00	\$0.00
79400071, BOONEVILLE	\$0.00	\$32,660.00	\$0.00
79400072, JACKSONVILLE	\$0.00	\$132,196.00	\$0.00
79400073, CRAWFORD COUNTY	\$0.00	\$92,655.00	\$0.00
79400074, WOODRUFF COUNTY	\$0.00	\$148,245.00	\$0.00
79400075, HUTTIG	\$0.00	\$62,415.00	\$0.00
79400076, Marianna	\$0.00	\$707,980.00	\$0.00
79400077, WALDRON	\$0.00	\$52,616.00	\$0.00
79400078, GREEN FOREST	\$0.00	\$735,500.00	\$0.00
79400079, BRADLEY COUNTY	\$0.00	\$304,579.00	\$0.00
79400080, PRESCOTT	\$0.00	\$257,000.00	\$0.00

79400081, SPARKMAN	\$0.00	\$118,420.00	\$0.00
79400084, Sharp County	\$0.00	\$259,240.00	\$0.00
79400086, Hope	\$0.00	\$265,000.00	\$0.00
79400088, HIGHFILL	\$0.00	\$0.00	\$0.00
79400089, Logan County	\$0.00	\$270,000.00	\$0.00
79400091, Branch	\$0.00	\$338,000.00	\$0.00
79400093, Ozark	\$0.00	\$332,960.00	\$0.00
79400094, Scott County	\$0.00	\$102,000.00	\$0.00
79400097, Mount Ida	\$9,756.70	\$139,590.00	\$9,756.70
79400104, GOULD	\$0.00	\$0.00	\$0.00
79400105, Clarendon	\$0.00	\$802,543.00	\$0.00
79400108, WALDRON	\$0.00	\$400,000.00	\$0.00
79400123, BENTONVILLE	\$0.00	\$0.00	\$0.00
79400125, Springtown	\$0.00	\$0.00	\$0.00
79400137, Decatur	\$0.00	\$0.00	\$0.00
79400143, Patterson	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Grantee Activity Number:	794-IKE ADMIN
Activity Title:	IKE DISASTER ADMIN

Activity Category:

Administration

Project Number:

794-IKE ADMIN

Projected Start Date:

11/05/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

IKE DISASTER ADMIN

Projected End Date:

11/05/2014

Completed Activity Actual End Date:

Responsible Organization:

ARKANSAS ECONOMIC DEVELOPMENT COMMISSION

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$3,046,943.00
Total CDBG Program Funds Budgeted	N/A	\$3,046,943.00
Program Funds Drawdown	\$56,946.10	\$197,612.36
Program Funds Obligated	\$0.00	\$3,046,943.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

FEMA #1744, 1751, 1793 & 1804

Location Description:

IKE DISASTER ADMIN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400002

Activity Title: ETOWAH

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400002

Projected Start Date:

09/09/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

ETOWAH

Projected End Date:

04/29/2011

Completed Activity Actual End Date:

Responsible Organization:

ETOWAH

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$83,850.60
Total CDBG Program Funds Budgeted	N/A	\$83,850.60
Program Funds Drawdown	\$0.00	\$83,850.60
Program Funds Obligated	(\$1,399.40)	\$83,850.60
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Purchase and installation of 8 fixed generators for sewer systems. (FEMA #1751) The project will serve 366 persons of which 220 are LMI persons.

Location Description:

Etowah, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/8
# of Businesses	0	0/0
# of Linear feet of Public Improvement	0	0/0
# of Linear miles of Public	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	149	71	366	60.11

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400004

Activity Title: ASH FLAT

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

79400004

Project Title:

ASH FLAT

Projected Start Date:

08/30/2010

Projected End Date:

04/01/2011

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

ASH FLAT

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$54,000.00
Total CDBG Program Funds Budgeted	N/A	\$54,000.00
Program Funds Drawdown	\$51,500.00	\$51,500.00
Program Funds Obligated	\$0.00	\$54,000.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

PURCHASE AND INSTALLATION OF AN EMERGENCY WARNING SIREN SYSTEM WHICH WILL SERVE APPROX 1,100 PERSONS OF WHICH 670 ARE LMI PERSONS.

Location Description:

ASH FLAT, ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400007

Activity Title: WALNUT RIDGE

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400007

Projected Start Date:

09/22/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

WALNUT RIDGE

Projected End Date:

04/13/2011

Completed Activity Actual End Date:

Responsible Organization:

WALNUT RIDGE

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$103,008.00
Total CDBG Program Funds Budgeted	N/A	\$103,008.00
Program Funds Drawdown	\$46,669.18	\$61,436.08
Program Funds Obligated	\$0.00	\$103,008.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Installation and replacement of culverts, ditches and driveway cross drains on Elm Street and the intersection of Walnut and NW 7th Streets to serve 41 persons who are 100% LMI.

Location Description:

Walnut Ridge, Arkansas; Elm Street and the intersection of Walnut and NW 7th Streets.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/12
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/12

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	41	41	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400008

Activity Title: MANILA

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400008

Projected Start Date:

09/15/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

MANILA

Projected End Date:

03/13/2011

Completed Activity Actual End Date:

Responsible Organization:

MANILA

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$86,574.10
Total CDBG Program Funds Budgeted	N/A	\$86,574.10
Program Funds Drawdown	\$350.00	\$86,074.10
Program Funds Obligated	(\$5,278.90)	\$86,574.10
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

PURCHASE GENERATORS AND TRANSFER SWITCHES FOR THE MANILA WATER SYSTEM. THE GENERATORS MEET A NEED THAT IS POSING A SERIOUS AND IMMEDIATE THREAT TO THE HEALTH AND WELFARE OF THE COMMUNITY.

Location Description:

MANILA, ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1060
# of Multifamily Units	0	0/265
# of Singlefamily Units	0	0/795

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	1558	3055	51.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400009
Activity Title: IZARD COUNTY

Activity Category:
 Construction/reconstruction of water/sewer lines or systems

Activity Status:
 Under Way

Project Number:
 79400009

Project Title:
 IZARD COUNTY

Projected Start Date:
 09/29/2010

Projected End Date:
 04/13/2011

Benefit Type:
 Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 IZARD COUNTY

Overall	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$48,000.00
Total CDBG Program Funds Budgeted	N/A	\$48,000.00
Program Funds Drawdown	\$36,900.00	\$40,400.00
Program Funds Obligated	\$0.00	\$48,000.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

PURCHASE A GENERATOR AND TRANSFER SWITCH FOR WATER SYSTEM WHICH WILL MEET A NEED THAT IS POSING A SERIOUS AND IMMEDIATE THREAT TO THE HEALTH OR WELFARD OF THE COMMUNITY.

Location Description:

IZARD COUNTY, ARKANSAS, COUNTY ROAD 39, DOLPH, BRUNNER HILL WATER ASSOCIATION.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total Low/Mod%
	0	0	0 0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400016
Activity Title: KNOXVILLE

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400016

Projected Start Date:

11/02/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

KNOXVILLE

Projected End Date:

03/12/2011

Completed Activity Actual End Date:

Responsible Organization:

KNOXVILLE

Overall	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$39,000.00
Total CDBG Program Funds Budgeted	N/A	\$39,000.00
Program Funds Drawdown	\$1,230.10	\$1,230.10
Program Funds Obligated	\$0.00	\$39,000.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

PURCHASE A 32 kw GENERATOR FOR THE KNOXVILLE WATER PUMP STATION. THIS PROJECT WILL SERVE 743 RESIDENTANCES AND MEET A NEED THAT IS POSING A SERIOUS AND IMMEDIATE THREAT TO THE HEALTH OR WELFARE OF THE COMMUNITY.

Location Description:

PLUM STREET AND HIGHWAY 64, JOHNSON COUNTY, KNOXVILLE, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	743	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400018

Activity Title: DARDANELLE

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400018

Project Title:

DARDANELLE

Projected Start Date:

11/05/2010

Projected End Date:

03/12/2011

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

DARDANELLE

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$51,100.00
Total CDBG Program Funds Budgeted	N/A	\$51,100.00
Program Funds Drawdown	\$1,385.00	\$1,385.00
Program Funds Obligated	\$0.00	\$51,100.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

PURCHASE 200 KW GENERATOR FOR THE WASTEWATER TREATMENT PLANT WHICH SERVES 4,228 RESIDENTS AND ONE INDUSTRY. LOSS OF POWER CAUSES THE TREATMENT PLANT TO SHUT DOWN WHICH CAUSES AN IMMINENT HEALTH AND WEALFARE THREAT TO THE AREA.

Location Description:

CITY OF DARDANELLE, YELL COUNTY, ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400021
Activity Title: DANVILLE

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400021

Projected Start Date:

09/23/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

DANVILLE

Projected End Date:

06/10/2011

Completed Activity Actual End Date:

Responsible Organization:

DANVILLE

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$228,220.00
Total CDBG Program Funds Budgeted	N/A	\$228,220.00
Program Funds Drawdown	\$36,599.92	\$59,896.87
Program Funds Obligated	\$0.00	\$228,220.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Installation of approx. 3,400 linear feet of 10" sewer line which will lit into existing lateral lines and will also demolish the old man holes in the project area.

Location Description:

City of Danville, McCargo area

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/182
# of Multifamily Units	0	0/145
# of Singlefamily Units	0	0/37

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	182	252	505	85.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400025

Activity Title: Pine Bluff

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

79400025

Projected Start Date:

02/02/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Pine Bluff

Projected End Date:

03/12/2011

Completed Activity Actual End Date:

Responsible Organization:

Pine Bluff

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$72,550.00
Total CDBG Program Funds Budgeted	N/A	\$72,550.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$72,550.00	\$72,550.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The project consist of the purchase and installation of a 150 kW generator for emergency use at the Pine Bluff Emergency shelter aka the Pine Bluff Convention Center.

Location Description:

Pine Bluff Convention Center, 500 E. 8th Avenue, Pine Bluff, Jefferson County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/2857	0/6667	0/55085	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	79400026
Activity Title:	CLEVELAND COUNTY

Activity Category:

Construction/reconstruction of streets

Project Number:

79400026

Projected Start Date:

10/14/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

CLEVELAND COUNTY

Projected End Date:

03/15/2011

Completed Activity Actual End Date:

Responsible Organization:

CLEVELAND COUNTY

Overall	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$203,580.00
Total CDBG Program Funds Budgeted	N/A	\$203,580.00
Program Funds Drawdown	\$194,760.50	\$194,760.50
Program Funds Obligated	\$0.00	\$203,580.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

REPAIR OF ROADS, BRIDGES AND CULVERTS HURRICANE DAMAGED AT THE FOLLOWING ROADS: CROSSROADS, UNIONVILLE, PRAIRIE, HUNTLEY, DUNKEFFIE, GUN CLUB, CONNERS, BUNN MCGRIF, HAMPTON GARNER, HOGAN, OWENS, BUSHY CREEK, CRAINS LAKE, VINCE BLUFF, SMITH CHAPEL, BANKS & MT. LEBANON. THESE REPAIRS WILL MEET THE NEED THAT IS POSING A SERIOUS AND IMMEDIATE THREAT TO THE HEALTH AND WELFARE TO THE COMMUNITY.

Location Description:

CLEVELAND COUNTY, ARKANSAS, ROADS: CROSSROADS, UNIONVILLE, PRAIRIE, HUNTLEY, DUNKEFFIE, GUN CLUB, CONNERS, BUNN MCGRIF, HAMPTON GARNER, HOGAN, OWENS, BUSHY CREEK, CRAINS LAKE, VINCE BLUFF, SMITH CHAPEL, BANKS & MT. LEBANON.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3273
# of Multifamily Units	0	0/795
# of Singlefamily Units	0	0/2478

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400032

Activity Title: MONTGOMERY COUNTY

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400032

Project Title:

MONTGOMERY COUNTY

Projected Start Date:

11/29/2010

Projected End Date:

08/04/2011

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

MONTGOMERY COUNTY

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$45,100.00
Total CDBG Program Funds Budgeted	N/A	\$45,100.00
Program Funds Drawdown	\$956.25	\$956.25
Program Funds Obligated	\$0.00	\$45,100.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

THE PROJECT CONSISTES OF PURCHASING A BALDOR 200 KW/250KVA GENERATOR FOR THE REGION WATER SYSTEM PUMPS. THE GENERATOR WILL PROVIDE SERVICE TO 1,500 PERSONS AND WILL MEET A NEED THAT IS POSING A SERIOUS AND IMMEDIATE THREAT TO THE HEALTH OR WELFARE TO THE COMMUNITY.

Location Description:

MONTGOMERY COUNTY REGIONAL, 135 SCOTT STREET, MT IDA, MONTGOMERY COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/1500	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400033

Activity Title: ST. FRANCIS COUNTY

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

79400033

Project Title:

ST. FRANCIS COUNTY

Projected Start Date:

12/06/2010

Projected End Date:

08/04/2011

Benefit Type:

Area Benefit

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

ST.FRANCIS COUNTY

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$31,500.00
Total CDBG Program Funds Budgeted	N/A	\$31,500.00
Program Funds Drawdown	\$602.50	\$602.50
Program Funds Obligated	\$0.00	\$31,500.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

DEVELOP AN EMERGENCY OPERATIONS PLAN WHICH WILL MEET A NEED THAT IS POSING SERIOUS AND IMMEDIATE THREAT TO THE WELFARE OF THE COUNTY WHICH WILL BENEFIT APPROX. 26,255 PERSONS.

Location Description:

ST. FRANCIS COUNTY. ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400047

Activity Title: Norman

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400047

Projected Start Date:

01/18/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Norman

Projected End Date:

06/20/2011

Completed Activity Actual End Date:

Responsible Organization:

Norman

Overall	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$694,794.00
Total CDBG Program Funds Budgeted	N/A	\$694,794.00
Program Funds Drawdown	\$20,582.75	\$20,582.75
Program Funds Obligated	\$0.00	\$694,794.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The project will consist of replacing 13,456 linear feet of 2", 4" and 6" water mains throughout the city of Norman. High Street - 1180 linear feet of 4"; North Main - 2880 linear feet of 4"; Robbins Avenue - 1700 linear feet of 2"; Cedar Street - 1650 linear feet 2"; York Street - 326 linear feet of 2"; Central Avenue - 1800 linear feet of 2"; West Main - 2940 of linear feet of 6" and Golf Course Road - 980 linear feet of 6". The condition of the water mains listed has deteriorated to a point that the city is experiencing severe water loss.

Location Description:

High Street, North Main, Robbins Avenue, Cedar Street, York Street, Central Avenue, West Main and Golf Course Road, Norman, Montgomery County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected		
Low	Mod	Total	Low	Mod	Total Low/Mod%

# of Persons	0	0	0	0/77	0/180	0/423	0
--------------	---	---	---	------	-------	-------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400069

Activity Title: Texarkana

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400069

Projected Start Date:

03/24/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Texarkana

Projected End Date:

11/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Texarkana

Overall	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$253,585.00
Total CDBG Program Funds Budgeted	N/A	\$253,585.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$253,585.00	\$253,585.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Nix Creek will be rechanneled from East 9th Street to South State Line Avenue which will include but is not limited to fuel cost to dredge creek, equipment rental, contract labor and seed (vegetation). Kniffin and Park Place will include but is not limited to reconstruction of curb and gutter on Park Place Street from Preston to Kyle Street and replace existing boxed culverts on Park Place and Kniffin Street with two 4' x 15' boxed culverts with 36" pipes. Also needed will be sod, traffic control, storm water pollution prevention and 70 tons of asphalt.

Location Description:

Nix Creek from East 9th Street to South State Line Avenue and Park Place Street from Preston to Kyle Street, in the City of Texarkana, Miller County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	

# of Persons	0	0	0	0/436	0/1017	0/1870	0
--------------	---	---	---	-------	--------	--------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400076

Activity Title: Marianna

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400076

Projected Start Date:

02/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Marianna

Projected End Date:

01/12/2012

Completed Activity Actual End Date:

Responsible Organization:

Marianna

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$707,980.00
Total CDBG Program Funds Budgeted	N/A	\$707,980.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$707,980.00	\$707,980.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The proposed project will consist of performing topographic surveys of existing drainage ditches, culvert invert elevations and the downstream major drainage ways. This will provide the necessary data to perform hydrologic and hydraulic calculations to size ditches, driveway culverts and culverts to accommodate a 10 year frequency rainfall event and main downstream drainage ways to accommodate a 25 year frequency rainfall event.

Location Description:

The project planning area includes numerous locations within the City, including but not limited to Cemetery Street, Langville Avenue and Mann Road areas of the City. Marianna, Lee County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	

# of Persons	0	0	0	0/112	0/260	0/600	0
--------------	---	---	---	-------	-------	-------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400089

Activity Title: Logan County

Activity Category:

Construction/reconstruction of streets

Project Number:

79400089

Projected Start Date:

05/03/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Logan County

Projected End Date:

04/23/2012

Completed Activity Actual End Date:

Responsible Organization:

LOGAN COUNTY

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$270,000.00
Total CDBG Program Funds Budgeted	N/A	\$270,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$270,000.00	\$270,000.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Remove the bridge that is in poor condition due to age and deterioration and replace the bridge over Thompson Branch on Thompson Bay Road with a professionally designed, new bridge that can accommodate emergency vehicles and other heavy loads and provide safe travel for residents and others who travel Thompson Bay Road.

Location Description:

Thompson Bay Road Bridge that spans Thompson Branch, Logan County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/14	0/33	0/47	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400091

Activity Title: Branch

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400091

Projected Start Date:

05/31/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Branch

Projected End Date:

04/23/2012

Completed Activity Actual End Date:

Responsible Organization:

Branch

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$338,000.00
Total CDBG Program Funds Budgeted	N/A	\$338,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$338,000.00	\$338,000.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The project includes but is not limited to clearing and grubbing; channel silt removal; regrade channel; slope stabilization; replace drainage structures and seeding and mulching.

Location Description:

Four miles of drainage channel along East and West Eucal Roads and Highway 41 in the city of Branch, in Franklin County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	28	64	117	78.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400093

Activity Title: Ozark

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400093

Projected Start Date:

05/19/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Ozark

Projected End Date:

10/01/2012

Completed Activity Actual End Date:

Responsible Organization:

OZARK

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$332,960.00
Total CDBG Program Funds Budgeted	N/A	\$332,960.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$332,960.00	\$332,960.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The proposed combination of ditch grading, ditch paving and culvert work will alleviate the problems highlighted in the Gibson Street area.

Location Description:

Gibson Street Area, Ozark, Franklin County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod%
# of Persons	20	48	107	63.55

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400094
Activity Title: Scott County

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400094

Project Title:
 Scott County

Projected Start Date:
 05/13/2011

Projected End Date:
 06/22/2012

Benefit Type:
 Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 SCOTT COUNTY

Overall	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$102,000.00
Total CDBG Program Funds Budgeted	N/A	\$102,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$102,000.00	\$102,000.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Replacement of 4 unsafe bridges with new and better designed and well-constructed bridges that can withstand the heavy loads that travel the roads &ndash such as local farm and ranch traffic, poultry and timber products and, when needed, fire trucks &ndash and withstand the torrential flood waters that occasionally occur.

Location Description:

2 bridges are on Weeks Road and 2 bridges are on Walker Mountain Road, Scott County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/16	0/38	0/65	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400097

Activity Title: Mount Ida

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

79400097

Project Title:

Mount Ida

Projected Start Date:

05/18/2011

Projected End Date:

01/06/2012

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Mount Ida

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$139,590.00
Total CDBG Program Funds Budgeted	N/A	\$139,590.00
Program Funds Drawdown	\$9,756.70	\$9,756.70
Program Funds Obligated	\$139,590.00	\$139,590.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Replacing the Elm Street Bridge in the City of Mount Ida. The project will provide service to 125 persons, all of which are low to moderate income resulting in a 100% low to moderate income benefit.

Location Description:

Elm Street, Mount Ida, Montgomery County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/30	0/70	0/100	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400105

Activity Title: Clarendon

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400105

Projected Start Date:

05/27/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Clarendon

Projected End Date:

07/15/2012

Completed Activity Actual End Date:

Responsible Organization:

Clarendon

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$802,543.00
Total CDBG Program Funds Budgeted	N/A	\$802,543.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$802,543.00	\$802,543.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The project consists of replacement of a portion of the East side of Clarendon's Wastewater system. Clarendon was hard hit by storms in 2008 and Monroe County was declared a Presidential Disaster Area (1751). Since the damages occurred, the problems have gotten progressively worse and the city has been forced to spend thousands of dollars for the temporary repairs. There has been evidence of collapsed ground, particularly around manholes. In August of 2010, Clarendon received a partial grant/partial loan from USDA Rural Services to repair the Wastewater system on the West side of Clarendon. Clarendon's current population is 1,708 of whom 51.1% (873 persons) are LMI.

Location Description:

East side of Clarendon, Monroe County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/262	0/611	0/873	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 79400108

Activity Title: Waldron

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400108

Projected Start Date:

05/20/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

WALDRON

Projected End Date:

02/29/2012

Completed Activity Actual End Date:

Responsible Organization:

WALDRON

Overall

Apr 1 thru Jun 30, 2011

To Date

Total Projected Budget from All Sources	N/A	\$400,000.00
Total CDBG Program Funds Budgeted	N/A	\$400,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$400,000.00	\$400,000.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Project will consist of channelizing the main drainage channel that carries surface water run-off from a 586 acre basin in the Sevier Street area in the City of Waldron. - 1. Survey the affected area. 2. Analyze the drainage path using engineering techniques and software known as HEC-RAS. 3. Once problem has been identified, a plan to implement the needed improvements will be determined. 4. Drainage easements will be drafted and acquired. 5. Construction drawing will then be prepared to put the plan into effect. 6. Once bid the city will endeavor to complete as much as funding will allow with the intent to complete the remaining improvements as funds are available.

Location Description:

45 miles south of Fort Smith and 35 miles north of Mena, in Waldron, Scott County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	37	86	168	73.21

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
