

**Grantee: State of Arkansas**

**Grant: B-08-DF-05-0001**

**July 1, 2011 thru September 30, 2011 Performance Report**

---



**Grant Number:**

B-08-DF-05-0001

**Obligation Date:****Award Date:****Grantee Name:**

State of Arkansas

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Amount:**

\$4,747,501.00

**Grant Status:**

Active

**QPR Contact:**

Basil Julian

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$4,747,501.00

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Disaster Damage:

II. The Effects of the Disasters and Arkansas's Recovery Needs A. Areas Affected by the Disasters In May 2008, the State of Arkansas was devastated by a series of tornadoes, floods and severe storms that inflicted serious damage to a significant portion of the state. In addition to the loss of life and serious injuries that resulted from these natural disasters, damage estimates to public and private buildings and infrastructure soared into the millions of dollars. Despite assistance from the Federal Emergency Management Agency (FEMA), the Economic Development Administration (EDA), the Small Business Administration (SBA), insurance companies and public and private benefactors, many areas of Arkansas remain financially stressed due to rebuilding costs and income loss resulting from business disruptions. The massive scope of damage from these disasters prompted President Bush to issue multiple disaster declarations. Counties identified in one of these declarations are eligible for assistance appropriated under PL 110-252, the Supplemental Appropriations Act, 2008. Table 1 Arkansas Counties Under Disaster Declarations Eligible for PL 110-252, 2008 Assistance Incident Period Disaster Number Declaration Date Number of Counties Affected\* May 2 – May 12, 2008 FEMA #1758 May 20, 2008 12 \*A map of affected counties is included in Attachment A to the Action Plan. 1. FEMA Disaster #1758 On May 20, 2008, President Bush issued a Presidential Disaster Declaration for Arkansas counties damaged by tornadoes and flooding from storms that hit the state beginning May 2nd. The following 12 counties were included in the disaster declaration: Arkansas, Benton, Cleburne, Conway, Crittenden, Grant, Lonoke, Mississippi, Phillips, Pulaski, Saline and Van Buren. B. Federal and State Disaster Responses To effectuate disaster relief, long-term recovery, and restoration of infrastructure in areas affected by flooding and other natural disasters, Congress passed the Supplemental Appropriations Act of 2008 (Public Law 110-252, approved June 30, 2008) to help states fund unmet needs resulting from these disasters. On October 27, 2008, HUD announced the release of \$4,747,501 to the State of Arkansas to address needs in counties included in President Disaster Area # 1758. C. Ongoing Damage Assessment Assessing the total financial needs of the state resulting from the disasters is a difficult and ongoing process. To determine the extent of damages in each county, the Arkansas Economic Development Commission (AEDC) received from the Arkansas Department of Emergency Management (ADEM) FEMA data, estimating the extent of public damages in each county by disaster. In addition, the AEDC solicited community and county damage information from each of the state's eight Planning and Economic Development Districts ("Districts") (See Appendix B). In estimating the need for CDBG assistance in the affected counties, the AEDC will rely upon information supplied by FEMA, ADEM, and the mayors and county judges of Arkansas in conjunction with each district. Since the full extent of the state's needs cannot be determined at this time, the initial Action Plan will only outline the major categories for funding with estimated dollar amounts set aside for each District. Set aside amounts may be adjusted in amendments to the Action Plan should more accurate information become available.

### Recovery Needs:

I. Methodology Used to Distribute Funds A. Allocation Formula To insure that local needs are addressed in a timely and equitable manner, the state will rely on assistance from the eight Districts in the state. Because Arkansas's Districts have toured areas affected by the disasters and have maintained ongoing dialogue with every unit of local government affected by the 2008 disasters, they are therefore well qualified to inform the AEDC of local recovery needs. On February 5, 2009 the state held a meeting of key stakeholders to assist in the development of an equitable method to distribute CDBG supplemental appropriations. Attendees included representatives from each District, as well as representatives from the Arkansas Community Development Association (ACDA), the organization of Arkansas entitlement cities. Also in attendance were representatives from the IEA and ADFA. As a result of this meeting, a task force was established to assist in the development of a distribution method. The task force recommended that a formula be developed that would set aside funds for Districts to distribute to cities and counties within their geographic area. The proposed formula would use the following variables to determine the amount of money to set aside for each District. 1. The amount of Public Assistance (PA) damage assessed in each county by FEMA for disaster FEMA #1758 (50% of the scoring). 2. The percentage of low-to-moderate income (LMI) persons residing in each county as documented by the 2000 Census (25% of the scoring). 3. The number of LMI families residing in each county as documented by the 2000 Census (25% of the scoring). Based upon preliminary calculations\* funding for all disasters would be distributed among Districts as follows: • Central Arkansas



Planning & Development (Six counties) - \$953,765 & East Arkansas Planning & Development (Twelve counties) - \$1,250,328 & Northwest Arkansas Economic Development District (Nine counties) - \$293,763 & Southeast Arkansas Economic Development District (Ten counties) - \$915,606 & West Central Arkansas Planning & Development (Ten counties) - \$374,867 & White River Planning & Development District (Ten counties) - \$722,078 Southwest Arkansas Planning and Development District and Western Arkansas Planning and Development District would receive no funding because none of their counties were included in the defined disaster area declared by FEMA #1758. \*Note: These amounts exclude 5 percent of the allocations for administration costs. Adjustments to these amounts may be made should more reliable damage information become available. See Appendix D for Fund Distribution by County. B. Pre-Application Process The task force also reviewed and approved a one-page pre-application form (See Appendix E) developed by AEDC that cities and counties would be required to complete to request disaster funding. To expedite the pre-application review process, the task force agreed with an AEDC recommendation that the Districts assist in the initial screening of projects for general compliance, eligibility and need. The pre-applications will then be forwarded to AEDC for scoring. The highest scoring applicants within each District will be invited by the AEDC to submit a full application for funding. The task force is currently developing scoring criteria based upon the following variables including, but not limited to: 1. Urgency of need, as defined by the

**Recovery Needs:**

egree of threat to the health, safety and welfare of the community 2. Percentage of persons in the project area who are of low to moderate income 3. Extent of loss of housing units in the neighborhood community or county, especially those units affordable to low and moderate income persons 4. Time frame for completion of the project 5. Number of declared disasters affecting the county in 2008 6. Amount of total dollar damage affecting the applicant area Final variables and exact weighting of each variable will be determined by the task force at a later time, prior to initiation of the pre-application process. Counties and cities, including entitlement cities are eligible to submit pre-applications for funding consideration. All projects must meet a national objective and provide disaster relief, long-term recovery, or restore infrastructure. Any funds not used in any District may be transferred to another District at the discretion of the AEDC. Under no circumstances may funds duplicate other benefits.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,576,240.00
<b>Total Budget</b>	\$0.00	\$4,576,240.00
<b>Total Obligated</b>	\$849,595.00	\$4,546,840.00
<b>Total Funds Drawdown</b>	\$1,352,069.52	\$1,608,356.52
<b>Program Funds Drawdown</b>	\$1,352,069.52	\$1,608,356.52
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Progress Toward Required Numeric Targets**

Requirement	Required	To Date
<b>Overall Benefit Percentage (Projected)</b>		71.73%
<b>Overall Benefit Percentage (Actual)</b>		68.89%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$712,125.15	\$0.00
<b>Limit on Admin/Planning</b>	\$237,375.05	\$0.00
<b>Limit on State Admin</b>	\$0.00	\$0.00

**Progress Toward Activity Type Targets**

**Progress Toward National Objective Targets**



## Overall Progress Narrative:

As of September 30,2011, the total grants written was \$4,309,465.00 and an award letter was been sent for \$25,900.00, for a total of 96% of the total grant being committed to 15 cities/counties. The total draws done this quarter were for \$1,272,904.32 making the percent complete 35%.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
79300001, CARLISLE	\$214,137.49	\$274,750.00	\$238,556.24
79300002, BRYANT	\$68,365.20	\$394,780.00	\$169,691.20
79300003, CLEBURNE COUNTY	\$48,900.00	\$53,810.00	\$50,500.00
79300004, ARKANSAS COUNTY	\$36,100.00	\$38,100.00	\$36,100.00
79300005, HUMPHREY	\$0.00	\$205,000.00	\$0.00
79300006, CARAWAY	\$0.00	\$29,000.00	\$27,937.25
79300007, ENGLAND	\$121,500.00	\$201,750.00	\$128,575.00
79300008, MONROE COUNTY	\$117,144.65	\$827,115.00	\$117,144.65
79300009, VAN BUREN COUNTY	\$398,100.00	\$463,465.00	\$425,700.00
79300010, Cleburne County	\$2,800.00	\$361,100.00	\$2,800.00
79300011, Helena / West Helena	\$0.00	\$432,015.00	\$0.00
79300012, STUTTGART	\$208,864.72	\$350,000.00	\$243,994.72
79300013, STUTTGART	\$136,157.46	\$318,000.00	\$167,357.46
79300014, Grant County	\$0.00	\$0.00	\$0.00
79300015, Conway County	\$0.00	\$360,580.00	\$0.00
ADMIN-MIDWEST-DF, MIDWEST FLOODS	\$0.00	\$237,375.00	\$0.00



## Activities

**Grantee Activity Number:** 79300001  
**Activity Title:** CARLISLE

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities

**Project Number:**  
 79300001

**Projected Start Date:**  
 07/13/2010

**Benefit Type:**  
 Area ( )

**National Objective:**  
 Low/Mod

**Activity Status:**

Under Way

**Project Title:**  
 CARLISLE

**Projected End Date:**  
 07/01/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 CARLISLE

Overall	Jul 1 thru Sep 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$274,750.00
<b>Total Budget</b>	\$0.00	\$274,750.00
<b>Total Obligated</b>	\$0.00	\$274,750.00
<b>Total Funds Drawdown</b>	\$214,137.49	\$238,556.24
<b>Program Funds Drawdown</b>	\$214,137.49	\$238,556.24
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Construction of a 7,200 square foot fire station to replace the fire station damaged by a tornado on May 2, 2008 (FEMA #1758) which serves approx. 1,041 persons of which approx. 734 are LMI persons.

### Location Description:

Carlisle, Arkansas

### Activity Progress Narrative:

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 79300002

**Activity Title:** BRYANT

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79300002

**Projected Start Date:**

09/09/2010

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

BRYANT

**Projected End Date:**

03/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

BRYANT

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$394,780.00
<b>Total Budget</b>	\$0.00	\$394,780.00
<b>Total Obligated</b>	\$0.00	\$394,780.00
<b>Total Funds Drawdown</b>	\$68,365.20	\$169,691.20
<b>Program Funds Drawdown</b>	\$68,365.20	\$169,691.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

REMOVING AND REPLACING EXISTING DRAINAGE WHICH WILL MEET AN URGENT NEED THAT IS POSING A SERIOUS AND IMMEDIATE THREAT TO THE HEALTH OR WELFARE TO THE COMMUNITY.

**Location Description:**

BRYANT, ARKANSAS, INTERSECTION OF HIGHWAY 5 AT FOREST COVE

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 79300003  
**Activity Title:** CLEBURNE COUNTY

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities

**Activity Status:**  
 Under Way

**Project Number:**  
 79300003

**Project Title:**  
 CLEBURNE COUNTY

**Projected Start Date:**  
 08/18/2010

**Projected End Date:**  
 03/11/2011

**Benefit Type:**  
 Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 CLEBURNE COUNTY

Overall	Jul 1 thru Sep 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$53,810.00
<b>Total Budget</b>	\$0.00	\$53,810.00
<b>Total Obligated</b>	\$0.00	\$53,810.00
<b>Total Funds Drawdown</b>	\$48,900.00	\$50,500.00
<b>Program Funds Drawdown</b>	\$48,900.00	\$50,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

PURCHASE AND INSTALLATION OF A GENERATOR AT THE SENIOR CITIZEN CENTER IN HEBER SPRINGS. AFTER THE TORNADO ON FEBRUARY 7, 2008 (FEMA #1758) THIS FACILITY WAS CENTRALLY LOCATED AND COULD SERVE AS A SAFE SHELTER FOR SENIOR CITIZENS AND AN OVERFLOW SITE FOR SENIORS AT THE AREA MEDICAL CENTER.

**Location Description:**

CLEBURNE COUNTY, ARKANSAS, HEBER SPRINGS

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 79300004

**Activity Title:** ARKANSAS COUNTY

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

79300004

**Projected Start Date:**

09/09/2010

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

ARKANSAS COUNTY

**Projected End Date:**

03/04/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

ARKANSAS COUNTY

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$38,100.00
<b>Total Budget</b>	\$0.00	\$38,100.00
<b>Total Obligated</b>	\$0.00	\$38,100.00
<b>Total Funds Drawdown</b>	\$36,100.00	\$36,100.00
<b>Program Funds Drawdown</b>	\$36,100.00	\$36,100.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

PURCHASE AND INSTALLATION OF TEN TORNADO PODS AT BELPOINTE LONG TERM CARE FACILITY IN STUTTGART SOLELY FOR THE USE OF THE DEVELOPMENTALLY CHALLENGED RESIDENTS OF THE FACILITY.

**Location Description:**

STUTTGART, ARKANSAS, BELPOINTE LONG TERM CARE FACILITY.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 79300005  
**Activity Title:** HUMPHREY

**Activity Category:**  
 Dike/dam/stream-river bank repairs

**Activity Status:**  
 Under Way

**Project Number:**  
 79300005

**Project Title:**  
 HUMPHREY

**Projected Start Date:**  
 09/13/2010

**Projected End Date:**  
 04/13/2011

**Benefit Type:**  
 Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 HUMPHREY

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$205,000.00
Total Budget	\$0.00	\$205,000.00
Total Obligated	\$57,000.00	\$205,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

PERFORMING CORRECTIVE MAINTENANCE AND BEGINNING PROGRAM OF REGULAR MAINTENANCE ON A MAJOR DRAINAGE DITH WHICH SERVES APPROX 125 PERSON OF WHICH 120 ARE LMI PERSONS.

**Location Description:**

HUMPHREY, ARKANSAS, NORTH GRAND AVENUE

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 79300007  
**Activity Title:** ENGLAND

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

79300007

**Projected Start Date:**

10/15/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

ENGLAND

**Projected End Date:**

08/01/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

ENGLAND

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$201,750.00
<b>Total Budget</b>	\$0.00	\$201,750.00
<b>Total Obligated</b>	\$0.00	\$201,750.00
<b>Total Funds Drawdown</b>	\$121,500.00	\$128,575.00
<b>Program Funds Drawdown</b>	\$121,500.00	\$128,575.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

REPLACING THE DAMAGED SEWER PUMP STATION IN ENGLAND WHICH SERVES APPROX. 2,972 PERSONS OF WHICH 1,682 ARE LMI PERSONS.

**Location Description:**

ENGLAND, LONOKE COUNTY, ARKANSAS

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 79300008

**Activity Title:** MONROE COUNTY

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79300008

**Projected Start Date:**

10/26/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

MONROE COUNTY

**Projected End Date:**

10/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

MONROE COUNTY

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$827,115.00
<b>Total Budget</b>	\$0.00	\$827,115.00
<b>Total Obligated</b>	\$0.00	\$827,115.00
<b>Total Funds Drawdown</b>	\$117,144.65	\$117,144.65
<b>Program Funds Drawdown</b>	\$117,144.65	\$117,144.65
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

REPAIR OF THE WHITE RIVER LEVEE WHICH SERVES APPROX. 556 PERSONS OF WHICH 456 ARE LMI PERSONS.

**Location Description:**

MONROE COUNTY, ARKANSAS, WHITE RIVER LEVEE SOUTH OF AUGUSTA, AR. TO NORTH OF CLARENDON, AR., APPROX. 37 MILES

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>79300009</b>
<b>Activity Title:</b>	<b>VAN BUREN COUNTY</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Under Way

**Project Number:**  
79300009

**Project Title:**  
VAN BUREN COUNTY

**Projected Start Date:**  
10/28/2010

**Projected End Date:**  
11/15/2011

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
VAN BUREN COUNTY

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$463,465.00
<b>Total Budget</b>	\$0.00	\$463,465.00
<b>Total Obligated</b>	\$0.00	\$463,465.00
<b>Total Funds Drawdown</b>	\$398,100.00	\$425,700.00
<b>Program Funds Drawdown</b>	\$398,100.00	\$425,700.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

RECONSTRUCT HENDERSON ROAD, INSTALL DRAINAGE AND RESURFACE. THIS PROJECT WILL BENEFIT 170 PERSONS OF WHICH 108 ARE LMI PERSONS.

**Location Description:**

VAN BUREN COUNTY, HENDERSON ROAD BETWEEN HIGHWAY 16 AND U.S. HIGHWAY 65 (17,400 FEET), ARKANSAS

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 79300010  
**Activity Title:** Cleburne County

**Activity Category:**  
 Construction/reconstruction of streets

**Activity Status:**  
 Under Way

**Project Number:**  
 79300010

**Project Title:**  
 Cleburne County

**Projected Start Date:**  
 11/30/2010

**Projected End Date:**  
 09/11/2011

**Benefit Type:**  
 Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 CLEBURNE COUNTY

Overall	Jul 1 thru Sep 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$361,100.00
<b>Total Budget</b>	\$0.00	\$361,100.00
<b>Total Obligated</b>	\$0.00	\$361,100.00
<b>Total Funds Drawdown</b>	\$2,800.00	\$2,800.00
<b>Program Funds Drawdown</b>	\$2,800.00	\$2,800.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consist of replacing a low water bridge and paving 2.5 miles of Tiger B Road leading to the bridge to prevent flooding and closure in the future. This includes but is not limited to ditch cleaning and shaping for 13,200 feet; three 48" x 40' cross drain pipes, one 30" x 36' cross drain pipe, two 24"x30' cross drain pipes and three 18" x30' cross drain pipes installed; gravel installed; reconstruct base course 13,200 feet x 22 feet; class 2 chips (1,161 tons); asphalt in surface (25,813 gallons); traffic control and reinforced concrete box culvert.

**Location Description:**

N35 36'4602 W91 54"38.6 and ending at N35 37"36.2 W91 52'29.4, Tiger B Road, Cleburne County, Arkansas.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 79300011

**Activity Title:** Helena / West Helena

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79300011

**Projected Start Date:**

02/18/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Helena / West Helena

**Projected End Date:**

07/20/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Helena / West Helena

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$432,015.00
<b>Total Budget</b>	\$0.00	\$432,015.00
<b>Total Obligated</b>	\$432,015.00	\$432,015.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of the repair of the drainage system as well as street, curb and gutter improvements to West and Park Streets in Helena / West Helena. The City's drainage system does not have the capacity to contain the water when heavy rains occur and has deteriorated the curbs and streets in this area. Construction will consist of the replacement of drainage ditches with pipe drainage on West Street and Park Street. Area streets will be resurfaced and curbs will be repaired.

**Location Description:**

West and Park Streets in Helena / West Helena, Phillips County, Arkansas.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 79300012  
**Activity Title:** STUTTGART

**Activity Category:**  
 Construction/reconstruction of water/sewer lines or systems

**Activity Status:**  
 Under Way

**Project Number:**  
 79300012

**Project Title:**  
 STUTTGART

**Projected Start Date:**  
 01/31/2011

**Projected End Date:**  
 08/20/2011

**Benefit Type:**  
 Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 STUTTGART

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$350,000.00
Total Budget	\$0.00	\$350,000.00
Total Obligated	\$0.00	\$350,000.00
Total Funds Drawdown	\$208,864.72	\$243,994.72
Program Funds Drawdown	\$208,864.72	\$243,994.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

THE PROJECT WILL CONSIST OF THE CONSTRUCTION OF A WATER LINE AND STORM SEWER REPLACEMENT ON SIXTH STREET BETWEEN BUERKLE AND MAPLE. THE PROJECT IS FUNDED UNDER THE NATIONAL OBJECTIVE OF IMMINENT HEALTH/WELFARE THREAT.

**Location Description:**

SIXTH STREET BETWEEN BUERKLE AND MAPLE, STUTTGART, ARKANSAS COUNTY, ARKANSAS.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 79300013  
**Activity Title:** STUTTGART

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

79300013

**Projected Start Date:**

01/31/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

STUTTGART

**Projected End Date:**

08/20/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

STUTTGART

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$318,000.00
<b>Total Budget</b>	\$0.00	\$318,000.00
<b>Total Obligated</b>	\$0.00	\$318,000.00
<b>Total Funds Drawdown</b>	\$136,157.46	\$167,357.46
<b>Program Funds Drawdown</b>	\$136,157.46	\$167,357.46
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

THE PROJECT CONSISTS OF REPLACING THE OLD SMALL DIAMETER GALVANIZED WATER LINES, THAT HAVE CAUSED LEAKAGE. THE GALVANIZED LINE, PVC PLASTIC PIPE AND POLYETHYLENE PLASTIC LINES WILL NEED TO BE REPLACED IN ORDER TO IMPROVE THE WATER LINES IN THE ROCK ISLAND ADDITION. THE PROJECT IS EXPECTED TO SERVE APPROXIMATELY 276 PERSONS, OF WHICH 269 ARE LMI FOR AN LMI% OF 97.4%.

**Location Description:**

ROCK ISLAND ADDITION, STUTTGART, ARKANSAS COUNTY, ARKANSAS.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 79300015  
**Activity Title:** Conway County

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities

**Activity Status:**  
 Under Way

**Project Number:**  
 79300015

**Project Title:**  
 Conway County

**Projected Start Date:**  
 05/19/2011

**Projected End Date:**  
 09/30/2012

**Benefit Type:**  
 Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**  
 Slums and Blight

**Responsible Organization:**  
 CONWAY COUNTY

Overall	Jul 1 thru Sep 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$360,580.00
<b>Total Budget</b>	\$0.00	\$360,580.00
<b>Total Obligated</b>	\$360,580.00	\$360,580.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of a grant to renovate the basement of the Morrilton Post Office built in 1936 and now on the National Historical Register, to be used for an Emergency Operations Center for the County. It is presently located in a metal, above ground building and had to be evacuated during both the February and May 2008 disaster, leaving the area with little or no emergency communication capabilities, causing an imminent threat for the health and welfare of the residents.

**Location Description:**

169 North Division Street, Morrilton, Conway County, Arkansas.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---