

Grantee: State of Arkansas

Grant: B-08-DI-05-0001

October 1, 2013 thru December 31, 2013 Performance Report



Grant Number:

B-08-DI-05-0001

Obligation Date:**Award Date:****Grantee Name:**

State of Arkansas

Contract End Date:**Review by HUD:**

Reviewed and Approved

LOCCS Authorized Amount:

\$90,475,898.00

Grant Status:

Active

QPR Contact:

Basil Julian

Estimated P/RL Funds:

\$0.00

Total Budget:

\$90,475,898.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

FEMA Disaster #1758 On May 20, 2008, President Bush issued a Presidential Disaster Declaration for Arkansas counties damaged by tornadoes and flooding from storms that hit the state beginning May 2nd. The following 12 counties were included in the disaster declaration: Arkansas, Benton, Cleburne, Conway, Crittenden, Grant, Lonoke, Mississippi, Phillips, Pulaski, Saline and Van Buren. Ongoing Damage Assessment Assessing the total financial needs of the state resulting from the disasters is a difficult and ongoing process. To determine the extent of damages in each county, the Arkansas Economic Development Commission (AEDC) received from the Arkansas Department of Emergency Management (ADEM) FEMA data, estimating the extent of public damages in each county by disaster. In addition, the AEDC solicited community and county damage information from each of the state's eight Planning and Economic Development Districts ("Districts"). In estimating the need for CDBG assistance in the affected counties, the AEDC will rely upon information supplied by FEMA, ADEM, and the mayors and county judges of Arkansas in conjunction with each district. Since the full extent of the state's needs cannot be determined at this time, the initial Action Plan will only outline the major categories for funding with estimated dollar amounts set aside for each District.

Recovery Needs:

Methodology Used to Distribute Funds A. Allocation Formula To insure that local needs are addressed in a timely and equitable manner, the state will rely on assistance from the eight Districts in the state. Because Arkansas's Districts have toured areas affected by the disasters and have maintained ongoing dialogue with every unit of local government affected by the 2008 disasters, they are therefore well qualified to inform the AEDC of local recovery needs. On February 5, 2009 the state held a meeting of key stakeholders to assist in the development of an equitable method to distribute CDBG supplemental appropriations. Attendees included representatives from each District, as well as representatives from the Arkansas Community Development Association (ACDA), the organization of Arkansas entitlement cities. Also in attendance were representatives from the IEA and ADFA. As a result of this meeting, a task force was established to assist in the development of a distribution method. The task force recommended that a formula be developed that would set aside funds for Districts to distribute to cities and counties within their geographic area. The proposed formula would use the following variables to determine the amount of money to set aside for each District. 1. The amount of Public Assistance (PA) damage assessed in each county by FEMA for disaster FEMA #1758 (50% of the scoring). 2. The percentage of low-to-moderate income (LMI) persons residing in each county as documented by the 2000 Census (25% of the scoring). 3. The number of LMI families residing in each county as documented by the 2000 Census (25% of the scoring). Based upon preliminary calculations* funding for all disasters would be distributed among Districts as follows: • Central Arkansas Planning & Development (Six counties) - \$953,765 • East Arkansas Planning & Development (Twelve counties) - \$1,250,328 • Northwest Arkansas Economic Development District (Nine counties) - \$293,763 • Southeast Arkansas Economic Development District (Ten counties) - \$915,606 • West Central Arkansas Planning & Development (Ten counties) - \$374,867 • White River Planning & Development District (Ten counties) - \$722,078 Southwest Arkansas Planning and Development District and Western Arkansas Planning and Development District would receive no funding because none of their counties were included in the defined disaster area declared by FEMA #1758. *Note: These amounts exclude 5 percent of the allocations for administration costs. Adjustments to these amounts may be made should more reliable damage information become available. Pre-Application Process The task force also reviewed and approved a one-page pre-application form developed by AEDC that cities and counties would be required to complete to request disaster funding. To expedite the pre-application review process, the task force agreed with an AEDC recommendation that the Districts assist in the initial screening of projects for general compliance, eligibility and need. The pre-applications will then be forwarded to AEDC for scoring. The highest scoring applicants within each District will be invited by the AEDC to submit a full application for funding. The task force is currently developing scoring criteria based upon the following variables including, but not limited to: 1. Urgency of need, as defined by the degree of threat to the health, safety and welfare of the communi



Recovery Needs:

ty 2. Percentage of persons in the project area who are of low to moderate income 3. Extent of loss of housing units in the neighborhood community or county, especially those units affordable to low and moderate income persons 4. Time frame for completion of the project 5. Number of declared disasters affecting the county in 2008 6. Amount of total dollar damage affecting the applicant area Final variables and exact weighting of each variable will be determined by the task force at a later time, prior to initiation of the pre-application process. Counties and cities, including entitlement cities are eligible to submit pre-applications for funding consideration. All projects must meet a national objective and provide disaster relief, long-term recovery, or restore infrastructure. Any funds not used in any District may be transferred to another District at the discretion of the AEDC. Under no circumstances may funds duplicate other benefits.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$87,507,461.69
Total Budget	\$796,601.00	\$87,507,461.69
Total Obligated	\$1,105,501.00	\$87,519,352.74
Total Funds Drawdown	\$7,048,785.33	\$63,491,329.26
Program Funds Drawdown	\$7,033,159.74	\$63,428,826.90
Program Income Drawdown	\$15,625.59	\$62,502.36
Program Income Received	\$15,625.59	\$62,502.36
Total Funds Expended	\$0.00	\$11,279,493.56
Match Contributed	\$0.00	\$2,270,118.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		81.53%
Overall Benefit Percentage (Actual)		82.84%
Minimum Non-Federal Match	\$0.00	\$2,270,118.00
Limit on Public Services	\$13,571,384.70	\$0.00
Limit on Admin/Planning	\$0.00	\$1,064,819.70
Limit on State Admin	\$4,523,794.90	\$901,167.20

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$10,133,300.58	\$9,627,393.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$45,237,949.00	\$68,310,750.76

Overall Progress Narrative:

In the Quarter ending December 31, 2013 ... 98% of grant B-08-DI-05-0001 has been committed/executed. Draws totaling \$6,989,829.33 were disbursed this quarter (payments made to cities/counties), which is 78% of grant B-08-DI-05-0001 being drawn as of this quarter. No disaster grants were closed this quarter with all project actives complete, grants closed and accomplishments added to DRGR. De-obligations totaling \$00.00 have been performed on these grants. These funds will be used in other projects.



In October 2013 …. Draws totaling \$3,370,923.61 were disbursed (payments made to cities/counties), which was a total 67% of grant B-08-DI-05-0001.

In November 2013 .. Draws totaling \$2,250,105.66 were disbursed (payments made to cities/counties), which was a total of 70 % of grant B-08-DI-05-0001.

In December 2013 ... Draws totaling \$1,368,800.06 were disbursed (payments made to cities/counties), which is a total of 71% of grant B-08-DI-05-0001.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
794-IKE ADMIN, IKE DISASTER ADMIN	\$62,085.02	\$3,046,943.00	\$762,726.28
79400001, HERMITAGE	\$0.00	\$45,276.50	\$45,276.50
79400002, ETOWAH	\$0.00	\$83,850.60	\$83,850.60
79400003, MINERAL SPRINGS	\$0.00	\$36,020.00	\$36,020.00
79400004, ASH FLAT	\$0.00	\$52,900.00	\$52,900.00
79400005, INDEPENDENCE COUNTY	\$9,400.00	\$416,395.00	\$29,200.00
79400006, CLINTON	\$600.00	\$237,600.00	\$223,200.00
79400007, WALNUT RIDGE	\$0.00	\$102,258.30	\$102,258.30
79400008, MANILA	\$0.00	\$86,074.10	\$86,074.10
79400009, IZARD COUNTY	\$0.00	\$41,979.77	\$41,979.77
79400010, MOUNTAIN VIEW	\$0.00	\$224,542.75	\$224,542.75
79400011, Dermott	\$0.00	\$45,489.00	\$45,489.00
79400012, BUCKNER	\$0.00	\$29,755.00	\$29,755.00
79400013, FAULKNER COUNTY	\$0.00	\$111,244.35	\$111,244.35
79400014, STAMPS	\$0.00	\$34,709.00	\$34,709.00
79400015, MCGEHEE	\$2,500.00	\$115,000.00	\$106,165.72
79400016, KNOXVILLE	\$0.00	\$30,145.10	\$30,145.10
79400017, BRADLEY	\$0.00	\$23,070.00	\$23,070.00
79400018, DARDANELLE	\$0.00	\$39,014.58	\$39,014.58
79400019, FULTON COUNTY	\$0.00	\$58,217.40	\$58,217.40
79400020, SMACKOVER	\$0.00	\$22,602.00	\$22,602.00
79400021, DANVILLE	\$0.00	\$227,704.20	\$227,704.20
79400022, STONE COUNTY	\$0.00	\$57,053.22	\$57,053.22
79400023, Montrose	\$0.00	\$0.00	\$0.00
79400024, JACKSON COUNTY	\$0.00	\$80,119.00	\$80,119.00
79400025, Pine Bluff	\$26,743.00	\$72,550.00	\$71,450.00
79400026, CLEVELAND COUNTY	\$0.00	\$203,580.00	\$203,580.00
79400027, AUGUSTA	\$24,600.00	\$202,485.00	\$29,400.00



79400028, Wilmar	\$0.00	\$293,578.00	\$10,295.00
79400029, FORT SMITH	\$0.00	\$258,404.00	\$228,302.99
79400030, LINCOLN COUNTY	\$0.00	\$746,535.85	\$746,535.85
79400031, White Hall	\$0.00	\$94,789.80	\$94,789.80
79400032, MONTGOMERY COUNTY	\$0.00	\$43,265.30	\$43,265.30
79400033, ST. FRANCIS COUNTY	\$0.00	\$31,152.50	\$31,152.50
79400034, FOREMAN	\$0.00	\$48,800.00	\$48,800.00
79400035, HASKELL	\$5,964.00	\$179,800.00	\$175,421.21
79400036, RANDOLPH COUNTY	\$123,655.80	\$563,435.00	\$562,335.00
79400037, GRUBBS	\$0.00	\$177,969.00	\$177,969.00
79400038, LAWRENCE COUNTY	\$0.00	\$94,121.50	\$94,121.50
79400039, WASHINGTON COUNTY	\$0.00	\$111,377.51	\$111,377.51
79400040, CONWAY COUNTY	\$0.00	\$161,043.20	\$161,043.20
79400041, Kingsland	\$2,500.00	\$27,190.00	\$11,952.32
79400042, GREENE COUNTY	\$0.00	\$96,068.19	\$96,068.19
79400043, ALMA	\$0.00	\$27,500.00	\$27,500.00
79400044, DEVALLS BLUFF	\$0.00	\$44,853.00	\$43,622.75
79400045, HAMPTON	\$0.00	\$39,170.00	\$39,170.00
79400046, IZARD COUNTY	\$0.00	\$152,696.67	\$152,696.67
79400047, Norman	\$0.00	\$694,794.00	\$602,784.65
79400048, BEEDEVILLE	\$0.00	\$75,225.15	\$75,225.15
79400049, SCOTT COUNTY	\$900.00	\$52,616.00	\$900.00
79400050, MINERAL SPRINGS	\$750.00	\$157,500.00	\$153,897.00
79400051, DUMAS	\$0.00	\$30,217.00	\$30,217.00
79400052, Ashley County	\$0.00	\$118,121.30	\$118,121.30
79400053, HAMBURG	\$0.00	\$78,599.99	\$78,599.99
79400054, UNION COUNTY	\$0.00	\$145,999.23	\$145,999.23
79400055, DALLAS COUNTY	\$0.00	\$262,867.55	\$262,867.55
79400056, HOWARD COUNTY	\$0.00	\$179,700.00	\$179,700.00
79400057, RISON	\$0.00	\$61,140.00	\$59,630.61
79400058, OZARK	\$0.00	\$22,309.99	\$22,309.99
79400059, SALINE COUNTY	\$0.00	\$377,963.00	\$377,427.45
79400060, FORREST CITY	\$0.00	\$31,877.00	\$31,877.00
79400061, Searcy County	\$0.00	\$48,173.00	\$48,173.00
79400062, PARIS	\$0.00	\$33,660.00	\$0.00
79400064, LOGAN COUNTY	\$0.00	\$65,818.00	\$65,281.06
79400065, GEORGETOWN	\$0.00	\$274,924.00	\$274,924.00
79400066, PIGGOTT	\$0.00	\$300,000.00	\$248,378.67
79400067, VAN BUREN	\$0.00	\$49,731.00	\$49,731.00
79400068, Black Rock	\$0.00	\$54,000.00	\$44,038.12

79400069, Texarkana	\$247,652.96	\$696,960.00	\$543,634.01
79400070, SEBASTIAN COUNTY	\$0.00	\$157,373.00	\$157,373.00
79400071, BOONEVILLE	\$0.00	\$32,160.00	\$32,160.00
79400072, JACKSONVILLE	\$942.00	\$132,196.00	\$131,696.00
79400073, CRAWFORD COUNTY	\$0.00	\$92,655.00	\$92,655.00
79400074, WOODRUFF COUNTY	\$0.00	\$148,245.00	\$140,020.00
79400075, HUTTIG	\$0.00	\$60,494.60	\$60,494.60
79400076, Marianna	\$0.00	\$704,899.40	\$704,899.40
79400077, WALDRON	\$0.00	\$52,616.00	\$50,925.00
79400078, GREEN FOREST	\$196,900.00	\$735,500.00	\$196,900.00
79400079, BRADLEY COUNTY	\$5,000.00	\$304,579.00	\$252,858.50
79400080, PRESCOTT	\$11,082.50	\$507,050.00	\$450,135.87
79400081, SPARKMAN	\$0.00	\$118,420.00	\$97,471.36
79400082, Bigelow	\$0.00	\$293,354.00	\$205,442.27
79400083, Lee County	\$0.00	\$81,430.00	\$81,430.00
79400084, Sharp County	\$0.00	\$314,301.00	\$304,291.47
79400085, Franklin County	\$2,900.00	\$61,000.00	\$2,900.00
79400086, Hope	\$0.00	\$265,000.00	\$265,000.00
79400087, Bonanza	\$0.00	\$179,032.75	\$179,032.75
79400088, HIGHFILL	\$40,900.00	\$524,520.00	\$285,100.00
79400089, Logan County	\$1,600.00	\$270,000.00	\$26,925.00
79400090, Crawford County	\$0.00	\$305,499.91	\$305,499.91
79400091, Branch	\$0.00	\$321,056.49	\$321,056.49
79400092, Mulberry	\$0.00	\$30,530.00	\$30,530.00
79400093, Ozark	\$180,400.00	\$332,960.00	\$272,300.00
79400094, Scott County	\$0.00	\$102,000.00	\$85,200.00
79400095, Hot Springs	\$0.00	\$459,570.00	\$32,038.85
79400096, Malvern	\$0.00	\$178,665.00	\$177,574.77
79400097, Mount Ida	\$0.00	\$138,937.48	\$138,937.48
79400098, Reed	\$0.00	\$25,402.10	\$25,402.10
79400099, Earle	\$1,518.80	\$1,802,211.00	\$1,802,109.80
79400100, Newton County	\$218,500.00	\$366,620.00	\$263,591.47
79400101, Humnoke	\$59,537.63	\$1,060,000.00	\$105,954.22
79400102, Marshall	\$0.00	\$341,547.64	\$341,547.64
79400103, Benton	\$0.00	\$115,137.00	\$115,137.00
79400104, GOULD	\$1,500.00	\$822,427.00	\$811,225.89
79400105, Clarendon	\$168,734.74	\$802,543.00	\$697,566.13
79400106, Ward	\$54,470.27	\$363,935.00	\$54,470.27
79400107, Greene County	\$0.00	\$79,000.00	\$72,993.00
79400108, WALDRON	\$0.00	\$400,000.00	\$61,500.00

79400109, Wheatley	\$0.00	\$42,700.00	\$42,700.00
79400110, Van Buren	\$3,400.00	\$356,776.00	\$351,600.00
79400111, Phillips County	\$0.00	\$821,640.00	\$802,400.00
79400112, Fort Smith	\$0.00	\$847,430.00	\$782,582.75
79400113, Warren	\$0.00	\$44,788.00	\$44,297.51
79400114, WRIGHTSVILLE	\$0.00	\$348,559.67	\$348,559.67
79400115, Wabbaseka	\$36,493.21	\$365,184.00	\$204,845.94
79400116, Higginson	\$22,800.00	\$405,530.00	\$373,637.19
79400117, Altheimer	\$0.00	\$360,500.00	\$5,000.00
79400118, Batesville	\$0.00	\$110,500.00	\$110,500.00
79400119, St Francis County	\$0.00	\$85,675.00	\$85,675.00
79400121, El Dorado	\$1,500.00	\$148,060.00	\$11,149.50
79400122, Crawfordsville	\$0.00	\$261,530.95	\$261,530.95
79400123, BENTONVILLE	\$0.00	\$812,635.00	\$0.00
79400124, Pine Bluff	\$0.00	\$27,750.00	\$26,500.00
79400125, Springtown	\$0.00	\$276,068.65	\$276,068.65
79400126, Pine Bluff	\$0.00	\$886,120.00	\$1,000.00
79400127, Star City	\$0.00	\$70,500.00	\$68,734.00
79400128, Jackson County	\$0.00	\$169,233.70	\$169,233.70
79400129, Phillips County	\$303,420.72	\$832,172.00	\$648,713.56
79400130, Jefferson County	\$0.00	\$66,000.00	\$56,652.50
79400131, Marion County	\$48,200.00	\$106,400.00	\$86,681.47
79400132, North Little Rock	\$0.00	\$1,089,760.00	\$1,086,458.85
79400133, Elaine	\$0.00	\$114,699.00	\$81,657.90
79400134, Jacksonville	\$500.00	\$193,000.00	\$192,424.97
79400136, Phillips County	\$0.00	\$268,620.00	\$0.00
79400137, Decatur	\$0.00	\$265,000.00	\$263,367.00
79400138, Calico Rock	\$0.00	\$47,755.00	\$46,928.69
79400139, Fairfield Bay	\$0.00	\$53,077.75	\$53,077.75
79400140, Mammoth Springs	\$0.00	\$16,793.80	\$16,793.80
79400141, Cleveland County	\$28,703.65	\$61,945.00	\$54,599.63
79400142, Izard County	\$0.00	\$14,000.00	\$11,377.69
79400143, Patterson	\$0.00	\$47,912.06	\$47,912.06
79400144, Clinton	\$18,793.00	\$929,229.00	\$745,193.00
79400145, Jonesboro	\$0.00	\$519,900.00	\$448,781.36
79400146, Stone County	\$184,800.00	\$502,908.00	\$431,300.00
79400147, Patterson	\$0.00	\$330,780.00	\$312,391.47
79400148, Oxford	\$0.00	\$31,670.00	\$31,670.00
79400149, Kensett	\$374,900.00	\$502,380.00	\$484,151.59
79400150, Mayflower	\$0.00	\$304,512.00	\$303,246.15

79400151, Izard County	\$0.00	\$161,824.00	\$161,824.00
79400152, Alma	\$8,300.00	\$531,262.00	\$484,600.00
79400153, Mulberry	\$2,600.00	\$157,160.00	\$152,250.00
79400154, Reed	\$0.00	\$925,233.00	\$9,502.05
79400155, Madison County	\$1,080.00	\$380,949.00	\$379,813.56
79400156, Crossett	\$62,131.50	\$525,330.00	\$288,860.10
79400157, McGehee	\$1,500.00	\$192,128.00	\$1,500.00
79400158, Omaha	\$0.00	\$118,849.64	\$118,849.64
79400159, Hardy	\$0.00	\$60,500.00	\$60,500.00
79400160, Independence County	\$11,900.00	\$112,995.00	\$110,800.00
79400161, Sharp County	\$48,000.00	\$135,407.00	\$117,300.00
79400162, Dell	\$0.00	\$434,950.00	\$433,384.60
79400163, Omaha	\$0.00	\$48,975.25	\$48,975.25
79400164, Cross County	\$0.00	\$251,800.00	\$224,849.12
79400165, Bull Shoals	\$0.00	\$361,192.00	\$359,741.18
79400166, Augusta	\$136,891.47	\$200,390.00	\$152,491.47
79400167, Saline County	\$0.00	\$2,762,200.00	\$2,753,240.00
79400168, Randolph County	\$0.00	\$107,015.00	\$104,704.40
79400169, Pulaski County	\$178,032.25	\$255,152.00	\$214,479.25
79400170, Washington County	\$200,152.33	\$834,570.00	\$654,750.73
79400171, Nevada County	\$0.00	\$108,000.00	\$106,000.00
79400172, Independence County	\$0.00	\$388,840.00	\$290,400.00
79400173, Marion County	\$121,900.00	\$406,684.00	\$334,000.00
79400174, Chicot County	\$279,631.40	\$324,175.00	\$297,111.40
79400175, McCaskill	\$8,404.10	\$208,000.00	\$19,404.10
79400176, Bradley County	\$0.00	\$593,904.00	\$591,041.45
79400177, Dardanelle	\$0.00	\$538,450.00	\$537,481.30
79400178, Heber Springs	\$0.00	\$102,990.00	\$1,400.00
79400179, Springdale	\$0.00	\$252,500.00	\$250,000.00
79400181, McRae	\$11,700.00	\$384,721.00	\$33,561.13
79400182, Fulton County	\$13,059.72	\$561,635.00	\$543,942.66
79400183, Randolph County	\$50,698.87	\$704,835.00	\$622,261.35
79400184, Highland	\$52,300.00	\$71,240.00	\$65,100.00
79400185, El Dorado	\$1,500.00	\$272,480.00	\$217,202.95
79400186, Hermitage	\$0.00	\$33,341.00	\$33,341.00
79400187, Madison	\$20,767.00	\$52,071.00	\$20,767.00
79400188, Summit	\$14,107.31	\$249,270.00	\$247,663.83
79400189, Conway County	\$0.00	\$458,510.00	\$3,739.60
79400190, Jacksonport	\$0.00	\$310,450.00	\$1,200.00
79400191, Ola	\$0.00	\$170,440.51	\$165,231.98

79400192, Woodruff County	\$30,300.00	\$340,825.00	\$45,300.00
79400193, Salem	\$29,549.29	\$504,050.00	\$308,792.50
79400194, Cleveland County	\$99,780.11	\$371,400.00	\$367,376.80
79400195, Mammoth Springs	\$82,700.00	\$363,072.00	\$174,200.00
79400196, Little Rock	\$0.00	\$283,000.00	\$0.00
79400197, VAN BUREN	\$548,377.37	\$871,966.00	\$846,277.37
79400198, Buckner	\$0.00	\$91,630.00	\$76,400.00
79400199, Bradford	\$0.00	\$650,498.00	\$629,191.47
79400200, Batesville	\$0.00	\$431,390.00	\$1,000.00
79400201, Stamps	\$0.00	\$60,315.00	\$55,106.47
79400202, Garland	\$0.00	\$103,500.00	\$2,500.00
79400203, Nashville	\$0.00	\$38,300.00	\$32,800.00
79400204, Kingsland	\$0.00	\$429,720.00	\$426,420.69
79400205, Junction City	\$0.00	\$322,823.00	\$289,830.10
79400206, Calhoun County	\$4,927.58	\$94,841.00	\$72,063.53
79400207, Melbourne	\$0.00	\$137,418.00	\$135,070.42
79400208, Wilmar	\$0.00	\$697,025.00	\$480,771.66
79400209, Emmet	\$0.00	\$22,321.00	\$21,321.00
79400210, Wilmot	\$0.00	\$209,592.00	\$207,710.10
79400211, Washington	\$0.00	\$137,692.00	\$134,105.00
79400212, North Little Rock	\$336,000.00	\$807,500.00	\$583,121.44
79400213, Cabot	\$0.00	\$811,000.00	\$30,791.88
79400214, Dierks	\$8,542.65	\$11,387.00	\$8,542.65
79400215, Amagon	\$3,200.00	\$202,657.00	\$15,300.00
79400216, Tinsman	\$0.00	\$289,601.73	\$289,601.73
79400217, Hope	\$81,943.39	\$305,000.00	\$182,155.03
79400218, Fulton	\$10,000.00	\$186,500.00	\$15,233.45
79400219, Shannon Hills	\$0.00	\$560,248.00	\$60,144.21
79400220, Montrose	\$127,639.42	\$150,813.00	\$142,673.37
79400221, Lake Village	\$0.00	\$703,760.00	\$0.00
79400222, Rison	\$158,999.07	\$307,184.00	\$300,457.84
79400223, Star City	\$1,521.75	\$74,265.00	\$72,786.75
79400224, Warren	\$150,301.50	\$584,132.00	\$421,999.20
79400225, McGehee	\$85,952.28	\$158,838.00	\$101,212.28
79400226, Foreman	\$0.00	\$1,319,900.00	\$15,233.00
79400227, Alicia	\$1,000.00	\$80,480.00	\$78,459.10
79400228, Marvell	\$0.00	\$386,953.00	\$0.00
79400229, Trumann	\$152,436.15	\$789,430.00	\$617,788.94
79400230, Palestine	\$452,295.20	\$1,365,202.00	\$817,395.90
79400231, Fort Smith	\$1,479.44	\$109,000.00	\$105,079.44



79400232, Garland	\$429,694.90	\$577,000.00	\$480,894.90
79400233, Washington County	\$0.00	\$265,770.00	\$0.00
79400234, Little Rock	\$0.00	\$520,760.00	\$515,083.02
79400235, Bradley	\$405,951.01	\$802,900.00	\$531,773.47
79400236, Little Rock	\$0.00	\$4,519,200.00	\$4,515,215.00
79400237, Little Rock	\$0.00	\$114,340.00	\$112,485.32
79400238, Leslie	\$42,931.37	\$512,165.00	\$42,931.37
79400239, Tontitown	\$28,000.00	\$638,000.00	\$42,600.00
79400240, Springdale	\$0.00	\$389,000.00	\$385,000.00
79400241, Siloam Springs	\$0.00	\$375,820.00	\$0.00
CDBG ACQ/REHAB, CDBG ACQUISITION/REHABILITATION	\$0.00	\$900,000.00	\$900,000.00
CDBG ADMIN, CDBG-Admin (ADFA)	\$1,178.01	\$506,704.00	\$138,440.92
CDBG RNC, CDBG Rental New Construction	\$58,956.00	\$8,786,530.00	\$8,457,302.50



Activities

Grantee Activity Number: 794-IKE ADMIN
Activity Title: IKE DISASTER ADMIN

Activity Category:

Administration

Project Number:

794-IKE ADMIN

Projected Start Date:

11/05/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

IKE DISASTER ADMIN

Projected End Date:

11/05/2014

Completed Activity Actual End Date:

Responsible Organization:

ARKANSAS ECONOMIC DEVELOPMENT COMMISSION

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2013

N/A

To Date

\$3,046,943.00

Total Budget

\$0.00

\$3,046,943.00

Total Obligated

\$0.00

\$3,046,943.00

Total Funds Drawdown

\$62,085.02

\$762,726.28

Program Funds Drawdown

\$62,085.02

\$762,726.28

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

FEMA #1744, 1751, 1793 & 1804

Location Description:

IKE DISASTER ADMIN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	79400005
Activity Title:	INDEPENDENCE COUNTY

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Under Way

Project Number:
79400005

Project Title:
INDEPENDENCE COUNTY

Projected Start Date:
08/31/2010

Projected End Date:
05/20/2011

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
INDEPENDENCE COUNTY

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$416,395.00
Total Budget	\$95,680.00	\$416,395.00
Total Obligated	\$95,680.00	\$416,395.00
Total Funds Drawdown	\$9,400.00	\$29,200.00
Program Funds Drawdown	\$9,400.00	\$29,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CONSTRUCTION OF A NEW BRIDGE TO REPLACE THE EXISTING LOW WATER BRIDGE IN UNION HILL COMMUNITY WHICH SERVES APPROX. 267 PERSONS OF WHICH 221 ARE LMI PERSONS.

Location Description:

INDEPENDENCE COUNTY, ARKANSAS, UNION HILL COMMUNITY

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400006

Activity Title: CLINTON

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400006

Projected Start Date:

09/28/2010

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

CLINTON

Projected End Date:

05/15/2011

Completed Activity Actual End Date:

Responsible Organization:

CLINTON

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$237,600.00
Total Budget	\$0.00	\$237,600.00
Total Obligated	\$0.00	\$237,600.00
Total Funds Drawdown	\$600.00	\$223,200.00
Program Funds Drawdown	\$600.00	\$223,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASE AND INSTALLATION OF A 500 Kw GENERATOR AND A 150 Kw GENATOR FOR THE WATER PLAN WHICH SERVES 5,750 PERSONS. THIS PROJECT WILL MEET AN URGENT NEED WHICH PRESENTS AN IMMINENT THREAAT TO THE HEALTH AND WELFARE OF THE AREA.

Location Description:

CLINTON, ARKANSAS, VAN BUREN COUNTY

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400015
Activity Title: MCGEHEE

Activity Category:
 Rehabilitation/reconstruction of public facilities

Activity Status:
 Under Way

Project Number:
 79400015

Project Title:
 MCGEHEE

Projected Start Date:
 10/18/2010

Projected End Date:
 03/12/2011

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 MCGEHEE

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$115,000.00
Total Budget	\$0.00	\$115,000.00
Total Obligated	\$0.00	\$115,000.00
Total Funds Drawdown	\$2,500.00	\$106,165.72
Program Funds Drawdown	\$2,500.00	\$106,165.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$103,665.72
Match Contributed	\$0.00	\$0.00

Activity Description:

TO PURCHASE AND INSTALL A 100 KW GENERATOR FOR THE WASHINGTON STREET LIFT STATION IN MCGEHEE AND A 100 KW GENERATOR FOR THE TONEY STREET LIFT STATION IN MCGEHEE. THE MCGEHEE WATER AND SEWER PLANT SERVES 4,570 RESIDENTS, OF WHICH 53.2% ARE LMI. DUE TO THE STORMS IN 2008, THE CITY EXPERIENCED POWER OUTAGES WHICH CAUSED SEWER TO BACK UP IN MANY OF THE RESIDENCES.

Location Description:

WASHINGTON STREET LIFT STATION AND TONEY STREET LIFT STATION IN MCGEHEE, DESHA COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	2/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400025

Activity Title: Pine Bluff

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

79400025

Projected Start Date:

02/02/2011

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Pine Bluff

Projected End Date:

03/12/2011

Completed Activity Actual End Date:

Responsible Organization:

Pine Bluff

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$72,550.00
Total Budget	\$0.00	\$72,550.00
Total Obligated	\$0.00	\$72,550.00
Total Funds Drawdown	\$26,743.00	\$71,450.00
Program Funds Drawdown	\$26,743.00	\$71,450.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consist of the purchase and installation of a 150 kW generator for emergency use at the Pine Bluff Emergency shelter aka the Pine Bluff Convention Center.

Location Description:

Pine Bluff Convention Center, 500 E. 8th Avenue, Pine Bluff, Jefferson County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400027
Activity Title: AUGUSTA

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400027

Projected Start Date:

09/30/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

AUGUSTA

Projected End Date:

10/05/2011

Completed Activity Actual End Date:

Responsible Organization:

AUGUSTA

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$202,485.00
Total Budget	\$0.00	\$202,485.00
Total Obligated	\$0.00	\$202,485.00
Total Funds Drawdown	\$24,600.00	\$29,400.00
Program Funds Drawdown	\$24,600.00	\$29,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

STABILIZING THE LEVEE SYSTEM LOCATED ON THE SOUTH END OF TOWN OFF 2ND STREET WHICH IS APPROX. 500 FEET LONG WHICH WILL SERVE APPROX. 2,665 PERSONS OF WHICH 1,519 ARE LMI.

Location Description:

AUGUSTA, ARKANSAS, 2ND STREET

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400028

Activity Title: Wilmar

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

79400028

Projected Start Date:

05/02/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Wilmar

Projected End Date:

05/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Wilmar

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$293,578.00
Total Budget	\$145,000.00	\$293,578.00
Total Obligated	\$145,000.00	\$293,578.00
Total Funds Drawdown	\$0.00	\$10,295.00
Program Funds Drawdown	\$0.00	\$10,295.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the repair and upgrading of the roof of the community center in Wilmar which was heavily damaged by severe storms and flooding from Hurricane Gustav in 2008. The problematic flat roof will be replaced with a long-standing metal roof and insulation will be added to the ceiling to help with energy costs. Five hundred and seventy one persons will be served by the project, with 67% being LMI. Six percent of the building is municipal office and that portion of the project will be paid by the City of Wilmar.

Location Description:

Community Center of Wilmar, Highway 63, Wilmar, Drew County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400035

Activity Title: HASKELL

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400035

Projected Start Date:

12/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HASKELL

Projected End Date:

07/05/2011

Completed Activity Actual End Date:

Responsible Organization:

HASKELL

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$179,800.00
Total Budget	\$0.00	\$179,800.00
Total Obligated	\$0.00	\$179,800.00
Total Funds Drawdown	\$5,964.00	\$175,421.21
Program Funds Drawdown	\$5,964.00	\$175,421.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CLEARING THE CHANNEL OF TRACE CREEK , WHICH IS APPROX. 250 FEET LONG, BY REMOVAL OF TREES, UNDERBRUSH, DEBRIS AND SILTATION MATERIAL. THIS PROJECT SERVE APPROX. 2,645 PERSONS OF WHICH 1,739 ARE LOW TO MODERATE INCOME PERSON.

Location Description:

TRACE CREEK, HASKELL, SALINE COUNTY, ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	79400036
Activity Title:	RANDOLPH COUNTY

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Under Way

Project Number:
79400036

Project Title:
RANDOLPH COUNTY

Projected Start Date:
10/21/2010

Projected End Date:
10/21/2011

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
RANDOLPH COUNTY

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$563,435.00
Total Budget	\$0.00	\$563,435.00
Total Obligated	\$0.00	\$563,435.00
Total Funds Drawdown	\$123,655.80	\$562,335.00
Program Funds Drawdown	\$123,655.80	\$562,335.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REMOVING WOODY VEGETATION, RAISING THE LEVEE TO PROPER GRADE, PROVIDING ACCESS FOR INSPECTION, RESTORING DRAINAGE STRUCTURES AND RESTORING VEGETATION WHICH WILL MEET AN URGENT NEED THAT IS A SERIOUS AND IMMINENT THREAT TO THE HEALTH AND WELFARE OF THE AREA.

Location Description:

RANDOLPH COUNTY, BLACK RIVER AREA, ARKANSAS

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400041

Activity Title: Kingsland

Activity Category:

Construction/reconstruction of streets

Project Number:

79400041

Projected Start Date:

04/15/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Kingsland

Projected End Date:

05/28/2012

Completed Activity Actual End Date:

Responsible Organization:

Kingsland

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$27,190.00
Total Budget	\$0.00	\$27,190.00
Total Obligated	\$0.00	\$27,190.00
Total Funds Drawdown	\$2,500.00	\$11,952.32
Program Funds Drawdown	\$2,500.00	\$11,952.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of repairing infrastructure damage to Maple Street and Bear State Road in Kingsland. The funds will be used to strengthen areas around water mains on Bear State Road and both water and sewer lines on Maple Street to prevent further washouts. Such damage was the result of heavy rains that fell during Hurricane Gustav in 2008. 449 persons will be served including 59% of whom are LMI.

Location Description:

70 Maple Street, Kingsland, Cleveland County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400049

Activity Title: SCOTT COUNTY

Activity Category:

Construction/reconstruction of streets

Project Number:

79400049

Projected Start Date:

11/18/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

SCOTT COUNTY

Projected End Date:

12/26/2011

Completed Activity Actual End Date:

Responsible Organization:

SCOTT COUNTY

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$52,616.00
Total Budget	\$0.00	\$52,616.00
Total Obligated	\$0.00	\$52,616.00
Total Funds Drawdown	\$900.00	\$900.00
Program Funds Drawdown	\$900.00	\$900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REMOVING AND REPLACING A LOW WATER BRIDGE WHICH WILL BENEFIT 27 PERSONS OF WHICH 17 ARE LMI PERSONS.

Location Description:

LITTLE TEXAS ROAD, BLUFFTON, SCOTT COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400050

Activity Title: MINERAL SPRINGS

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400050

Projected Start Date:

02/03/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

MINERAL SPRINGS

Projected End Date:

10/13/2011

Completed Activity Actual End Date:

Responsible Organization:

MINERAL SPRINGS

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$157,500.00
Total Budget	\$0.00	\$157,500.00
Total Obligated	\$0.00	\$157,500.00
Total Funds Drawdown	\$750.00	\$153,897.00
Program Funds Drawdown	\$750.00	\$153,897.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE PROJECT CONSISTS OF DRAINAGE IMPROVEMENTS, WHICH CONSISTS OF REMOVAL AND CONSTRUCTION OF A DRAINAGE DITCH ALONG SOUTH AND MCCOLLUGH STREETS, BETWEEN SOUTH LEWIS AND SOUTH MERCER IN THE CITY OF MINERAL SPRINGS.

Location Description:

SOUTH AND MCCULLOUGH STREETS BETWEEN SOUTH LEWIS AND SOUTH MERCER IN THE CITY OF MINERAL SPRINGS, HOWARD COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400069

Activity Title: Texarkana

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400069

Projected Start Date:

03/24/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Texarkana

Projected End Date:

11/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Texarkana

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Oct 1 thru Dec 31, 2013

N/A

\$0.00

\$0.00

\$247,652.96

\$247,652.96

\$0.00

\$0.00

\$0.00

To Date

\$696,960.00

\$696,960.00

\$696,960.00

\$543,634.01

\$543,634.01

\$0.00

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Nix Creek will be rechanneled from East 9th Street to South State Line Avenue which will include but is not limited to fuel cost to dredge creek, equipment rental, contract labor and seed (vegetation). Kniffin and Park Place will include but is not limited to reconstruction of curb and gutter on Park Place Street from Preston to Kyle Street and replace existing boxed culverts on Park Place and Kniffin Street with two 4' x 15' boxed culverts with 36" pipes. Also needed will be sod, traffic control, storm water pollution prevention and 70 tons of asphalt.

Location Description:

Nix Creek from East 9th Street to South State Line Avenue and Park Place Street from Preston to Kyle Street, in the City of Texarkana, Miller County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	79400072
Activity Title:	JACKSONVILLE

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Under Way

Project Number:
79400072

Project Title:
JACKSONVILLE

Projected Start Date:
12/29/2010

Projected End Date:
07/06/2011

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
JACKSONVILLE

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$132,196.00
Total Budget	\$0.00	\$132,196.00
Total Obligated	\$0.00	\$132,196.00
Total Funds Drawdown	\$942.00	\$131,696.00
Program Funds Drawdown	\$942.00	\$131,696.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE PROJECT CONSISTS OF DRAINAGE IMPROVEMENTS FOR THE BEECHWOOD SUBDIVISION WHICH WILL INCULDE CONSTRUCTION OF A RETENTION POND TO MIGIATE FLOODING IN THE CITY OF JACKSONVILLE. THE PROJECT WILL BENEFIT 130 PERSONS, OF WHICH 115 ARE LOW TO MODERATE INCOME, THUS HAVING AN LMI OF 88%.

Location Description:

BEECHWOOD SUBDIVISION, JACKSONVILLE, PULASKI COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400078

Activity Title: GREEN FOREST

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400078

Projected Start Date:

01/26/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

GREEN FOREST

Projected End Date:

12/01/2011

Completed Activity Actual End Date:

Responsible Organization:

GREEN FOREST

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$735,500.00
Total Budget	\$0.00	\$735,500.00
Total Obligated	\$0.00	\$735,500.00
Total Funds Drawdown	\$196,900.00	\$196,900.00
Program Funds Drawdown	\$196,900.00	\$196,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE PROJECT CONSISTS OF WIDENING AND DEEPENING THE EXISTING CHANNEL ALONG THORNE AVENUE, 5TH STREET AND SPRINGFIELD AVENUE; CORRECTING GRADE INCONSISTENCIES, INSTALLING A CONCRETE BOTTOM AND RIP-RAP STONE SIDES, REMOVING AND REPLACING CULVERTS, AND CORRECTING THE AREA NEAR THE CONFLUENCE WITH THE LITTLE YOCUM CREEK. DURING HEAVY RAIN EVENTS IN 2008, THE DRAINAGE CHANNEL FAILED TO REMOVE WATER FAST ENOUGH TO PREVENT WIDESPREAD FLOODING. THE PROJECT WILL SERVE APPROXIMATELY 2,717 PERSONS OF WHICH 1,440 OR 53% ARE LMI.

Location Description:

THORNE AVENUE, 5TH STREET AND SPRINGFIELD AVENUE, FOREST CITY IN CARROLL COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400079
Activity Title: Bradley County

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Completed

Project Number:
 79400079

Project Title:
 BRADLEY COUNTY

Projected Start Date:
 01/24/2011

Projected End Date:
 04/13/2013

Benefit Type:
 Direct (Person)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 Bradley County1

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$252,858.50
Total Budget	\$0.00	\$252,858.50
Total Obligated	\$0.00	\$304,579.00
Total Funds Drawdown	\$5,000.00	\$252,858.50
Program Funds Drawdown	\$5,000.00	\$252,858.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of replacing three wooden bridges located on County Roads #1, #8 North, and #53 in Bradley County. This project will lengthen and widen the new bridges for added safety. They will also be raise two to three feet to keep the bridges from flooding during heavy rains. These bridges were damaged and had to be closed during the heavy rains causing traffic to be re-routed and hardships on the area residents. The bridges are on heavily traveled county roads and their condition poses a threat to the health and welfare of the area residents.

Location Description:

County Roads #1, #8 North and #53 in Bradley County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	1864/1712	4349/3996	11508/12600	53.99

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 79400080
Activity Title: PRESCOTT

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Under Way

Project Number:
79400080

Project Title:
PRESCOTT

Projected Start Date:
01/21/2011

Projected End Date:
01/30/2012

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
PRESCOTT

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$507,050.00
Total Budget	\$0.00	\$507,050.00
Total Obligated	\$0.00	\$507,050.00
Total Funds Drawdown	\$11,082.50	\$450,135.87
Program Funds Drawdown	\$11,082.50	\$450,135.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE PROJECT WILL CONSIST OF RECONSTRUCTING THE DRAINAGE DITCHES AND IMPROVING THE DRAINAGE INFRASTRUCTURE IN THE WEST PINE AND 3RD STREETS; MCRAE PARK AND LAUREL; AND 1ST STREET AREAS OF THE CITY. AS A DIRECT CONSEQUENCE OF THE SEVERE STORMS AND FLOODING ASSOCIATED WITH THE 2008 DISASTER, THE DRAINAGE DITCHES ALONG SOME OF THESE STREETS HAVE COLLAPSED. THE PROJECT IS EXPECTED TO SERVE APPROXIMATELY 1,583 PERSONS, OF WHICH 991 OR 62.6% ARE LMI ACCORDING TO CENSUS TRACT.

Location Description:

WEST PINE AND 3RD STREETS, MCRAE PARK, AND LAUREL AND 1ST STREETS, PRESCOTT, NEVADA COUNTY, ARKANSAS.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400085
Activity Title: Franklin County

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400085

Project Title:
 Franklin County

Projected Start Date:
 04/20/2011

Projected End Date:
 04/25/2012

Benefit Type:
 Direct (Person)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Franklin County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$61,000.00
Total Budget	\$0.00	\$61,000.00
Total Obligated	\$0.00	\$61,000.00
Total Funds Drawdown	\$2,900.00	\$2,900.00
Program Funds Drawdown	\$2,900.00	\$2,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of construction of a new bridge on Wandering Way Road to replace a bridge that was washed away due to flood waters in the spring of 2008. The proposed new bridge will provide a safe, permanent and structurally secure new bridge that is designed to withstand high-velocity flood water. Wandering Way Road and the bridge are located in and serve the residents of an unincorporated area of Franklin County that is just east of the Town of Alix. 459 persons will be served, 274 of whom are LMI (60%).

Location Description:

Wandering Way Road, Franklin County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400088

Activity Title: Highfill

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400088

Projected Start Date:

07/12/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HIGHFILL

Projected End Date:

02/06/2012

Completed Activity Actual End Date:

Responsible Organization:

HIGHFILL

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$524,520.00
Total Budget	\$0.00	\$524,520.00
Total Obligated	\$0.00	\$524,520.00
Total Funds Drawdown	\$40,900.00	\$285,100.00
Program Funds Drawdown	\$40,900.00	\$285,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of a drainage improvement along Hutchens Road by removing and replacing a roadway span near the State Highway 12 for the city of Highfill. the project will benefit 560 persons, of which 363 are low to moderate income, thus having an LMI of 64.8%.

Location Description:

Hutchens Road, South of State Highway 12, City of Highfill, Benton County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400089
Activity Title: Logan County

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400089

Project Title:
 Logan County

Projected Start Date:
 05/03/2011

Projected End Date:
 04/23/2012

Benefit Type:
 Direct (Person)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 LOGAN COUNTY

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$270,000.00
Total Budget	\$0.00	\$270,000.00
Total Obligated	\$0.00	\$270,000.00
Total Funds Drawdown	\$1,600.00	\$26,925.00
Program Funds Drawdown	\$1,600.00	\$26,925.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Remove the bridge that is in poor condition due to age and deterioration and replace the bridge over Thompson Branch on Thompson Bay Road with a professionally designed, new bridge that can accommodate emergency vehicles and other heavy loads and provide safe travel for residents and others who travel Thompson Bay Road.

Location Description:

Thompson Bay Road Bridge that spans Thompson Branch, Logan County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400093

Activity Title: Ozark

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400093

Projected Start Date:

05/19/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Ozark

Projected End Date:

10/01/2012

Completed Activity Actual End Date:

Responsible Organization:

OZARK

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$332,960.00
Total Budget	\$0.00	\$332,960.00
Total Obligated	\$0.00	\$332,960.00
Total Funds Drawdown	\$180,400.00	\$272,300.00
Program Funds Drawdown	\$180,400.00	\$272,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed combination of ditch grading, ditch paving and culvert work will alleviate the problems highlighted in the Gibson Street area.

Location Description:

Gibson Street Area, Ozark, Franklin County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400099

Activity Title: Earle

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400099

Projected Start Date:

09/27/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Earle

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Earle

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,802,211.00
Total Budget	\$0.00	\$1,802,211.00
Total Obligated	\$0.00	\$1,802,211.00
Total Funds Drawdown	\$1,518.80	\$1,802,109.80
Program Funds Drawdown	\$1,518.80	\$1,802,109.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of water system improvements. During the FEMA declared disaster of 2008, there was direct damage to the water lines due to uprooted trees and in many cases due to trees and debris literally pulling services lines in water hammering the lines. This caused numerous leaks and water loss in the tornado damaged area. The project is excepted to serve approximately 727 persons, of which 560 are LMI for an LMI% of 77%.

Location Description:

City of Earle, Crittenden County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400100

Activity Title: Newton County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400100

Project Title:

Newton County

Projected Start Date:

05/09/2011

Projected End Date:

05/15/2012

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Newton County

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$366,620.00
Total Budget	\$0.00	\$366,620.00
Total Obligated	\$0.00	\$366,620.00
Total Funds Drawdown	\$218,500.00	\$268,800.00
Program Funds Drawdown	\$218,500.00	\$263,591.47
Program Income Drawdown	\$0.00	\$5,208.53
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of rehabilitating the existing wastewater system, designed in the late 1960's, serving Marble Falls. The system has had many problems and has been found to be in violation of Arkansas Department of Environmental Quality (ADEQ) and Arkansas Department of Health (ADH) regulations numerous times. The situation is a serious and imminent threat to the health and safety of the citizens of Marble Falls. The situation was made even more serious by three Presidentially Declared Disasters in 2008. In addition to AEDC funds, Grantee is pursuing funding from the US Department of Agricultural Rural Development (USDA), The Arkansas Natural Resources Commission (ANRC) and the Arkansas Highway and Transportation Department (AHTD).

Location Description:

Wastewater facilities in Marble Falls, Newton County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400101

Activity Title: Humnoke

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400101

Projected Start Date:

07/13/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Humnoke

Projected End Date:

01/15/2012

Completed Activity Actual End Date:

Responsible Organization:

Humnoke

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,060,000.00
Total Budget	\$0.00	\$1,060,000.00
Total Obligated	\$0.00	\$1,060,000.00
Total Funds Drawdown	\$59,537.63	\$105,954.22
Program Funds Drawdown	\$59,537.63	\$105,954.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of a \$1,060,000 grant to the City of Humnoke for the construction of a Floodwater Storage Reservoir. The proposed project will occur along Highway 65 and benefit 189 individuals, 100% of which are low to moderate income. The project includes modification of existing drainage outlet structures, removal of vegetation and debris from existing ditches, and replacement of existing driveway and culverts which will mitigate flooding in the City.

Location Description:

Highway 189, Humnoke, Lonoke County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400104

Activity Title: Gould

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400104

Projected Start Date:

05/19/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

GOULD

Projected End Date:

03/23/2012

Completed Activity Actual End Date:

Responsible Organization:

GOULD

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$822,427.00
Total Budget	\$0.00	\$822,427.00
Total Obligated	\$0.00	\$822,427.00
Total Funds Drawdown	\$1,500.00	\$811,225.89
Program Funds Drawdown	\$1,500.00	\$811,225.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consist of replacing both the east and west side pump stations, and adding a new force main from the new pump stations to the treatment plant. Sewer manholes will have rim elevations at least a foot above the flood plain and will be feted with water tight covers. Sewer pump stations will have sensitive control equipment located at least one foot above the flood plain. The force mains, buried pipelines, will be constructed of plastic pressure pipe buried at least 30; below grade and are water filled at all times. Force mains will not be susceptible to damage by normal flood events.

Location Description:

City of Gould, Lincoln, County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400105

Activity Title: Clarendon

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400105

Projected Start Date:

05/27/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Clarendon

Projected End Date:

07/15/2012

Completed Activity Actual End Date:

Responsible Organization:

Clarendon

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$802,543.00
Total Budget	\$0.00	\$802,543.00
Total Obligated	\$0.00	\$802,543.00
Total Funds Drawdown	\$168,734.74	\$697,566.13
Program Funds Drawdown	\$168,734.74	\$697,566.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of replacement of a portion of the East side of Clarendon's Wastewater system. Clarendon was hard hit by storms in 2008 and Monroe County was declared a Presidential Disaster Area (1751). Since the damages occurred, the problems have gotten progressively worse and the city has been forced to spend thousands of dollars for the temporary repairs. There has been evidence of collapsed ground, particularly around manholes. In August of 2010, Clarendon received a partial grant/partial loan from USDA Rural Services to repair the Wastewater system on the West side of Clarendon. Clarendon's current population is 1,708 of whom 51.1% (873 persons) are LMI.

Location Description:

East side of Clarendon, Monroe County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400106

Activity Title: Ward

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

79400106

Projected Start Date:

05/22/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Ward

Projected End Date:

09/27/2011

Completed Activity Actual End Date:

Responsible Organization:

Ward

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$363,935.00
Total Budget	\$0.00	\$363,935.00
Total Obligated	\$0.00	\$363,935.00
Total Funds Drawdown	\$54,470.27	\$54,470.27
Program Funds Drawdown	\$54,470.27	\$54,470.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of installing natural gas powered emergency generators at nine different lift stations in the City of Ward. The project will benefit 297 persons, of which 243 are low to moderate income, thus having a LMI of 81%.

Location Description:

Nine different lift stations in Ward, Lonoke County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400110

Activity Title: Van Buren

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400110

Projected Start Date:

05/19/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Van Buren

Projected End Date:

09/27/2011

Completed Activity Actual End Date:

Responsible Organization:

VAN BUREN

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$356,776.00
Total Budget	\$0.00	\$356,776.00
Total Obligated	\$0.00	\$356,776.00
Total Funds Drawdown	\$3,400.00	\$351,600.00
Program Funds Drawdown	\$3,400.00	\$351,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the construction and replacement of concrete box culverts, drainage channels, storm drainage inlets, and pipes on the east side of South 11thStreet near the Town Branch Channel in the City of Van Buren. The project will benefit 209 persons, of which 200 are low to moderate income, thus having a LMI of 95.6%

Location Description:

East side of South 11thStreet near the Town Branch Channel in the City of Van Buren, Crawford County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400115
Activity Title: Wabaseka

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400115

Project Title:
 Wabaseka

Projected Start Date:
 07/18/2011

Projected End Date:
 03/23/2012

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Wabaseka

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$365,184.00
Total Budget	\$0.00	\$365,184.00
Total Obligated	\$0.00	\$365,184.00
Total Funds Drawdown	\$36,493.21	\$204,845.94
Program Funds Drawdown	\$36,493.21	\$204,845.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of rebuilding two main arteries in the City of Wabaseka, Mulberry Street and Second Street. Jefferson County is working with the city of Wabaseka, clearing and repairing drainage ditches to protect the proposed street repair.

Location Description:

Mulberry Street and Second Street in Wabaseka, Jefferson County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400116

Activity Title: Higginson

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400116

Projected Start Date:

07/19/2011

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Higginson

Projected End Date:

07/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Higginson

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$405,530.00
Total Budget	\$0.00	\$405,530.00
Total Obligated	\$0.00	\$405,530.00
Total Funds Drawdown	\$22,800.00	\$373,637.19
Program Funds Drawdown	\$22,800.00	\$373,637.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of repairing and rebuilding the collection wastewater system to eliminate the excessive infiltration and inflow. Presently the City of Higginson is treating an average of three times more water than the actual wastewater generated, which is due to the excessive inflow and infiltration. With all the flooding of the past couple of years, the inflow problem seems to have gotten more serious. Construction will consist of rebuilding the sewer collection system including repairs to customer service lines.

Location Description:

Higginson, White County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400121

Activity Title: El Dorado

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400121

Projected Start Date:

06/29/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

El Dorado

Projected End Date:

08/01/2012

Completed Activity Actual End Date:

Responsible Organization:

El Dorado

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$148,060.00
Total Budget	\$0.00	\$148,060.00
Total Obligated	\$0.00	\$148,060.00
Total Funds Drawdown	\$1,500.00	\$11,149.50
Program Funds Drawdown	\$1,500.00	\$11,149.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of repairs to failed drainage infrastructural in the City of El Dorado, located in Union County. Construction will consist of the installation of an additional 250 ft. run of 4' x 6' box culvert. On February 5, 2008 a major disaster declaration was warranted due to the damage resulting from severe storms, tornadoes and flooding in certain areas of the state. The drainage infrastructure along a portion of East Hillsboro has been irreparably damaged and no longer functions. Each time heavy rains occur, storm water backs into residences and businesses in low-lying areas. The area being flooded by the damaged, nonfunctioning drainage infrastructure is limited to a complex of 152 subsidized apartment (occupancy is restricted to LMI families), 13 residences, 6 businesses and a 42 room motel. Excluding consideration of the commercial structures, there are 165 residential structures affected by the failure of the damaged infrastructure. Since 152 of these residences (all occupied) are low to moderate income, the LMI of the project area is 92.1% (152/165).

Location Description:

A portion of East Hillsboro, El Dorado, Union County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400129

Activity Title: Phillips County

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

79400129

Project Title:

Phillips County

Projected Start Date:

07/29/2011

Projected End Date:

04/15/2012

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Phillips County

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$832,172.00
Total Budget	\$0.00	\$832,172.00
Total Obligated	\$0.00	\$832,172.00
Total Funds Drawdown	\$308,629.25	\$653,922.09
Program Funds Drawdown	\$303,420.72	\$648,713.56
Program Income Drawdown	\$5,208.53	\$5,208.53
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the design and construction of an approximately 5,000 square foot Food Bank / Emergency Shelter facility, to be located on Phillips Road 241 in Lexa, Arkansas. The proposed facility will have a significant impact on hunger in the Delta and will also function as an Emergency Shelter when called upon to support emergency situations in the area. Phillips county has an LMI of 54%.

Location Description:

586 Phillip, 241 Road, Lexa, Phillips County, Arkansas 72355

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400131

Activity Title: Marion County

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

79400131

Projected Start Date:

10/24/2011

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Marion County

Projected End Date:

09/15/2012

Completed Activity Actual End Date:

Responsible Organization:

Marion County

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$106,400.00
Total Budget	\$0.00	\$106,400.00
Total Obligated	\$0.00	\$106,400.00
Total Funds Drawdown	\$48,200.00	\$91,890.00
Program Funds Drawdown	\$48,200.00	\$86,681.47
Program Income Drawdown	\$0.00	\$5,208.53
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of rehabilitating an existing Community Building at the Marion County Fairgrounds for use as an Emergency Shelter. The fairgrounds location has been identified as an Emergency Shelter for temporarily displaced persons. It is located near existing facilities which will shelter animals and act as a temporarily command Center. This project meets the Urgent Need/ Imminent Threat requirement since lack of a usable Emergency Shelter constitutes a Public Health Threat.

Location Description:

Fairgrounds, Summitt, Marion County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400134
Activity Title: Jacksonville

Activity Category:
 Construction/reconstruction of water/sewer lines or systems

Activity Status:
 Under Way

Project Number:
 79400134

Project Title:
 Jacksonville

Projected Start Date:
 07/18/2011

Projected End Date:
 10/06/2011

Benefit Type:
 Direct (Person)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 JACKSONVILLE

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$193,000.00
Total Budget	\$0.00	\$193,000.00
Total Obligated	\$0.00	\$193,000.00
Total Funds Drawdown	\$500.00	\$192,424.97
Program Funds Drawdown	\$500.00	\$192,424.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of purchasing and installation a new 230KW emergency (stationary) generator for the Jacksonville Waste Water Utility East Pump Station and construction of a retention pond to mitigate flooding in the city of Jacksonville. The project will benefit 29,000 persons, of whom 15,377 are low to moderate income, thus having an LMI of 51.4%.

Location Description:

Waste Water Utility East Pump Station, city of Jacksonville, Pulaski County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400141
Activity Title: Cleveland County

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400141

Project Title:
 Cleveland County

Projected Start Date:
 07/29/2011

Projected End Date:
 05/15/2012

Benefit Type:
 Direct (Person)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 CLEVELAND COUNTY

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$61,945.00
Total Budget	\$0.00	\$61,945.00
Total Obligated	\$0.00	\$61,945.00
Total Funds Drawdown	\$28,703.65	\$54,599.63
Program Funds Drawdown	\$28,703.65	\$54,599.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the replacement of a rural bridge on Rivers Road in Cleveland County. The County plans to replace the bridge with 3 railroad tank care which will be used as culverts. The culverts will then be covered with 750 tons of clay gravel and 500 tons of SB-2. 250 tons of rip rap will be used to stabilize the sides. Because of damage to the bridge by extensive flooding, the Arkansas State Highway and Transportation Department has determined that the bridge is unsafe for crossing. Extended rains and numerous floods have eroded the dirt base under the bridge making the head walls unstable. This road is used by both local and commercial traffic. Although Cleveland County has an overall LMI of 38%, they are requesting these funds under the "National Objective" of Imminent Health / Welfare Threat.

Location Description:

Rivers Road, Cleveland County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400144

Activity Title: Clinton

Activity Category:

Construction/reconstruction of streets

Project Number:

79400144

Projected Start Date:

07/28/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Clinton

Projected End Date:

04/09/2012

Completed Activity Actual End Date:

Responsible Organization:

CLINTON

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$929,229.00
Total Budget	\$0.00	\$929,229.00
Total Obligated	\$0.00	\$929,229.00
Total Funds Drawdown	\$18,793.00	\$745,193.00
Program Funds Drawdown	\$18,793.00	\$745,193.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consist of improving and installing drainage ditches and culverts, replacing a low water bridge, and paving of the Town Branch area in the City of Clinton. With this particular area of Clinton being occupied by mostly disabled and retired persons, it is imperative to provide these improvements as it can be difficult for these persons to quickly leave or leave at all during an emergency. Based on an LMI survey, the project area is considered to be 100% LMI and will primarily benefit 25 residences, of which 22 of them are considered very low income. The project will also benefit the 2283 residents of the City of Clinton.

Location Description:

Town Branch area, Clinton, Van Buren County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400146
Activity Title: Stone County

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400146

Project Title:
 Stone County

Projected Start Date:
 08/01/2011

Projected End Date:
 05/01/2012

Benefit Type:
 Direct (Person)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Stone County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$502,908.00
Total Budget	\$0.00	\$502,908.00
Total Obligated	\$0.00	\$502,908.00
Total Funds Drawdown	\$184,800.00	\$431,300.00
Program Funds Drawdown	\$184,800.00	\$431,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the construction of a bridge and relocation of an access road from the bridge to the Meadow Creek area in southwestern Stone County. The existing access is a gravel road supported by drainage tiles which the County replaced eight times since 2008. County Judge Avey has had to write the local school district documenting why school children missed so many days of school due to high water in the area. The area of Stone County that this project is in has a population of 99 persons, 80% of whom (80) are LMI.

Location Description:

Access road from the bridge to the Meadow Creek area in southwestern Stone County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400149

Activity Title: Kensett

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400149

Projected Start Date:

07/19/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Kensett

Projected End Date:

11/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Kensett

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$502,380.00
Total Budget	\$0.00	\$502,380.00
Total Obligated	\$0.00	\$502,380.00
Total Funds Drawdown	\$374,900.00	\$484,151.59
Program Funds Drawdown	\$374,900.00	\$484,151.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the rehabilitation and replacement of approximately 3.2 miles of old concrete gravity sewer lines in the western part of Kensett to reduce inflow/ infiltration into the collection system. Kensett is treating an average of 1/3 more water than the actual wastewater generated. The concrete sewer pipes have deteriorated and have become porous. The lines have crumbled and caved in on some sections of the sewer system. The Arkansas Department of Environmental Quality has placed the city under a consent administrative order to get the problem corrected.

Location Description:

Kensett, White County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400152

Activity Title: Alma

Activity Category:

Construction/reconstruction of streets

Project Number:

79400152

Projected Start Date:

07/20/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Alma

Projected End Date:

10/19/2011

Completed Activity Actual End Date:

Responsible Organization:

ALMA

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$531,262.00
Total Budget	\$0.00	\$531,262.00
Total Obligated	\$0.00	\$531,262.00
Total Funds Drawdown	\$8,300.00	\$484,600.00
Program Funds Drawdown	\$8,300.00	\$484,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of drainage improvements to three city streets in the City of Alma: Mulberry, Seals and West Cherry. During the disasters of 2008, the present drainage was inadequate and severe flooding occurred. Due to continued growth in the areas. More impermeable surfaces are contributing to the flooding and causing a threat to the residents' safety and a blighting influence on neighborhoods. This project will be serving 168 persons, 90.1% (151) of whom are LMI.

Location Description:

Mulberry, Seals and West Cherry Streets in Alma, Crawford County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400153

Activity Title: Mulberry

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400153

Projected Start Date:

07/27/2011

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Mulberry

Projected End Date:

02/15/2012

Completed Activity Actual End Date:

Responsible Organization:

Mulberry

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$157,160.00
Total Budget	\$0.00	\$157,160.00
Total Obligated	\$0.00	\$157,160.00
Total Funds Drawdown	\$2,600.00	\$152,250.00
Program Funds Drawdown	\$2,600.00	\$152,250.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the purchase of two generators for the city of Mulberry's water treatment plant. The first generator is for the Water Treatment Plant and is 100 kw in size. The other, is for the Raw Water Pump Station with a size of 200 kw. The city has experienced several power outages during severe storms, with six outages occurring in 2008 alone. The current Water Treatment plant was installed in 1999. The only alternate source of water is from the small town of Dyer and that town buys its water from Alma, a neighboring town farther to the west. Without the generators to supply back up power, the City will be in jeopardy of imminent health issues. Although the City of Mulberry has a current LMI percentage of 44.9%, they are requesting these funds under the National Objective of "Imminent Health/Welfare Threat."

Location Description:

Mulberry Water Treatment Plant in Mulberry, Crawford County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	79400155
Activity Title:	Madison County

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Activity Status:
Under Way

Project Number:
79400155

Project Title:
Madison County

Projected Start Date:
09/26/2011

Projected End Date:
06/27/2012

Benefit Type:
Direct (Person)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Madison County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$380,949.00
Total Budget	\$0.00	\$380,949.00
Total Obligated	\$0.00	\$380,949.00
Total Funds Drawdown	\$1,080.00	\$379,813.56
Program Funds Drawdown	\$1,080.00	\$379,813.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of relocating an existing " water main to prevent additional damage from erosion due to the realignment of Hock Creek in Madison County. The relocation will help prevent interruption water services for approximately 300 customers of the Madison County Water Facilities Board. A lack of a primary source for water is considered to be an imminent threat to the health and welfare of the citizens in Madison County.

Location Description:

North side of Highway 74 in Madison County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400156

Activity Title: Crossett

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400156

Projected Start Date:

09/08/2011

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Crossett

Projected End Date:

06/07/2012

Completed Activity Actual End Date:

Responsible Organization:

Crossett

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$525,330.00
Total Budget	\$0.00	\$525,330.00
Total Obligated	\$0.00	\$525,330.00
Total Funds Drawdown	\$62,131.50	\$288,860.10
Program Funds Drawdown	\$62,131.50	\$288,860.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of removing and replacing a drainage culvert from Waterwell and 13th Street between Elm and Cedar Streets in the city of Crossett. The drainage culvert has become overwhelmed from the amount of flooding and caused breeches and erosion in the drainage system. These breeches have caused sink holes which is affecting the underground utilities around the drainage site due to a loss of structure function and could ultimately cause an interruptions in power and sewer services. A lack of these services is considered to be an imminent health and welfare threat to the 6,097 residents in the City of Crossett.

Location Description:

Waterwell and 13th Street between Elm and Cedar Streets in the city of Crossett, Ashley County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400157

Activity Title: McGehee

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400157

Projected Start Date:

08/04/2011

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

McGehee

Projected End Date:

05/30/2012

Completed Activity Actual End Date:

Responsible Organization:

MCGEHEE

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$192,128.00
Total Budget	\$0.00	\$192,128.00
Total Obligated	\$0.00	\$192,128.00
Total Funds Drawdown	\$1,500.00	\$1,500.00
Program Funds Drawdown	\$1,500.00	\$1,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the rerouting of the force main discharge point of the City of McGehee's sewer system. The Freidman Street Pump Station currently discharges into an existing gravity sewer main. The point of the discharge is somewhat shallow and the gravity line is at minimum grade. During excessive rainfall events, like that of the FEMA declared disaster #1751, the gravity line becomes overwhelmed and backs up into residences. There are also several other residences that commonly have reduced function. This raises a very significant health issue. The flooding that occurred during the 2008 Flood Disasters have worsened the condition and this issue continues to plague the City.

Location Description:

Freidman Street Pump Station, McGehee, Desha County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400160

Activity Title: Independence County

Activity Category:

Construction/reconstruction of streets

Project Number:

79400160

Projected Start Date:

08/29/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Independence County

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

INDEPENDENCE COUNTY

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$112,995.00
Total Budget	\$0.00	\$112,995.00
Total Obligated	\$0.00	\$112,995.00
Total Funds Drawdown	\$11,900.00	\$110,800.00
Program Funds Drawdown	\$11,900.00	\$110,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the construction of a pre-cast concrete bridge on Dog Lick Cutoff Road in Independence County. During the FEMA declared disasters, 1744 and 1751 all residences were isolated due to high water. Due to the flooding, all emergency services, school buses, and mail routes were all but unavailable for these homes until the waters receded. In extreme cases emergency vehicles must travel an alternate route adding extra mileage to their response time. Like most of the rural counties, gravel roads are the life blood of the communities. The low water bridges are an intricate part of accessibility for rural existence. A total of 53 persons will benefit from this project, 98% (52) of whom are LMI.

Location Description:

Dog Lick Cutoff Road in Independence County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400161
Activity Title: Sharp County

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 79400161

Project Title:
 Sharp County

Projected Start Date:
 08/06/2011

Projected End Date:
 04/30/2012

Benefit Type:
 Direct (Person)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Sharp County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$164,282.00
Total Budget	\$0.00	\$164,282.00
Total Obligated	\$0.00	\$164,282.00
Total Funds Drawdown	\$48,000.00	\$117,300.00
Program Funds Drawdown	\$48,000.00	\$117,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the removal and replacement of an existing low water bridge. Wilson Wells road is a rural gravel road in the south portion of Sharp County. It is the primary access for the Cave City Fire Department in providing emergency services to the southern part of Sharp county. Wilson Wells road also serves as a primary access for residents, school bus transportations, rural mail route and is a major access route for logging trucks. During the federally declared disasters 1751, 1744 and 1804 sharp county experienced heavy flooding. The bridge has experienced excessive underscoring and the curb sides have been destroyed. A cable has been installed to keep the end walls from falling. The bridge deck has excessive spalling and the side curbs have been destroyed during excess rainfall the bridge is impassible due to heavy flooding. The existing elevated concrete bridge was constructed in the 1940's and is in need of replacement. Of the 27 residents being served by this project 67% (18) are LMI.

Location Description:

Wilson Wells Road, Sharp County, Arkansas.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400166

Activity Title: Augusta

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400166

Projected Start Date:

09/01/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Augusta

Projected End Date:

04/15/2012

Completed Activity Actual End Date:

Responsible Organization:

AUGUSTA

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$200,390.00
Total Budget	\$0.00	\$200,390.00
Total Obligated	\$0.00	\$200,390.00
Total Funds Drawdown	\$142,100.00	\$157,700.00
Program Funds Drawdown	\$136,891.47	\$152,491.47
Program Income Drawdown	\$5,208.53	\$5,208.53
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of repairs to failed drainage infrastructure in the City of Augusta, located in Woodruff County. In 2008 a major disaster declaration was warranted due to the damage resulting from severe storms, tornadoes and flooding in certain areas of the state. Each time heavy rains occur, storm water floods into residences and businesses in low-lying areas. The area being flooded by the damaged, nonfunctioning drainage infrastructure is located along 9th and 15th Streets. Although most of the areas affected are residential, the Augusta Schools, churches and City businesses in the area are directly affected as well. The town of Augusta has 57% LMI with 2,665 persons benefiting from this project, 1,519 of whom are low to moderate income.

Location Description:

City of Augusta, located in Woodruff County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	79400169
Activity Title:	Pulaski County

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Activity Status:
Under Way

Project Number:
79400169

Project Title:
Pulaski County

Projected Start Date:
10/28/2011

Projected End Date:
04/23/2012

Benefit Type:
Direct (Person)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Pulaski County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$255,152.00
Total Budget	\$0.00	\$255,152.00
Total Obligated	\$0.00	\$255,152.00
Total Funds Drawdown	\$178,032.25	\$214,479.25
Program Funds Drawdown	\$178,032.25	\$214,479.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of a sewer rehabilitation at the Red Oak Sewer System in the Higgins Community, on the north side of Wrightsville, in Pulaski County. The project will benefit 1,070 persons, of which 810 are low to moderate income, thus having an LMI of 75.7%.

Location Description:

Luther Lane, Wilbur Drive and Wilbur Court in the Higgins Community, on the north side of Wrightsville, in Pulaski County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400170

Activity Title: Washington County

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

79400170

Projected Start Date:

02/23/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Washington County

Projected End Date:

02/23/2014

Completed Activity Actual End Date:

Responsible Organization:

WASHINGTON COUNTY

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$834,570.00
Total Budget	\$0.00	\$834,570.00
Total Obligated	\$308,900.00	\$834,570.00
Total Funds Drawdown	\$200,152.33	\$654,750.73
Program Funds Drawdown	\$200,152.33	\$654,750.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of employee training, new fencing, and parking lot paving to aid in the expansion of Tyson Mexican Original, Inc. to be completed at the Company's facility in Washington County.

Location Description:

2615 S. School Ave, Fayetteville, Washington County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/10	57/22	63/60	90.48



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/10	57/22	63/60	90.48

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 79400173

Activity Title: Marion County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400173

Project Title:

Marion County

Projected Start Date:

09/27/2011

Projected End Date:

03/15/2012

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Marion County

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$406,684.00
Total Budget	\$0.00	\$406,684.00
Total Obligated	\$0.00	\$406,684.00
Total Funds Drawdown	\$121,900.00	\$334,000.00
Program Funds Drawdown	\$121,900.00	\$334,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the purchase of two generators for Marion County Regional Water District (MCRWD), which serves approximately 7,000 customers throughout Marion County in the Cities of Bull Shoals, Flippin, Yellville and Summit. During an extended power outage, all of these customers are affected by any loss of MCRWD water service. Marion County is requesting grant funds under the national objective of "Imminent Threat".

Location Description:

Marion County Regional Water District, Marion County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400174
Activity Title: Chicot County

Activity Category:
 Dike/dam/stream-river bank repairs

Activity Status:
 Under Way

Project Number:
 79400174

Project Title:
 Chicot County

Projected Start Date:
 10/13/2011

Projected End Date:
 05/15/2012

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Chicot County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$324,175.00
Total Budget	\$0.00	\$324,175.00
Total Obligated	\$0.00	\$324,175.00
Total Funds Drawdown	\$279,631.40	\$297,111.40
Program Funds Drawdown	\$279,631.40	\$297,111.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the restoration and stabilization of Beouff River bank. The portion of the bank that is in need of stabilization is located at the bridge on Portland-Jennie Road. Due to the heavy rains in 2008, large amounts of silt was deposited under the pilings of the bridge. This caused the water to go around the middle of the bridge producing severe deterioration of the bank. Geotextile fabric and rip-rap will be added to deter recurring erosion. This project will serve 14,117 persons, of which 7,341 or 52% are LMI.

Location Description:

Banks of Beouff River at Portland-Jennie Road in Chicot County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400175

Activity Title: McCaskill

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

79400175

Projected Start Date:

11/21/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

McCaskill

Projected End Date:

08/06/2012

Completed Activity Actual End Date:

Responsible Organization:

McCaskill

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$208,000.00
Total Budget	\$0.00	\$208,000.00
Total Obligated	\$0.00	\$208,000.00
Total Funds Drawdown	\$8,404.10	\$19,404.10
Program Funds Drawdown	\$8,404.10	\$19,404.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of a downtown revitalization project to demolish a dilapidated structure and replace it with a 1,070 square foot building and be for public use as a community center located at South 3rd Street and Main Street in the City of McCaskill. The project will provide service to 84 persons, 46 of which are low to moderate income resulting in a 54.8% low to moderate income benefit.

Location Description:

South 3rd and Main Street, McCaskill, Hempstead County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400179
Activity Title: Springdale

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

79400179

Projected Start Date:

01/10/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Springdale

Projected End Date:

01/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Springdale

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$252,500.00
Total Budget	\$0.00	\$252,500.00
Total Obligated	\$0.00	\$252,500.00
Total Funds Drawdown	\$0.00	\$250,000.00
Program Funds Drawdown	\$0.00	\$250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$15,625.59	\$62,502.36
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of a grant to the city of Springdale to assist with the purchase of equipment in support of the location and expansion of Dixie-Southern Arkansas, LLC. The company agrees to create 45, new full-time, permanent jobs, within three years from the date of the Grant Agreement, as a result of the project. At a minimum, 51% of all new jobs created must be made available to persons qualifying as low to moderate-income at the time of hire.

Location Description:

200 East Highway 264, Springdale, Washington County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Persons	0	0	0	5/14	14/31	59/45	32.20
--------------	---	---	---	------	-------	-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400181

Activity Title: MeRae

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400181

Projected Start Date:

10/04/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

McRae

Projected End Date:

10/15/2012

Completed Activity Actual End Date:

Responsible Organization:

McRae

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$384,721.00
Total Budget	\$0.00	\$384,721.00
Total Obligated	\$0.00	\$357,951.00
Total Funds Drawdown	\$11,700.00	\$33,561.13
Program Funds Drawdown	\$11,700.00	\$33,561.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of rehabilitation of McRae's wastewater system. ADEQ has completed an inspection of the wastewater facilities and advised McRae that upgrades and repairs must be completed. McRae applies for a \$400,000 partial grant/partial loan from the USDA to repair the Wastewater system which will be used in combination with the AEDC grant. McRae's current population is 661, of whom 57.5 are LMI.

Location Description:

McRae's wastewater system, McRae, White County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400182
Activity Title: Fulton County

Activity Category:
 Rehabilitation/reconstruction of a public improvement

Activity Status:
 Under Way

Project Number:
 79400182

Project Title:
 Fulton County

Projected Start Date:
 10/19/2011

Projected End Date:
 09/30/2012

Benefit Type:
 Direct (Person)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 FULTON COUNTY

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$561,635.00
Total Budget	\$0.00	\$561,635.00
Total Obligated	\$0.00	\$561,635.00
Total Funds Drawdown	\$13,059.72	\$554,359.72
Program Funds Drawdown	\$13,059.72	\$543,942.66
Program Income Drawdown	\$0.00	\$10,417.06
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of reconstructing four miles of road in Fulton County that were damaged by flood waters of 2008. These roads include Pickren Hall Road, Fairview Road and Squirrel Road. Due to the large amount of water, the road beds were weakened causing large areas of the road to fall in. Additionally, shoulders of the road were eroded away by the flood waters and undermined some areas. Large fall-ins and holes in the road have made sections of the road hazardous. The condition of the roads has slowed emergency response times in the areas served by these roads. The flood of 2008 caused over one million dollars in damage to Fulton County's road system. Fulton county received \$1,500 from FEMA to help with repairing a washed out area of pavement on Pickren Hall Road. Fulton County had to spend the budgeted funds just to keep the roads open. More permanent repairs are urgently needed to save the roads. Since Fulton County used its state aided monies to replace a bridge that was washed away during the flood, the County does not have the additional funds needed to repair the roads. The citizens of Fulton county are under an Imminent Health and Welfare threat without the funding to repair the severely damaged roads.

Location Description:

Pickren Hall Road, Fairview Road and Squirrel Hill Road, in Fulton County, Arkansas.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400183
Activity Title: Randolph County

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400183

Projected Start Date:

10/14/2011

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Randolph County

Projected End Date:

06/15/2012

Completed Activity Actual End Date:

Responsible Organization:

RANDOLPH COUNTY

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$704,835.00
Total Budget	\$0.00	\$704,835.00
Total Obligated	\$0.00	\$704,835.00
Total Funds Drawdown	\$50,698.87	\$622,261.35
Program Funds Drawdown	\$50,698.87	\$622,261.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of repairs to the Running Lake Drainage District in Randolph County. The District is bounded by Current River on the east, the Ozark foothills on the west, State Highway 328 on the north and the south line of Sections 16, 17 & 18 on the south and contains approximately 21,720 acres. The area drains by gravity into the Fourche River approximately 28 miles from its confluence with the Black River. The District's drainage facilities consists of approximately two miles of open ditches and 35 structures. Rapid runoff from the adjacent Ozark foothills causes chronic field and road flooding. Unusually heavy rains associated with the 2008 disaster washed fields and silted the ditches, reducing their capacity and causing severe field flooding. Excess water resulting from poor drainage, restricts the timing of planning, tillage, harvesting and the efficient utilization of labor and equipment. Several county roads are also frequently flooded and made impassible.

Location Description:

Running Lake Drainage District in Randolph County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400184

Activity Title: Highland

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

79400184

Projected Start Date:

10/19/2011

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Highland

Projected End Date:

06/15/2012

Completed Activity Actual End Date:

Responsible Organization:

Highland

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$71,240.00
Total Budget	\$0.00	\$71,240.00
Total Obligated	\$0.00	\$71,240.00
Total Funds Drawdown	\$52,300.00	\$65,100.00
Program Funds Drawdown	\$52,300.00	\$65,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of purchasing and installing two 55 kilowatt generators for the City of Highland for the purpose of waterworks operations during power outages. A serious and imminent threat exists in the community. On February 5, 2008 an F-4 tornado hit the City of Highland and a major flood also occurred in 2008, causing major damage throughout the community. Pump Station 1 serves 880 people and was out of service for 5 days, while Pump Station 2 serves 375 people and was out of service for 4 days. On January 27, 2009 both Pump Stations were out of service for 7 days and Pump Station 2 was out of service of 2

Additional days. This request qualifies for an Urgent Need/ Imminent Threat.

Location Description:

Pump Stations 1 & 2, Highland, Sharp County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400185

Activity Title: El Dorado

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

79400185

Projected Start Date:

11/23/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

El Dorado

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

El Dorado

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$272,480.00
Total Budget	\$0.00	\$272,480.00
Total Obligated	\$0.00	\$272,480.00
Total Funds Drawdown	\$1,500.00	\$217,202.95
Program Funds Drawdown	\$1,500.00	\$217,202.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consist of replacing the roof of the existing Senior Citizen's Center in the City of El Dorado. During the disaster of 2008, high winds, severe thunderstorms and tornadoes damaged the roof of the Senior Center. Since that time the roof continues to deteriorate because the city of El Dorado lacked funds to repair the roof. El Dorado averages 54.11 inches of precipitation annually, so the damage caused by water intrusion is likely to continue unless steps are taken to repair the roof.

Location Description:

910 East Fourth Street in the City of El Dorado, Union County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400187

Activity Title: Madison

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

79400187

Projected Start Date:

01/09/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Madison

Projected End Date:

10/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Madison

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$52,071.00
Total Budget	\$0.00	\$52,071.00
Total Obligated	\$0.00	\$52,071.00
Total Funds Drawdown	\$20,767.00	\$20,767.00
Program Funds Drawdown	\$20,767.00	\$20,767.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the replacement of a rural wooden bridge on Gore Street and the replacement of sidewalks on Jackson and Second Street in the City of Madison. Due to extensive flooding caused by the 2008 FEMA declared disasters, the bridge and sidewalks continue to deteriorate. Extended rains and numerous floods have eroded the dirt base under the 50 year old bridge making it unstable. This road is used by both local and commercial traffic. The continuing decline of the sidewalk makes the area unsafe for pedestrians. This project will be serving 987 persons, 65% of whom (641) are LMI

Location Description:

Jackson and Second Street in the City of Madison, St. Francis County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400188

Activity Title: Summit

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

79400188

Projected Start Date:

02/21/2012

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Summit

Projected End Date:

12/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Summit

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$249,270.00
Total Budget	\$0.00	\$249,270.00
Total Obligated	\$0.00	\$249,270.00
Total Funds Drawdown	\$14,107.31	\$247,663.83
Program Funds Drawdown	\$14,107.31	\$247,663.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of rehabilitating two existing sanitary sewer lift stations in the city of Summit. The existing lift stations are old and in poor operating condition. During the storms of 2008, Marion County received a large amount of rainfall, resulting in heavy flooding in many areas and caused damage to infrastructure. The existing sewer lift stations, which are nearly forty years old, were unable to cope with the increase volume in the collection system during this period. The advent of the storms highlighted the immediate need to improve the life stations. The citizens of Summit are under an Imminent Health & Welfare threat without the funding to improve the existing sewer life stations in order to replace aged and deteriorating equipment and increase capacity. In the event the proposed improvements are not completed, there is a risk of adverse impact to both public health and the environment associated with the potential for release of untreated wastewater from the life stations. The project will benefit 604 persons in the City of Summit.

Location Description:

City of Summit, Marion County, Arkansas

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400192
Activity Title: Woodruff County

Activity Category:
 Dike/dam/stream-river bank repairs

Activity Status:
 Under Way

Project Number:
 79400192

Project Title:
 Woodruff County

Projected Start Date:
 02/27/2012

Projected End Date:
 10/25/2012

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 WOODRUFF COUNTY

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$340,825.00
Total Budget	\$0.00	\$340,825.00
Total Obligated	\$0.00	\$340,825.00
Total Funds Drawdown	\$30,300.00	\$45,300.00
Program Funds Drawdown	\$30,300.00	\$45,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the reconstruction of drainage ditches located both north and south of the City of McCrory in Woodruff County. These two areas have been dealing with flooding issues as a direct result from the 2008 storms when several drainage ditches were washed out. The saturation of water caused homes, roads and the Woodruff County Nursing Home to become flooded, thus making it difficult to travel within the county. The project will provide service to 8,741 persons, 4,458 of which are low to moderate income resulting in a 51% low to moderate income benefit.

Location Description:

Drainage ditches located both north and south of the City of McCrory in Woodruff County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400193

Activity Title: Salem

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400193

Projected Start Date:

02/22/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Salem

Projected End Date:

02/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Salem

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$504,050.00
Total Budget	\$0.00	\$504,050.00
Total Obligated	\$0.00	\$504,050.00
Total Funds Drawdown	\$29,549.29	\$308,792.50
Program Funds Drawdown	\$29,549.29	\$308,792.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the rehabilitation of approximately one mile of the existing collection system as well as levees at the treatment plant. The City's wastewater collection system is approximately 45 years old and has been upgraded several times, most recently in 1990. The system is subject to serious inflow and infiltration problems, especially during wet times of the year and storm events. The full extent of this problem was not identified until the storms of 2008 and the resulting sewer discharges. The current situation has been deemed an Imminent Health/Welfare Threat to the City of Salem.

Location Description:

120 North Main Street, City of Salem, Fulton County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400194

Activity Title: Cleveland County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400194

Project Title:

Cleveland County

Projected Start Date:

03/07/2012

Projected End Date:

10/15/2012

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

CLEVELAND COUNTY

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$371,400.00
Total Budget	\$0.00	\$371,400.00
Total Obligated	\$0.00	\$371,400.00
Total Funds Drawdown	\$99,780.11	\$367,376.80
Program Funds Drawdown	\$99,780.11	\$367,376.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of replacing water supply lines damaged from exposure in a portion of Cleveland County. During the hurricanes Ike and Gustav, Cleveland county received a large amount of rainfall and flooding in certain areas which caused soil to erode along the right of way passages leaving service lines exposed to traffic and freezing weather. Many of those exposed service lines have erupted. These unscheduled repairs have depleted the Water Association's maintenance funds as well as placing an extra load on the filtering system due to excess water flowing through the leaks. Cleveland county User's Association is asking for grant funds to help maintain the vital flow of water to its customers (approximately 50% of the County).

Location Description:

Mt. Lebanon Road,Dunkeffie Road,Gun Club Road,Conners Road,Bunn McGriff Road,Hasting Camp Road,Hogan Road,Owens Road,Brushy Creek Road,Banks Road,Cross Roads Road,Unionville Road,Prairie Road, in Cleveland County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400195

Activity Title: Mammoth Springs

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400195

Projected Start Date:

02/23/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Mammoth Springs

Projected End Date:

02/15/2013

Completed Activity Actual End Date:

Responsible Organization:

Mammoth Springs

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$363,072.00
Total Budget	\$0.00	\$363,072.00
Total Obligated	\$0.00	\$363,072.00
Total Funds Drawdown	\$82,700.00	\$174,200.00
Program Funds Drawdown	\$82,700.00	\$174,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of improving drainage conditions in Mammoth Springs. The project involves installing a concrete channel along Bethel Avenue, installing concrete culverts at 2nd and 3rd Streets, and cleaning and excavating ditches on those streets. The project will benefit the entire population of Mammoth Springs with 977 persons, of which 500 are LMI, resulting in a LMI of 51.2%.

Location Description:

Bethel Avenue, 2nd and 3rd Streets, Mammoth Springs, Fulton County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400197

Activity Title: Van Buren

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

79400197

Project Title:

VAN BUREN

Projected Start Date:

03/08/2012

Projected End Date:

06/15/2013

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

VAN BUREN COUNTY

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$871,966.00
Total Budget	\$0.00	\$871,966.00
Total Obligated	\$0.00	\$871,966.00
Total Funds Drawdown	\$548,377.37	\$846,277.37
Program Funds Drawdown	\$548,377.37	\$846,277.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of reconstructing and resurfacing approximately four miles of county road in Van Buren County that were damaged by the flood waters of 2008. These roads include Lin Creek and Whistle Stop roads, which are gravel roads that connect Highway 110 to U.S. Highway 65. There are approximately 86 residences on these roads and several hundred people use the roads as a shortcut between highways. If the roads are flooded, emergency vehicles must go an extra 10-12 miles. Both roads are used by mail carriers and as a school bus route. The County has made numerous attempts to overhaul the roads; however, when heavy rains occur, the roads wash out, resulting in an exasperating process for the county road department and residents who depend on the roads to get to work or school. The project will benefit 170 persons, of which 157 are LMI, resulting in an LMI of 88.3%.

Location Description:

Linn Creek and Whistle Stop roads in Van Buren County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400206
Activity Title: Calhoun County

Activity Category:
 Rehabilitation/reconstruction of public facilities

Activity Status:
 Under Way

Project Number:
 79400206

Project Title:
 Calhoun County

Projected Start Date:
 04/16/2012

Projected End Date:
 08/30/2012

Benefit Type:
 Direct (Person)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Calhoun County

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$94,841.00
Total Budget	\$0.00	\$94,841.00
Total Obligated	\$0.00	\$94,841.00
Total Funds Drawdown	\$4,927.58	\$72,063.53
Program Funds Drawdown	\$4,927.58	\$72,063.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of installing a 150 kilowatt 240/120 volt 3-phase stationary natural gas generator to power the County Health Unit and Calhoun County Senior Center. These two facilities are located in a single building. The Calhoun County Health Unit maintains an extremely valuable stock of vaccines and medications under constant refrigeration. In the event of a power outage, the proposed generator will provide a backup electrical system to maintain proper temperature quality control for these vaccines and medications until power can be restored. The estimated project benefit for the two facilities is 5,350 persons. At least 2,729 of those persons are of low to moderate income, for a LMI Benefit of 51.0%

Location Description:

1119 Prestress Drive, Hampton, Calhoun County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400212

Activity Title: North Little Rock

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400212

Project Title:

North Little Rock

Projected Start Date:

03/29/2012

Projected End Date:

03/15/2013

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

NORTH LITTLE ROCK

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$807,500.00
Total Budget	\$0.00	\$807,500.00
Total Obligated	\$0.00	\$807,500.00
Total Funds Drawdown	\$336,000.00	\$583,121.44
Program Funds Drawdown	\$336,000.00	\$583,121.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of implementing wastewater improvements to the Five Mile Creek Treatment Plant in North Little Rock. This project will help meet additional capacity requirements in the growing community and handle infiltration and inflow which will reduce the occurrence of sanitary sewer overflows. Grant funding will go toward the expansion of their current basin to handle wet weather flows, improvements of the contact chamber, and construction of a new Parshall flume for flow measurement.

Location Description:

Five Mile Creek wastewater in the McAlmount Community, North Little Rock, Pulaski County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400214

Activity Title: Dierks

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

79400214

Projected Start Date:

04/09/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Dierks

Projected End Date:

01/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Dierks

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$11,387.00
Total Budget	\$0.00	\$11,387.00
Total Obligated	\$0.00	\$11,387.00
Total Funds Drawdown	\$8,542.65	\$8,542.65
Program Funds Drawdown	\$8,542.65	\$8,542.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the purchase of an Emergency Power Generator for early warning sirens located at the Police Department in Dierks. The generator is necessary since the tornado siren is located at the police station and when the station is without power, the storm siren cannot be activated. Howard County experienced high winds, severe thunderstorms, torrential rains, sustained flooding and multiple tornadoes from two Presidentially Declared Disasters in 2008. During inclement weather, and especially during disaster-status weather, communities in rural areas of Arkansas often lose power. This is problematic in the City of Dierks since the tornado siren is dependent upon electrical power. The City has requested funding for the emergency generator which is essential to the long-term economic recovery of the City. The citizens of Dierks are under an Imminent Health & Welfare threat without the generator. The project will benefit the entire populous of Dierks with a population of approximately 1,230 residents.

Location Description:

West 3rd and North Missouri, Dierks, Howard County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400215

Activity Title: Amagon

Activity Category:

Construction/reconstruction of streets

Project Number:

79400215

Projected Start Date:

04/17/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Amagon

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Amagon

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$202,657.00
Total Budget	\$0.00	\$202,657.00
Total Obligated	\$0.00	\$202,657.00
Total Funds Drawdown	\$3,200.00	\$15,300.00
Program Funds Drawdown	\$3,200.00	\$15,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of street paving and drainage improvements in the Town of Amagon and entails re-compacting, paving and ditch improvements on West Front Street. West Front Street is a major street in Amagon that leads to the birthplace of the current Governor Mike Beebe. The street also serves as a school bus and mail route and becomes impassable during heavy rains because of poor drainage and streets being made of either dirt or gravel.

Location Description:

226 Front Street, Amagon, Jackson County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400217

Activity Title: Hope

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400217

Projected Start Date:

04/16/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Hope

Projected End Date:

10/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Hope

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$305,000.00
Total Budget	\$33,000.00	\$305,000.00
Total Obligated	\$33,000.00	\$305,000.00
Total Funds Drawdown	\$81,943.39	\$182,155.03
Program Funds Drawdown	\$81,943.39	\$182,155.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project proposes to rehabilitate an existing wastewater treatment plant for the low-income community of the City of Hope by installing an additional gravity pipeline from the holding pond to the west well at the pump station in order to increase the flow from the holding pond to the treatment plant. The wastewater infrastructure of the West Wastewater Treatment Plant suffers from inflow and infiltration issues. It is designed to handle an average hydraulic load of typical domestic wastewater. However, during periods of heavy rainfall and flooding conditions, the increase flow rate exceeds the wastewater treatment plant's capacity. This project proposes to increase the holding pond's return capacity in order to allow untreated wastewater to be drawn from the holding pond at a rate commensurate with the treatment capacity of the treatment plant. The sustained rains and flooding conditions associated with the 2008 disaster caused the City of Hope to realize that the inability to draw the untreated contents of the wastewater holding pond down as quickly as the capacity of the wastewater treatment plant would otherwise allow is a serious issue for the residents and for the health and welfare of the community. The project will benefit the entire population of Hope with 10,616 residents, of which 5,424 are LMI, resulting in a LMI of 51.1%

Location Description:

Wastewater Treatment Plant in Hope, Hempstead County, Arkansas.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400218

Activity Title: Fulton

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400218

Projected Start Date:

04/30/2012

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Fulton

Projected End Date:

02/28/2013

Completed Activity Actual End Date:

Responsible Organization:

Fulton

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$186,500.00
Total Budget	\$0.00	\$186,500.00
Total Obligated	\$0.00	\$186,500.00
Total Funds Drawdown	\$10,000.00	\$15,233.45
Program Funds Drawdown	\$10,000.00	\$15,233.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of removing degrading lead-based paint from the 50,000 gallon elevated water storage town in Fulton. The tank was last painted approximately 20 years ago. In addition to removing lead-based paint, the project will contain and dispose of blast materials and resurface the storage tank inside and out. The existing condition poses a serious and immediate threat to the health and welfare of Fulton.

Location Description:

500 Brooks Street, City of Fulton, Hempstead County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400220

Activity Title: Montrose

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400220

Projected Start Date:

09/19/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Montrose

Projected End Date:

02/15/2013

Completed Activity Actual End Date:

Responsible Organization:

Montrose

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$150,813.00
Total Budget	\$0.00	\$150,813.00
Total Obligated	\$0.00	\$150,813.00
Total Funds Drawdown	\$132,847.95	\$147,881.90
Program Funds Drawdown	\$127,639.42	\$142,673.37
Program Income Drawdown	\$5,208.53	\$5,208.53
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitate an existing Wasterwater Treatment Plant for the low-income community of the City of Montrose.

Location Description:

Wastewater Treatment Plant at 305 East 2nd Street, Montrose, Ashley County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400222

Activity Title: Rison

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400222

Projected Start Date:

05/10/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Rison

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

RISON

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$307,184.00
Total Budget	\$0.00	\$307,184.00
Total Obligated	\$0.00	\$307,184.00
Total Funds Drawdown	\$158,999.07	\$300,457.84
Program Funds Drawdown	\$158,999.07	\$300,457.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of rehabilitating a sewer system in the City of Rison damaged from the storms of 2008. Rison's Elrod Subdivision, which is located northeast of the Highway 35 intersection, has experienced many problems with their sewage system including extensive flooding during Hurricane Gustav. During September 2008, the City of Rison experienced 278% more rainfall than average causing the Elrod Subdivision sewer collection system to deteriorate. Overflowing manholes and clogged pipes were the result of this excessive rainfall and "gurgling" sewer issues for the neighborhood. One home within the Elrod Subdivision became flooded with sewage and declared a total loss during this particular storm. In the event of additional inclement weather, the Elrod sewer system will continue to overflow and other homes are at risk for flooding and sewage overflows. The cost of this project is more than the city and its residents can incur. The city is open to submitting applications for grants or loans through USDA to cover any shortfalls in AEDC funding. The project will benefit the entire populous of Rison with 1,344 persons, of which 726 are LMI, resulting in a LMI of 54.0%.

Location Description:

Elrod Subdivision in Rison, Cleveland County, Arkansas

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400223

Activity Title: Star City

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

79400223

Projected Start Date:

06/05/2012

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Star City

Projected End Date:

12/19/2012

Completed Activity Actual End Date:

Responsible Organization:

Star City

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$74,265.00
Total Budget	\$0.00	\$74,265.00
Total Obligated	\$0.00	\$74,265.00
Total Funds Drawdown	\$1,521.75	\$72,786.75
Program Funds Drawdown	\$1,521.75	\$72,786.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of providing two new water pumps and discharge piping equipment for the pumping station located on McFalls Roads in the City of Star City. This particular pump services 35-40% of the City's sewer making it important to have proper flow. Flooding from the 2008 heavy rains caused excess sand and silt to enter into the pipes causing wear to the bearings and shafts of the pumps to maintain a vacuum. The new pumps will help to benefit 2,471 persons and will alleviate an imminent health and welfare threat to Star City.

Location Description:

Pumping station on McFalls Roads in the City of Star City, Bradley County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400224

Activity Title: Warren

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400224

Projected Start Date:

07/10/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Warren

Projected End Date:

03/11/2013

Completed Activity Actual End Date:

Responsible Organization:

Warren

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$584,132.00
Total Budget	\$0.00	\$584,132.00
Total Obligated	\$0.00	\$584,132.00
Total Funds Drawdown	\$150,301.50	\$421,999.20
Program Funds Drawdown	\$150,301.50	\$421,999.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of drainage improvements in the City of Warren. The improvements consist of replacing deteriorating sewer lines that became damaged after heavy rainfall and flooding. Based on a door to door survey, 60 persons will benefit from the project with 54 being LMI, thus having a LMI percentage of 92%.

Location Description:

Warren, Bradley County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400225

Activity Title: McGehee

Activity Category:

Construction/reconstruction of streets

Project Number:

79400225

Projected Start Date:

06/18/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

McGehee

Projected End Date:

02/15/2013

Completed Activity Actual End Date:

Responsible Organization:

MCGEHEE

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$158,838.00
Total Budget	\$0.00	\$158,838.00
Total Obligated	\$0.00	\$158,838.00
Total Funds Drawdown	\$85,952.28	\$101,212.28
Program Funds Drawdown	\$85,952.28	\$101,212.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the reconstruction of Dotley and Mark Streets in the City of McGehee. The soil in the City is an expansive clay soil which has a high shirk-swell potential. The floods of 2008 served to deteriorate the streets to the point they must be reconstructed. The streets are covered with cracks and the pavement is not structurally sound. These two streets serve a densely populated residential area of the City and the Coty&rsquos only nursing home. The severely deteriorated condition of the streets slows access for emergency vehicles. A total of 4,219 persons are being served with 2,237 (53%) of them being LMI.

Location Description:

Dotley and Mark Streets, McGehee, Desha County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400227

Activity Title: Alicia

Activity Category:

Construction/reconstruction of streets

Project Number:

79400227

Projected Start Date:

05/14/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Alicia

Projected End Date:

01/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Alicia

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$80,480.00
Total Budget	\$0.00	\$80,480.00
Total Obligated	\$0.00	\$80,480.00
Total Funds Drawdown	\$1,000.00	\$78,459.10
Program Funds Drawdown	\$1,000.00	\$78,459.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of street improvement in the City of Alicia. The improvements will involve preparing and overlaying 3,775 linear feet of normal asphalt on three separate streets. The improvements will help to create safer, more drivable streets for citizens and emergency personnel. 124 persons will benefit from the project with 66 being LMI, thus having a LMI percentage of 53.2%.

Location Description:

City of Alicia, Lawrence County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400229

Activity Title: Trumann

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400229

Projected Start Date:

05/29/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Trumann

Projected End Date:

08/15/2013

Completed Activity Actual End Date:

Responsible Organization:

Trumann

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$789,430.00
Total Budget	\$0.00	\$789,430.00
Total Obligated	\$0.00	\$789,430.00
Total Funds Drawdown	\$152,436.15	\$617,788.94
Program Funds Drawdown	\$152,436.15	\$617,788.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of constructing a detention pond in the City of Trumann in order to control flooding and improve drainage. The city proposes to construct a 15-acre detention pond on a 45 acre tract of land. The City has already invested \$160,000 in procuring the property on which the detention pond is to be constructed. The placement of this detention pond along key ditch routes will ensure proper drainage from a 286-acre drainage basin. During the Hurricane Ike disaster of 2008, area homes and streets flooded, trapping residents inside flooded homes. The proposed detention pond has been a top priority of the City for over 10 years. Without this detention pond, the low-lying areas of the City will continue to flood during heavy rains. The City of Trumann is not LMI by census tract data; therefore, a door-to-door survey was conducted on the 243 houses that will directly benefit from the proposed drainage improvements. The project will directly benefit 646 residents, of which 444 are LMI, resulting in a LMI of 68.7% of those surveyed in the project area.

Location Description:

Trumann, Poinsett County, Arkansas

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 79400230

Activity Title: Palestine

Activity Category:

Construction/reconstruction of streets

Project Number:

79400230

Projected Start Date:

08/09/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Palestine

Projected End Date:

10/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Palestine

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,365,202.00
Total Budget	\$0.00	\$1,365,202.00
Total Obligated	\$0.00	\$1,365,202.00
Total Funds Drawdown	\$452,295.20	\$817,395.90
Program Funds Drawdown	\$452,295.20	\$817,395.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of street improvements in the City of Palestine. It will involve surface improvements, culvert replacement, and drainage ditch cleanout. These improvements will repair damaged roads and culverts to help keep flood waters off the roadways and becoming impassable during heavy rainfall. Based on a LMI survey, 500 persons will benefit from the project with 320 being LMI, thus having a LMI percentage of 64%.

Location Description:

28 streets in the City of Palestine, St Francis County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	79400231
Activity Title:	Fort Smith

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

79400231

Projected Start Date:

06/20/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Fort Smith

Projected End Date:

06/20/2014

Completed Activity Actual End Date:

Responsible Organization:

FORT SMITH

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$109,000.00
Total Budget	\$0.00	\$109,000.00
Total Obligated	\$0.00	\$109,000.00
Total Funds Drawdown	\$1,479.44	\$105,079.44
Program Funds Drawdown	\$1,479.44	\$105,079.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

The project consists of the purchase of equipment associated with the River Bend Industries Cooler Project.

Location Description:

3730 Wheeler Ave, Fort Smith, Sebastian County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	9/10	18/24	30/85	90.00



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400232

Activity Title: Garland

Activity Category:

Construction/reconstruction of streets

Project Number:

79400232

Projected Start Date:

07/06/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Garland

Projected End Date:

06/17/2013

Completed Activity Actual End Date:

Responsible Organization:

Garland

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$577,000.00
Total Budget	\$0.00	\$577,000.00
Total Obligated	\$0.00	\$577,000.00
Total Funds Drawdown	\$429,694.90	\$480,894.90
Program Funds Drawdown	\$429,694.90	\$480,894.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of street improvements in the City of Garland. The streets are in a state where complete resurfacing is necessary due to the accelerated wear and damage from storms in 2008. The project will consist of doing surface overlay on sixteen streets with 3,353 tons of asphalt and 150 linear feet of pipe culvert. The project will benefit 352 persons, of which 226 are low to moderate income, thus having a LMI of 64.2%.

Location Description:

Sixteen Streets in the City of Garland, Miller County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400235

Activity Title: Bradley

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

79400235

Projected Start Date:

09/10/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Bradley

Projected End Date:

03/01/2015

Completed Activity Actual End Date:

Responsible Organization:

BRADLEY

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$818,822.00
Total Budget	\$0.00	\$818,822.00
Total Obligated	\$0.00	\$802,900.00
Total Funds Drawdown	\$405,951.01	\$531,773.47
Program Funds Drawdown	\$405,951.01	\$531,773.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of the rehabilitation of the Public Water Supply for the low-income community of Bradley through: the construction of a new well to address inadequate supply; construction of a new 100,000 gallon elevated storage tank to address inadequate storage capacity; and provision of an emergency power generator to maintain a continuous supply of potable water during power outages. The water system will also be GPS-mapped. Bradley has a population of 628, 70.5% of whom (443) are considered LMI.

Location Description:

Barton Street, Bradley, Lafayette County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400238

Activity Title: Leslie

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400238

Projected Start Date:

12/13/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Leslie

Projected End Date:

02/14/2014

Completed Activity Actual End Date:

Responsible Organization:

Leslie

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$512,165.00
Total Budget	\$88,145.00	\$512,165.00
Total Obligated	\$88,145.00	\$512,165.00
Total Funds Drawdown	\$42,931.37	\$42,931.37
Program Funds Drawdown	\$42,931.37	\$42,931.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consist of improving the storm water drainage, rehabilitating street surfaces and reconstructing sidewalks in the Cove Creek area in the City of Leslie. The streets were last surfaced more than 30 years ago. These streets have significant damage due to general traffic wear and storms involving heavy rains and flooding (such as Hurricane Ike). Improvements to the drainage system will be required to provide adequate storm water drainage. Many culverts openings in this system are 70% to 80% blocked and will require significant repair or complete replacement. The sidewalks needing replacement are quite old and not handicap accessible to essential places (i.e. post office, grocery stores, schools, etc.) in the city. The sidewalks are beveled and cracked with will require removal and replacement

Location Description:

Cove Creek, City of Leslie, Searcy County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400239

Activity Title: Tontitown

Activity Category:

Construction/reconstruction of streets

Project Number:

79400239

Projected Start Date:

12/14/2012

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Tontitown

Projected End Date:

02/14/2014

Completed Activity Actual End Date:

Responsible Organization:

Tontitown

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$638,000.00
Total Budget	\$0.00	\$638,000.00
Total Obligated	\$0.00	\$638,000.00
Total Funds Drawdown	\$28,000.00	\$42,600.00
Program Funds Drawdown	\$28,000.00	\$42,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of removing and replacement a low water roadway bridge for the City of Tontitown. The current bridge in place is too low for high water conditions that occur during severe weather conditions. The abundance of water causes water flow to clock up and makes the bridge unsafe for travel purposes. The overflow of water has also causes damage top the concrete portion of the deck between the army grid units and is breaking apart at the east and west bridge ends. The project of removing and replacing the bridge will help to fix an urgent need and imminent threat to the 2,460 residents of the city.

Location Description:

Brush Creek near Javella Road and Brush Creek Road, City of Tontitown, Washington County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 79400241

Activity Title: Siloam Springs

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400241

Projected Start Date:

11/06/2013

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Siloam Springs

Projected End Date:

08/18/2014

Completed Activity Actual End Date:

Responsible Organization:

Siloam Springs

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$375,820.00
Total Budget	\$375,820.00	\$375,820.00
Total Obligated	\$375,820.00	\$375,820.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of improving the existing storm water drainage system which will improve flow and retention, and reduce property damage during high water conditions. Funds from this project will serve residents of a community in which the erosion to the drainage channel is a major detriment and poses an imminent threat to the neighborhood.

Location Description:

Holly Street west and north across West Jefferson Street and then continuing west and north to West Twin Springs Street, Siloam Springs, Benton County, AR

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: CDBG 1

Activity Title: CDBG - Admin (ADFA)

Activity Category:

Administration

Project Number:

CDBG ADMIN

Projected Start Date:

03/13/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

CDBG-Admin (ADFA)

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

ADFA

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$506,704.00
Total Budget	\$0.00	\$506,704.00
Total Obligated	\$0.00	\$506,704.00
Total Funds Drawdown	\$1,178.01	\$138,440.92
Program Funds Drawdown	\$1,178.01	\$138,440.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: CDBG 12 RNC - ParkSide Patio
Activity Title: Parkside Patio Homes of Lowell, AR

Activity Category:
Affordable Rental Housing

Project Number:
CDBG RNC

Projected Start Date:
07/01/2013

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
CDBG Rental New Construction

Projected End Date:
06/30/2014

Completed Activity Actual End Date:

Responsible Organization:
ADFA

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$58,956.00
Total Budget	\$58,956.00	\$58,956.00
Total Obligated	\$58,956.00	\$58,956.00
Total Funds Drawdown	\$58,956.00	\$58,956.00
Program Funds Drawdown	\$58,956.00	\$58,956.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Construction of 28 multi-family units

Location Description:
300 Columbia Place, Lowell, AR
Benton County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

