

Grantee: Arkansas

Grant: B-08-DI-05-0001

October 1, 2016 thru December 31, 2016 Performance



Grant Number:

B-08-DI-05-0001

Obligation Date:**Award Date:****Grantee Name:**

Arkansas

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$90,475,898.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$90,475,898.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$90,475,898.00

Disasters:

Declaration Number

FEMA-1758-DR-AR

Narratives

Disaster Damage:

FEMA Disaster #1758 On May 20, 2008, President Bush issued a Presidential Disaster Declaration for Arkansas counties damaged by tornadoes and flooding from storms that hit the state beginning May 2nd. The following 12 counties were included in the disaster declaration: Arkansas, Benton, Cleburne, Conway, Crittenden, Grant, Lonoke, Mississippi, Phillips, Pulaski, Saline and Van Buren. Ongoing Damage Assessment Assessing the total financial needs of the state resulting from the disasters is a difficult and ongoing process. To determine the extent of damages in each county, the Arkansas Economic Development Commission (AEDC) received from the Arkansas Department of Emergency Management (ADEM) FEMA data, estimating the extent of public damages in each county by disaster. In addition, the AEDC solicited community and county damage information from each of the state's eight Planning and Economic Development Districts ("Districts"). In estimating the need for CDBG assistance in the affected counties, the AEDC will rely upon information supplied by FEMA, ADEM, and the mayors and county judges of Arkansas in conjunction with each district. Since the full extent of the state's needs cannot be determined at this time, the initial Action Plan will only outline the major categories for funding with estimated dollar amounts set aside for each District.

Recovery Needs:

Methodology Used to Distribute Funds A. Allocation Formula To insure that local needs are addressed in a timely and equitable manner, the state will rely on assistance from the eight Districts in the state. Because Arkansas's Districts have toured areas affected by the disasters and have maintained ongoing dialogue with every unit of local government affected by the 2008 disasters, they are therefore well qualified to inform the AEDC of local recovery needs. On February 5, 2009 the state held a meeting of key stakeholders to assist in the development of an equitable method to distribute CDBG supplemental appropriations. Attendees included representatives from each District, as well as representatives from the Arkansas Community Development Association (ACDA), the organization of Arkansas entitlement cities. Also in attendance were representatives from the IEA and ADFA. As a result of this meeting, a task force was established to assist in the development of a distribution method. The task force recommended that a formula be developed that would set aside funds for Districts to distribute to cities and counties within their geographic area. The proposed formula would use the following variables to determine the amount of money to set aside for each District. 1. The amount of Public Assistance (PA) damage assessed in each county by FEMA for disaster FEMA #1758 (50% of the scoring). 2. The percentage of low-to-moderate income (LMI) persons residing in each county as documented by the 2000 Census (25% of the scoring). 3. The number of LMI families residing in each county as documented by the 2000 Census (25% of the scoring). Based upon preliminary calculations* funding for all disasters would be distributed among Districts as follows: • Central Arkansas Planning & Development (Six counties) - \$953,765 • East Arkansas Planning & Development (Twelve counties) - \$1,250,328 • Northwest Arkansas Economic Development District (Nine counties) – \$293,763 • Southeast Arkansas Economic Development District (Ten counties) - \$915,606 • West Central Arkansas Planning & Development (Ten counties) - \$374,867 • White River Planning & Development District (Ten counties) - \$722,078 Southwest Arkansas Planning and Development District and Western Arkansas Planning and Development District would receive no funding because none of their counties were included in the defined disaster area declared by FEMA #1758. *Note: These amounts exclude 5 percent of the allocations for administration costs. Adjustments to these amounts may be made should more reliable damage information become available. Pre-Application Process The task force also reviewed and approved a one-page pre-application form developed by AEDC that cities and counties would be required to complete to request disaster funding. To expedite the pre-application review process, the task force agreed with an AEDC recommendation that the Districts assist in the initial screening of projects for general compliance, eligibility and need. The pre-applications will then be forwarded to AEDC for scoring. The highest scoring applicants within each District will be invited by the AEDC to submit a full application for funding. The task force is currently developing scoring criteria based upon the following variables including, but not limited to: 1.



Urgency of need, as defined by the degree of threat to the health, safety and welfare of the communi

Recovery Needs:

ty 2. Percentage of persons in the project area who are of low to moderate income 3. Extent of loss of housing units in the neighborhood community or county, especially those units affordable to low and moderate income persons 4. Time frame for completion of the project 5. Number of declared disasters affecting the county in 2008 6. Amount of total dollar damage affecting the applicant area Final variables and exact weighting of each variable will be determined by the task force at a later time, prior to initiation of the pre-application process. Counties and cities, including entitlement cities are eligible to submit pre-applications for funding consideration. All projects must meet a national objective and provide disaster relief, long-term recovery, or restore infrastructure. Any funds not used in any District may be transferred to another District at the discretion of the AEDC. Under no circumstances may funds duplicate other benefits.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$88,941,451.64
Total Budget	(\$733.89)	\$88,941,451.64
Total Obligated	(\$733.89)	\$87,364,618.72
Total Funds Drawdown	\$76,235.80	\$82,568,013.30
Program Funds Drawdown	\$68,259.58	\$82,240,500.48
Program Income Drawdown	\$7,976.22	\$327,512.82
Program Income Received	\$7,976.22	\$327,512.82
Total Funds Expended	\$25,111.00	\$13,595,610.95
Match Contributed	\$0.00	\$6,287,349.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		80.48%
Overall Benefit Percentage (Actual)		81.46%
Minimum Non-Federal Match	\$0.00	\$6,287,349.00
Limit on Public Services	\$13,571,384.70	\$0.00
Limit on Admin/Planning	\$0.00	\$1,313,791.84
Limit on State Admin	\$4,523,794.90	\$1,148,889.34

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$10,133,300.58	\$10,134,098.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$45,237,949.00	\$67,680,575.21

Overall Progress Narrative:

In the Quarter ending December 31, 2016 ... 98% of grant B-08-DI-05-0001 has been committed/executed. Draws totaling \$76,235.80 were disbursed this quarter (payments made to cities/counties), and average of 93.00% of grant B-08-DI-05-0001 has been drawn at the end of the 4th



Qtr. ending December 31, 2016. Three (3) grants were closed this quarter with all project activities complete, grants closed and accomplishments added to DRGR. De-obligations totaling \$60,200.89 have been performed on these grants. These funds will be used in other projects.

In Oct. 2016 Draws totaling \$43,175.94 were disbursed (payments made to cities/counties), 92.82% of grant B-08-DI-05-0001 has been drawn at the end of Oct. 2016.

In Nov. 2016 Draws totaling \$24,250.95 were disbursed (payments made to cities/counties), 92.84% of grant B-08-DI-05-0001 has been drawn at the end of Nov. 2016.

In Dec. 2016 Draws totaling \$ 8,808.91 were disbursed (payments made to cities/counties), 92.85% of grant B-08-DI-05-0001 has been drawn at the end of Dec. 2016.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
794-IKE ADMIN, IKE DISASTER ADMIN	\$8,350.79	\$4,523,794.00	\$1,006,855.60
79400001, HERMITAGE	\$0.00	\$45,276.50	\$45,276.50
79400002, ETOWAH	\$0.00	\$83,850.60	\$83,850.60
79400003, MINERAL SPRINGS	\$0.00	\$36,020.00	\$36,020.00
79400004, ASH FLAT	\$0.00	\$52,900.00	\$52,900.00
79400005, INDEPENDENCE COUNTY	\$0.00	\$416,395.00	\$416,076.94
79400006, CLINTON	\$0.00	\$236,755.00	\$236,755.00
79400007, WALNUT RIDGE	\$0.00	\$102,258.30	\$102,258.30
79400008, MANILA	\$0.00	\$86,074.10	\$86,074.10
79400009, IZARD COUNTY	\$0.00	\$41,979.77	\$41,979.77
79400010, MOUNTAIN VIEW	\$0.00	\$224,542.75	\$224,542.75
79400011, Dermott	\$0.00	\$45,489.00	\$45,489.00
79400012, BUCKNER	\$0.00	\$29,755.00	\$29,755.00
79400013, FAULKNER COUNTY	\$0.00	\$111,244.35	\$111,244.35
79400014, STAMPS	\$0.00	\$34,709.00	\$34,709.00
79400015, MCGEHEE	\$0.00	\$106,165.78	\$106,165.72
79400016, KNOXVILLE	\$0.00	\$30,145.10	\$30,145.10
79400017, BRADLEY	\$0.00	\$23,070.00	\$23,070.00
79400018, DARDANELLE	\$0.00	\$39,014.58	\$39,014.58
79400019, FULTON COUNTY	\$0.00	\$58,217.40	\$58,217.40
79400020, SMACKOVER	\$0.00	\$22,602.00	\$22,602.00
79400021, DANVILLE	\$0.00	\$227,704.20	\$227,704.20
79400022, STONE COUNTY	\$0.00	\$57,053.22	\$57,053.22
79400023, Montrose	\$0.00	\$0.00	\$0.00
79400024, JACKSON COUNTY	\$0.00	\$80,119.00	\$80,119.00
79400025, Pine Bluff	\$0.00	\$72,550.00	\$72,550.00
79400026, CLEVELAND COUNTY	\$0.00	\$203,580.00	\$203,580.00
79400027, AUGUSTA	\$0.00	\$248,849.00	\$248,849.00
79400028, Wilmar	\$0.00	\$297,804.00	\$286,057.50



79400029, FORT SMITH	\$0.00	\$258,404.00	\$228,302.99
79400030, LINCOLN COUNTY	\$0.00	\$746,535.85	\$746,535.85
79400031, White Hall	\$0.00	\$94,789.80	\$94,789.80
79400032, MONTGOMERY COUNTY	\$0.00	\$43,265.30	\$43,265.30
79400033, ST. FRANCIS COUNTY	\$0.00	\$31,152.50	\$31,152.50
79400034, FOREMAN	\$0.00	\$48,800.00	\$48,800.00
79400035, HASKELL	\$0.00	\$178,246.21	\$178,246.21
79400036, RANDOLPH COUNTY	\$0.00	\$563,435.00	\$562,335.00
79400037, GRUBBS	\$0.00	\$177,969.00	\$177,969.00
79400038, LAWRENCE COUNTY	\$0.00	\$94,121.50	\$94,121.50
79400039, WASHINGTON COUNTY	\$0.00	\$111,377.51	\$111,377.51
79400040, CONWAY COUNTY	\$0.00	\$161,043.20	\$161,043.20
79400041, Kingsland	\$0.00	\$27,190.00	\$11,952.32
79400042, GREENE COUNTY	\$0.00	\$96,068.19	\$96,068.19
79400043, ALMA	\$0.00	\$27,500.00	\$27,500.00
79400044, DEVALLS BLUFF	\$0.00	\$43,622.75	\$43,622.75
79400045, HAMPTON	\$0.00	\$39,170.00	\$39,170.00
79400046, IZARD COUNTY	\$0.00	\$152,696.67	\$152,696.67
79400047, Norman	\$0.00	\$602,784.65	\$602,784.65
79400048, BEEDEVILLE	\$0.00	\$75,225.15	\$75,225.15
79400049, SCOTT COUNTY	\$0.00	\$48,087.27	\$48,087.27
79400050, MINERAL SPRINGS	\$0.00	\$157,500.00	\$153,897.00
79400051, DUMAS	\$0.00	\$30,217.00	\$30,217.00
79400052, Ashley County	\$0.00	\$118,121.30	\$118,121.30
79400053, HAMBURG	\$0.00	\$78,599.99	\$78,599.99
79400054, UNION COUNTY	\$0.00	\$145,999.23	\$145,999.23
79400055, DALLAS COUNTY	\$0.00	\$262,867.55	\$262,867.55
79400056, HOWARD COUNTY	\$0.00	\$179,700.00	\$179,700.00
79400057, RISON	\$0.00	\$59,544.61	\$59,544.61
79400058, OZARK	\$0.00	\$22,309.99	\$22,309.99
79400059, SALINE COUNTY	\$0.00	\$377,963.00	\$377,427.45
79400060, FORREST CITY	\$0.00	\$31,877.00	\$31,877.00
79400061, Searcy County	\$0.00	\$48,173.00	\$48,173.00
79400062, PARIS	\$0.00	\$30,013.00	\$29,445.14
79400064, LOGAN COUNTY	\$0.00	\$65,818.00	\$65,281.06
79400065, GEORGETOWN	\$0.00	\$274,924.00	\$274,924.00
79400066, PIGGOTT	\$230.00	\$300,000.00	\$285,691.93
79400067, VAN BUREN	\$0.00	\$49,731.00	\$49,731.00
79400068, Black Rock	\$0.00	\$44,038.12	\$44,038.12
79400069, Texarkana	\$0.00	\$696,960.00	\$694,920.50
79400070, SEBASTIAN COUNTY	\$0.00	\$157,373.00	\$157,373.00

79400071, BOONEVILLE	\$0.00	\$32,160.00	\$32,160.00
79400072, JACKSONVILLE	\$0.00	\$131,696.00	\$131,696.00
79400073, CRAWFORD COUNTY	\$0.00	\$92,655.00	\$92,655.00
79400074, WOODRUFF COUNTY	\$0.00	\$147,302.35	\$147,302.35
79400075, HUTTIG	\$0.00	\$60,494.60	\$60,494.60
79400076, Marianna	\$0.00	\$707,980.00	\$707,980.00
79400077, WALDRON	\$0.00	\$52,253.50	\$52,253.50
79400078, GREEN FOREST	\$0.00	\$735,500.00	\$735,500.00
79400079, BRADLEY COUNTY	\$0.00	\$252,858.50	\$252,858.50
79400080, PRESCOTT	\$0.00	\$501,976.20	\$501,976.20
79400081, SPARKMAN	\$0.00	\$118,007.60	\$118,007.60
79400082, Bigelow	\$0.00	\$291,522.92	\$291,522.92
79400083, Lee County	\$0.00	\$81,430.00	\$81,430.00
79400084, Sharp County	\$0.00	\$314,301.00	\$304,199.11
79400085, Franklin County	\$0.00	\$61,000.00	\$40,450.80
79400086, Hope	\$0.00	\$265,000.00	\$265,000.00
79400087, Bonanza	\$0.00	\$179,032.75	\$179,032.75
79400088, HIGHFILL	\$0.00	\$523,866.28	\$422,207.54
79400089, Logan County	\$0.00	\$269,590.26	\$269,590.26
79400090, Crawford County	\$0.00	\$305,499.91	\$305,499.91
79400091, Branch	\$0.00	\$321,056.49	\$321,056.49
79400092, Mulberry	\$0.00	\$30,530.00	\$30,530.00
79400093, Ozark	\$0.00	\$332,960.00	\$332,960.00
79400094, Scott County	\$0.00	\$101,856.04	\$101,856.04
79400095, Hot Springs	\$0.00	\$508,635.20	\$507,818.65
79400096, Malvern	\$0.00	\$178,665.00	\$177,574.77
79400097, Mount Ida	\$0.00	\$138,937.48	\$138,937.48
79400098, Reed	\$0.00	\$25,402.10	\$25,402.10
79400099, Earle	\$0.00	\$1,802,211.00	\$1,802,109.80
79400100, Newton County	\$0.00	\$366,514.42	\$361,305.89
79400101, Humnoke	\$0.00	\$1,060,000.00	\$782,707.71
79400102, Marshall	\$0.00	\$341,547.64	\$341,547.64
79400103, Benton	\$0.00	\$115,137.00	\$115,137.00
79400104, GOULD	\$0.00	\$822,427.00	\$811,225.89
79400105, Clarendon	\$0.00	\$802,210.66	\$790,629.66
79400106, Ward	\$0.00	\$363,935.00	\$349,866.89
79400107, Greene County	\$0.00	\$79,000.00	\$72,993.00
79400108, WALDRON	\$0.00	\$398,155.45	\$398,155.45
79400109, Wheatley	\$0.00	\$42,700.00	\$42,700.00
79400110, Van Buren	\$0.00	\$356,776.00	\$356,753.65
79400111, Phillips County	\$0.00	\$821,140.00	\$821,140.00

79400112, Fort Smith	\$0.00	\$847,430.00	\$846,480.80
79400113, Warren	\$0.00	\$44,297.51	\$44,297.51
79400114, WRIGHTSVILLE	\$0.00	\$348,559.67	\$348,559.67
79400115, Wabbaseka	\$0.00	\$345,894.51	\$345,894.51
79400116, Higginson	\$0.00	\$404,617.87	\$404,617.87
79400117, Altheimer	\$0.00	\$437,500.00	\$18,036.43
79400118, Batesville	\$0.00	\$110,500.00	\$110,500.00
79400119, St Francis County	\$0.00	\$85,675.00	\$85,675.00
79400121, El Dorado	\$0.00	\$137,497.90	\$137,497.90
79400122, Crawfordsville	\$0.00	\$261,530.95	\$261,530.95
79400123, BENTONVILLE	\$0.00	\$812,635.00	\$0.00
79400124, Pine Bluff	\$0.00	\$27,750.00	\$27,750.00
79400125, Springtown	\$0.00	\$276,068.65	\$276,068.65
79400126, Pine Bluff	\$0.00	\$886,120.00	\$854,651.26
79400127, Star City	\$0.00	\$69,734.00	\$69,734.00
79400128, Jackson County	\$0.00	\$169,233.70	\$169,233.70
79400129, Phillips County	\$341.26	\$832,172.00	\$823,304.73
79400130, Jefferson County	\$0.00	\$56,652.50	\$56,652.50
79400131, Marion County	\$0.00	\$106,338.04	\$101,129.51
79400132, North Little Rock	\$0.00	\$1,086,458.85	\$1,086,458.85
79400133, Elaine	\$0.00	\$107,449.50	\$107,449.50
79400134, Jacksonville	\$0.00	\$193,000.00	\$193,000.00
79400136, Phillips County	\$0.00	\$268,620.00	\$256,299.26
79400137, Decatur	\$0.00	\$265,000.00	\$264,087.00
79400138, Calico Rock	\$0.00	\$46,928.69	\$46,928.69
79400139, Fairfield Bay	\$0.00	\$53,077.75	\$53,077.75
79400140, Mammoth Springs	\$0.00	\$16,793.80	\$16,793.80
79400141, Cleveland County	\$0.00	\$54,599.63	\$54,599.63
79400142, IZARD COUNTY	\$0.00	\$11,377.69	\$11,377.69
79400143, Patterson	\$0.00	\$47,912.06	\$47,912.06
79400144, Clinton	\$0.00	\$745,193.00	\$745,193.00
79400145, Jonesboro	\$0.00	\$519,900.00	\$519,900.00
79400146, Stone County	\$0.00	\$502,908.00	\$496,686.46
79400147, Patterson	\$0.00	\$330,780.00	\$325,571.47
79400148, Oxford	\$0.00	\$31,670.00	\$31,670.00
79400149, Kensett	\$0.00	\$501,885.45	\$501,885.45
79400150, Mayflower	\$0.00	\$303,246.15	\$303,246.15
79400151, IZARD COUNTY	\$0.00	\$161,824.00	\$161,824.00
79400152, Alma	\$0.00	\$498,288.38	\$498,288.38
79400153, Mulberry	\$0.00	\$156,204.03	\$156,204.03
79400154, Reed	\$0.00	\$925,233.00	\$795,154.15

79400155, Madison County	\$0.00	\$380,949.00	\$379,813.56
79400156, Crossett	\$0.00	\$629,292.00	\$608,081.33
79400157, McGehee	\$0.00	\$345,840.00	\$326,795.86
79400158, Omaha	\$0.00	\$118,849.64	\$118,849.64
79400159, Hardy	\$0.00	\$60,500.00	\$60,500.00
79400160, Independence County	\$0.00	\$111,212.83	\$111,212.83
79400161, Sharp County	\$0.00	\$135,407.00	\$164,282.00
79400162, Dell	\$0.00	\$434,950.00	\$433,384.60
79400163, Omaha	\$0.00	\$48,975.25	\$48,975.25
79400164, Cross County	\$0.00	\$224,849.12	\$224,849.12
79400165, Bull Shoals	\$0.00	\$361,192.00	\$359,741.18
79400166, Augusta	\$0.00	\$192,874.50	\$187,665.97
79400167, Saline County	\$0.00	\$2,762,200.00	\$2,753,240.00
79400168, Randolph County	\$0.00	\$106,764.40	\$106,764.40
79400169, Pulaski County	\$0.00	\$253,285.35	\$253,285.35
79400170, Washington County	\$0.00	\$834,570.00	\$830,143.30
79400171, Nevada County	\$0.00	\$106,000.00	\$106,000.00
79400172, Independence County	\$0.00	\$388,840.00	\$290,336.33
79400173, Marion County	\$0.00	\$406,684.00	\$406,684.00
79400174, Chicot County	\$0.00	\$324,175.00	\$311,626.40
79400175, McCaskill	\$0.00	\$207,000.00	\$207,000.00
79400176, Bradley County	\$0.00	\$591,041.45	\$591,041.45
79400177, Dardanelle	\$0.00	\$538,450.00	\$537,481.30
79400178, Heber Springs	\$1,558.46	\$102,990.00	\$100,258.46
79400179, Springdale	\$0.00	\$252,500.00	\$250,000.00
79400181, McRae	\$0.00	\$425,471.00	\$418,333.58
79400182, Fulton County	\$0.00	\$555,359.72	\$544,942.66
79400183, Randolph County	\$0.00	\$700,185.00	\$700,185.00
79400184, Highland	\$0.00	\$71,077.00	\$71,077.00
79400185, El Dorado	\$0.00	\$252,647.00	\$252,647.00
79400186, Hermitage	\$0.00	\$33,341.00	\$33,341.00
79400187, Madison	\$0.00	\$50,436.40	\$47,777.66
79400188, Summit	\$0.00	\$247,663.83	\$247,663.83
79400189, Conway County	\$0.00	\$445,581.40	\$442,922.66
79400190, Jacksonport	\$39,191.26	\$464,450.00	\$456,473.78
79400191, Ola	\$0.00	\$170,440.51	\$165,231.98
79400192, Woodruff County	\$0.00	\$340,825.00	\$337,409.23
79400193, Salem	\$0.00	\$497,595.21	\$497,595.21
79400194, Cleveland County	\$0.00	\$367,376.80	\$367,376.80
79400195, Mammoth Springs	\$0.00	\$363,072.00	\$363,072.00
79400196, Little Rock	\$0.00	\$283,000.00	\$283,000.00

79400197, VAN BUREN	\$0.00	\$847,877.37	\$846,896.53
79400198, Buckner	\$0.00	\$91,630.00	\$77,020.41
79400199, Bradford	\$0.00	\$650,498.00	\$644,405.87
79400200, Batesville	\$0.00	\$431,390.00	\$424,191.02
79400201, Stamps	\$0.00	\$60,315.00	\$55,106.47
79400202, Garland	\$0.00	\$165,000.00	\$153,041.13
79400203, Nashville	\$0.00	\$33,000.00	\$32,800.00
79400204, Kingsland	\$0.00	\$426,420.69	\$426,420.69
79400205, Junction City	\$0.00	\$318,824.75	\$318,824.25
79400206, Calhoun County	\$0.00	\$93,422.90	\$92,122.90
79400207, Melbourne	\$0.00	\$135,070.42	\$135,070.42
79400208, Wilmar	\$0.00	\$480,771.66	\$480,771.66
79400209, Emmet	\$0.00	\$21,321.00	\$21,321.00
79400210, Wilmot	\$0.00	\$209,592.00	\$207,710.10
79400211, Washington	\$0.00	\$137,692.00	\$134,105.00
79400212, North Little Rock	\$0.00	\$805,743.94	\$805,743.94
79400213, Cabot	\$0.00	\$810,784.38	\$801,449.42
79400214, Dierks	\$0.00	\$10,442.65	\$10,442.65
79400215, Amagon	\$0.00	\$194,025.85	\$194,025.85
79400216, Tinsman	\$0.00	\$289,601.73	\$289,601.73
79400217, Hope	\$0.00	\$302,787.90	\$302,787.10
79400218, Fulton	\$0.00	\$206,186.05	\$203,527.31
79400219, Shannon Hills	\$0.00	\$548,871.21	\$546,212.47
79400220, Montrose	\$0.00	\$148,860.40	\$143,651.87
79400221, Lake Village	\$1,000.00	\$741,632.25	\$720,297.80
79400222, Rison	\$0.00	\$300,457.84	\$300,457.84
79400223, Star City	\$0.00	\$74,265.00	\$72,786.75
79400224, Warren	\$0.00	\$578,798.95	\$573,590.42
79400225, McGehee	\$0.00	\$158,838.00	\$156,838.00
79400226, Foreman	\$17,587.81	\$1,319,900.00	\$1,282,704.68
79400227, Alicia	\$0.00	\$78,459.10	\$78,459.10
79400228, Marvell	\$0.00	\$379,580.00	\$379,580.00
79400229, Trumann	\$0.00	\$789,305.49	\$789,305.49
79400230, Palestine	\$0.00	\$1,356,330.38	\$1,356,330.38
79400231, Fort Smith	\$0.00	\$109,000.00	\$105,079.44
79400232, Garland	\$0.00	\$567,926.20	\$567,926.20
79400233, Washington County	\$0.00	\$265,770.00	\$263,282.10
79400234, Little Rock	\$0.00	\$520,760.00	\$518,200.88
79400235, Bradley	\$0.00	\$818,822.00	\$775,666.01
79400236, Little Rock	\$0.00	\$4,519,200.00	\$4,517,215.00
79400237, Little Rock	\$0.00	\$114,340.00	\$112,485.32



79400238, Leslie	\$0.00	\$510,406.25	\$510,406.25
79400239, Tontitown	\$0.00	\$637,603.75	\$637,603.75
79400240, Springdale	\$0.00	\$389,000.00	\$385,000.00
79400241, Siloam Springs	\$0.00	\$375,820.00	\$0.00
CDBG ACQ/REHAB, CDBG ACQUISITION/REHABILITATION	\$0.00	\$900,000.00	\$900,000.00
CDBG ADMIN, CDBG-Admin (ADFA)	\$0.00	\$152,033.74	\$142,033.74
CDBG RNC, CDBG Rental New Construction	\$0.00	\$9,234,098.00	\$8,727,393.00



Activities

Project # / Title: 794-IKE ADMIN / IKE DISASTER ADMIN

Grantee Activity Number: 794-IKE ADMIN

Activity Title: IKE DISASTER ADMIN

Activity Category:

Administration

Project Number:

794-IKE ADMIN

Projected Start Date:

11/05/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

IKE DISASTER ADMIN

Projected End Date:

11/05/2014

Completed Activity Actual End Date:

Responsible Organization:

ARKANSAS ECONOMIC DEVELOPMENT COMMISSION

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2016

N/A

To Date

\$4,523,794.00

Total Budget

\$0.00

\$4,523,794.00

Total Obligated

\$0.00

\$3,046,943.00

Total Funds Drawdown

\$8,350.79

\$1,006,855.60

Program Funds Drawdown

\$8,350.79

\$1,006,855.60

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

FEMA #1744, 1751, 1793 & 1804

Location Description:

IKE DISASTER ADMIN

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400057 / RISON

Grantee Activity Number: 79400057

Activity Title: RISON

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

79400057

Projected Start Date:

12/02/2010

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RISON

Projected End Date:

06/01/2016

Completed Activity Actual End Date:

06/01/2016

Responsible Organization:

RISON

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2016

To Date

Total Budget

N/A

\$59,544.61

Total Obligated

(\$1,595.39)

\$59,544.61

Total Obligated

(\$1,595.39)

\$59,544.61

Total Funds Drawdown

\$0.00

\$59,544.61

Program Funds Drawdown

\$0.00

\$59,544.61



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$25,111.00	\$25,111.00
RISON	\$25,111.00	\$25,111.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REPLACING CULVERTS IN VARIOUS LOCATIONS THROUGHOUT THE CITY. THE STREETS AFFECTED BY THE DAMAGED CULVERTS CARRY A WIDE VARIETY OF TRAFFIC INCLUDING SCHOOL BUSES, SCHOOL TRAFFIC, MAIL DELIVERY, AND TRASH TRUCKS AS WELL AS NORMAL NEIGHBORHOOD TRAFFIC. THE FLOODS CAUSED BY THE 2008 HURRICANES DAMAGED SEVERAL CULVERTS MAKING TRAVEL ON THE AFFECTED STREETS INCREASINGLY DANGEROUS AS WELL AS PREVENTING PROPER RUNOFF OF STORM WATER. THE AREAS TO RECEIVE WORK ARE 1ST AND JASMINE; 1ST AND BEECH; 1ST AND PECAN; RICE AND BOONER; 3RD AND BEECH; OAK AND 5TH; 4 LOCATIONS ON 5TH STREET; YANEY AND MOCKINGBIRD EAST AND WEST; WALNUT AND MOCKINGBIRD; WALNUT AND FIRST BAPTIST; PECAN AND MOCKINGBIRD; RICE AND WASHINGTON; NIVEN ROAD AND TAYLOR ROAD; MOSLEY ROAD AT NIVEN; MT ELBA ROAD AND CENTER STREET; MT ELBA ROAD AND MT ELBA DRIVE; MT ELBA

Location Description:

CULVERTS LOCATED ON JAMINE, BEECH, PECAN, BONNER, AND OAK STREETS; 5TH, MOCKINGBIRD, MAPLE, WALNUT RICE, AND WASHINGTON STREETS; NIVEN, TAYLOR, MOSLEY, AND MT. ELBA ROADS; CENTER STREET; MT ELBA ROAD AND COUNTRY CLUB, RISON, CLEVELAND COUNTY, ARKANSAS.

Activity Progress Narrative:

Due to the heavy flooding from the storms of 2008, the City of Rison received damage to their culverts and streets. These CDBG funds were used to buy materials for the reconstruction and repair of 17 culverts throughout the city. Because of this grant the citizens of Rison now have improved infrastructure which will mitigate any future flooding hazards. Of the 1215 residents of the city, 686 are considered LMI for a benefit of 56.46%. This project was completed on 6.1.2016. This activity was closed on 10.24.2016. Unused funds in the amount of \$1,595.39 have been deobligated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	17	17/17

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	206	480	1215	206/206	480/480	1215/1215	56.46

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400066 / PIGGOTT

Grantee Activity Number: 79400066

Activity Title: PIGGOTT

Activity Category:

Rehabilitation/reconstruction of public facilities

Activity Status:

Under Way

Project Number:

79400066

Project Title:

PIGGOTT

Projected Start Date:

12/06/2010

Projected End Date:

08/31/2011

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

PIGGOTT

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$230.00	\$288,350.67
Program Funds Drawdown	\$230.00	\$285,691.93
Program Income Drawdown	\$0.00	\$2,658.74
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASE AND INSTALL A 750KW GENERATOR FOR PIGGOTT COMMUNITY HOSPITAL. THE HOSPITAL SERVED 106,496 PATIENTS IN 2009. IN 2008, THE HOSPITAL WAS SHUT DOWN A TOTAL OF 8 DAYS AND PATIENTS WERE EVACUATED TO ARKANSAS METHODIST HOSPITAL IN PARAGOULD. THE HOSPITAL SERVES A LARGE PORTION OF CLAY AND GREENE COUNTIES. THEREFORE, IT IS AN URGENT NEED OR IMMINENT THREAT.

Location Description:

1206 GORDON DUCKWOTH DRIVE, PIGGOTT, CLAY COUNTY, ARKANSAS.



Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400129 / Phillips County

Grantee Activity Number: 79400129

Activity Title: Phillips County

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

79400129

Projected Start Date:

07/29/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Phillips County

Projected End Date:

04/15/2012

Completed Activity Actual End Date:

Responsible Organization:

Phillips County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2016

N/A

To Date

\$832,172.00



Total Budget	\$0.00	\$832,172.00
Total Obligated	\$0.00	\$832,172.00
Total Funds Drawdown	\$3,000.00	\$831,172.00
Program Funds Drawdown	\$341.26	\$823,304.73
Program Income Drawdown	\$2,658.74	\$7,867.27
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the design and construction of an approximately 5,000 square foot Food Bank / Emergency Shelter facility, to be located on Phillips Road 241 in Lexa, Arkansas. The proposed facility will have a significant impact on hunger in the Delta and will also function as an Emergency Shelter when called upon to support emergency situations in the area. Phillips county has an LMI of 54%.

Location Description:

586 Phillip, 241 Road, Lexa, Phillips County, Arkansas 72355

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 79400157 / McGehee



Grantee Activity Number: 79400157

Activity Title: McGehee

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400157

Projected Start Date:

08/04/2011

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

McGehee

Projected End Date:

05/30/2012

Completed Activity Actual End Date:

Responsible Organization:

MCGEHEE

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$345,840.00
Total Budget	\$8,377.00	\$345,840.00
Total Obligated	\$8,377.00	\$345,840.00
Total Funds Drawdown	\$0.00	\$326,795.86
Program Funds Drawdown	\$0.00	\$326,795.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MCGEHEE	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the rerouting of the force main discharge point of the City of McGhee's sewer system. The Freidman Street Pump Station currently discharges into an existing gravity sewer main. The point of the discharge is somewhat shallow and the gravity line is at minimum grade. During excessive rainfall events, like that of the FEMA declared disaster #1751, the gravity line becomes overwhelmed and backs up into residences. There are also several other residences that commonly have reduced function. This raises a very significant health issue. The flooding that occurred during the 2008 Flood Disasters have worsened the condition and this issue continues to plague the City.

Location Description:

Freidman Street Pump Station, McGehee, Desha County, Arkansas.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400166 / Augusta

Grantee Activity Number: 79400166

Activity Title: Augusta

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400166

Projected Start Date:

09/01/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Augusta

Projected End Date:

04/15/2015

Completed Activity Actual End Date:

04/15/2015

Responsible Organization:

Augusta

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2016

N/A

To Date

\$192,874.50

Total Budget

(\$7,515.50)

\$192,874.50

Total Obligated

(\$7,515.50)

\$192,874.50

Total Funds Drawdown

\$0.00

\$192,874.50

Program Funds Drawdown

\$0.00

\$187,665.97



Program Income Drawdown	\$0.00	\$5,208.53
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Augusta	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of repairs to failed drainage infrastructure in the City of Augusta, located in Woodruff County. In 2008 a major disaster declaration was warranted due to the damage resulting from severe storms, tornadoes and flooding in certain areas of the state. Each time heavy rains occur, storm water floods into residences and businesses in low-lying areas. The area being flooded by the damaged, nonfunctioning drainage infrastructure is located along 9th and 15th Streets. Although most of the areas affected are residential, the Augusta Schools, churches and City businesses in the area are directly affected as well. The town of Augusta has 57% LMI with 2,665 persons benefiting from this project, 1,519 of whom are low to moderate income.

Location Description:

City of Augusta, located in Woodruff County, Arkansas.

Activity Progress Narrative:

Due to the storms of 2008, the City of Augusta experienced damage resulting from tornadoes and flooding. The drainage infrastructure was nonfunctioning along 9th-15th Streets. This CDBG project graded ditches and cleaned out pipes. Also, dilapidated pipes were replaced. Utilities were relocated and pavement was repaired. The City of Augusta contributed \$20,000 toward in-kind ditch grading. Of the 2665 residents of this area, 1,519 considered LMI for a benefit of 56.99%. The citizens now have new drainage which will mitigate any future flooding hazards. This project was completed on 4.15.2015. This activity was closed on 10.5.2016. Unused funds in the amount of \$7,515.50 have been deobligated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	864	864/864

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400178 / Heber Springs**Grantee Activity Number: 79400178****Activity Title: Heber Springs****Activity Category:**

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400178

Project Title:

Heber Springs

Projected Start Date:

10/05/2011

Projected End Date:

01/01/2013

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:**National Objective:**

Urgent Need

Responsible Organization:

Heber Springs

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2016**

N/A

To Date

\$102,990.00

Total Budget

\$0.00

\$102,990.00

Total Obligated

\$0.00

\$102,990.00

Total Funds Drawdown

\$4,217.20

\$102,917.20

Program Funds Drawdown

\$1,558.46

\$100,258.46

Program Income Drawdown

\$2,658.74

\$2,658.74

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

The project consists of providing two generators to the City of Heber Springs; one for the water plant and one at the water intake structure. The City was declared a federal disaster in 2008 due to power outages and extensive flooding. The 3rd Street sewer main had to be replaced. The sewer backed up into homes and drained into the street floodwaters. Power was lost approximately twelve hours severely depleting the water department's back-up storage. If the City depletes its storage, emergency services would come to a halt. The Baptist Health Hospital, nursing home, health department and twelve rural fire departments, as well as the private and economic sectors, would be devastated with no water supply. The city has requested funding for these generators which are essential to the long-term economic recovery of the city. The project will benefit the Heber Springs Water Department which serves 10,829 people, which is almost half the county's population. The citizens of Heber Springs are under an Imminent Health & Welfare threat without these two generators.



Location Description:

City of Heber Springs; one for the water plant and one at the water intake structure, Cleburne County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400190 / Jacksonport

Grantee Activity Number: 79400190

Activity Title: Jacksonport

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400190

Projected Start Date:

02/14/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Jacksonport

Projected End Date:

03/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Jacksonport



Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$464,450.00
Total Budget	\$0.00	\$464,450.00
Total Obligated	\$0.00	\$464,450.00
Total Funds Drawdown	\$41,850.00	\$464,450.00
Program Funds Drawdown	\$39,191.26	\$456,473.78
Program Income Drawdown	\$2,658.74	\$7,976.22
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists installing a storm water pump station in order to control flooding and improve drainage in the city of Jacksonport. The Ike II hurricane of 2008 resulted in major flooding and significant damage to several residents. The installation of a storm water pump near an existing flood gate in the levee would drain a 3,000+ acre area and would prevent flooding in the low lying areas. When the river rises to the point that the levee flood gate is closed, the pump will start to remove the water on the land side of the levee. The City of Jacksonport is in critical need for the pump station in order to control flooding and prevent drastic damage to the area. The project will benefit the entire populous of Jacksonport with 232 persons, of which 162 are LMI, resulting in a LMI of 69.8%.

Location Description:

The levee in Jacksonport, Jackson County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Project # / Title: 79400221 / Lake Village**Grantee Activity Number: 79400221****Activity Title: Lake Village****Activity Category:**

Dike/dam/stream-river bank repairs

Project Number:

79400221

Projected Start Date:

04/18/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Lake Village

Projected End Date:

01/15/2013

Completed Activity Actual End Date:**Responsible Organization:**

Lake Village

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$741,632.25
Total Budget	\$0.00	\$741,632.25
Total Obligated	\$0.00	\$741,632.25
Total Funds Drawdown	\$1,000.00	\$720,297.80
Program Funds Drawdown	\$1,000.00	\$720,297.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of drainage improvements in the City of Lake Village. The improvements will involve installing a storm drain with steel encasement and reinforce concrete culverts, ditch excavation and erosion control. The area is located in the Marcella Acres area, a residential section of north Borgognoni Street. Based on a door to door survey, 79 persons will benefit from this project with 49 being LMI, thus having a LMI percentage of 62%.

Location Description:

Marcella Acres, Lake Village, Chicot County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400226 / Foreman

Grantee Activity Number: 79400226

Activity Title: Foreman

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400226

Projected Start Date:

05/23/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Foreman

Projected End Date:

10/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Foreman

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2016

N/A

To Date

\$1,319,900.00

Total Budget

\$0.00

\$1,319,900.00

Total Obligated

\$0.00

\$1,319,900.00

Total Funds Drawdown

\$17,587.81

\$1,288,022.16

Program Funds Drawdown

\$17,587.81

\$1,282,704.68



Program Income Drawdown	\$0.00	\$5,317.48
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of a rehabilitation of the public water distribution system for the low-income community of Foreman by replacing ageing water distribution lines of varying materials which have been in place for more than 60 years. The project involves aging, failing infrastructure and involves a public health threat. The distribution lines are inadequate, old and in ill repair. Most of the lines, which extend over 21 miles, were in service in 1960. Constant maintenance is required to repair leaks and breaks in the water lines. The sustained rains and flood events in 2008 contributed to line breakage. The City of Foreman is in critical need for extensive improvements to its distribution infrastructure in order to restore a safe, reliable supply of water to residents. Water infrastructure with sufficient capacity and in good repair is essential to industrial growth. The project will benefit 1,011 residents, of which 545 are LMI, resulting in a LMI of 53.9%.

Location Description:

21 miles of water line in Foreman, Little River County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400240 / Springdale

Grantee Activity Number: 79400240



Activity Title: Springdale

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

79400240

Projected Start Date:

07/12/2013

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Springdale

Projected End Date:

01/30/2019

Completed Activity Actual End Date:**Responsible Organization:**

Springdale

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2016**

N/A

To Date

\$389,000.00

Total Budget

\$0.00

\$389,000.00

Total Obligated

\$0.00

\$389,000.00

Total Funds Drawdown

\$0.00

\$385,000.00

Program Funds Drawdown

\$0.00

\$385,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$7,976.22

\$77,512.82

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Loan to Industry.

Location Description:

683 Bain Street, Springdale, Arkansas 72764-6014

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
